

County of Tulare
FY 19-20 1 st Qtr
Change Order Report

Regional Project Name/Description	Original Construction Cost Estimate	Original Contract Amount	Total Change Order Amount	Change order Date	Change Order % of Original Contract Amount	Final Contract Amount
Ave 416 Widening	\$8,621,265.00	\$8,621,265.00	\$23,568.97	2/14/2017	0.27%	\$8,644,833.97
Ave 416 Widening	\$8,621,265.00	\$8,621,265.00	\$2,183.50	10/26/2017	0.03%	\$8,623,448.50
Ave 416 Widening	\$8,621,265.00	\$8,621,265.00	\$3,277.34	10/26/2017	0.04%	\$8,624,542.34
Avenue 416 Widening	\$8,621,265.00	\$8,621,265.00	\$7,536.80	1/31/2018	0.09%	\$8,628,801.80
Ave 416 Widening	\$8,621,265.00	\$8,621,265.00	\$33,093.96	1/31/2018	0.38%	\$8,654,358.96
Ave 416 Widening	\$8,621,265.00	\$8,621,265.00	\$1,595.00	1/31/2018	0.02%	\$8,622,860.00
Ave 416 Widening	\$8,621,265.00	\$8,621,265.00	\$16,756.52	2/14/2018	0.19%	\$8,638,021.52
Ave 416 Widening	\$8,621,265.00	\$8,621,265.00	\$37,422.00	3/28/2018	0.43%	\$8,658,687.00
Ave 416 Widening	\$8,621,265.00	\$8,621,265.00	\$96,800.00	3/28/2018	1.12%	\$8,718,065.00
Ave 416 Widening	\$8,621,265.00	\$8,621,265.00	\$10,112.50	4/5/2018	0.12%	\$8,631,377.50
Ave 416 Widening	\$8,621,265.00	\$8,621,265.00	\$27,214.00	4/5/2018	0.32%	\$8,648,479.00
Ave 280 Widening Segment	\$12,518,000.00	\$10,051,865.68	\$198,097.00	3/15/2018	1.97%	\$10,249,962.68
Ave 280 Widening Segment	\$12,518,000.00	\$10,051,865.68	\$3,000.00	3/27/2018	0.03%	\$10,054,865.68
Ave 280 Widening Segment	\$12,518,000.00	\$10,051,865.68	\$23,000.00	3/27/2018	0.23%	\$10,074,865.68
Ave 280 Widening Segment	\$12,518,000.00	\$10,051,865.68	\$12,500.00	3/27/2018	0.12%	\$10,064,365.68
Ave 280 Widening Segment	\$12,518,000.00	\$10,051,865.68	\$17,000.00	6/27/2018	0.17%	\$10,068,865.68
Ave 280 Widening Segment	\$12,518,000.00	\$10,051,865.68	\$15,513.62	6/27/2018	0.15%	\$10,067,379.30
Ave 280 Widening Segment	\$12,518,000.00	\$10,051,865.68	\$4,180.00	4/12/2019	0.04%	\$10,056,045.68
Ave 280 Widening Segment	\$12,518,000.00	\$10,051,865.68	\$19,175.00	7/29/2019	0.19%	\$10,071,040.68
Ave 280 Widening Segment	\$12,518,000.00	\$10,051,865.68	\$5,575.00	7/29/2019	0.06%	\$10,057,440.68
Ave 280 Widening Segment	\$12,518,000.00	\$10,051,865.68	\$11,817.00	7/29/2019	0.12%	\$10,063,682.68
Ave 280 Widening Segment	\$12,518,000.00	\$10,051,865.68	\$16,718.00	7/29/2019	0.17%	\$10,068,583.68
Ave 280 Widening Segment	\$12,518,000.00	\$10,051,865.68	\$11,544.50	7/29/2019	0.11%	\$10,063,410.18
Ave 280 Widening Segment	\$12,518,000.00	\$10,051,865.68	\$5,025.00	7/29/2019	0.05%	\$10,056,890.68
Ave 280 Widening Segment	\$12,518,000.00	\$10,051,865.68	\$5,932.00	8/30/2019	0.06%	\$10,057,797.68
Ave 280 Widening Segment	\$12,518,000.00	\$10,051,865.68	\$0.00	8/30/2019	0.00%	\$10,051,865.68

Note: If the change order is over 5% please explain why

County of Tulare
FY 19-20 2nd Qtr
Change Order Report

Regional Project Name/Description	Original Construction Cost Estimate	Original Contract Amount	Total Change Order Amount	Change order Date	Change Order % of Original Contract Amount	Final Contract Amount
Ave 416 Widening	\$8,621,265.00	\$8,621,265.00	\$23,568.97	2/14/2017	0.27%	\$8,644,833.97
Ave 416 Widening	\$8,621,265.00	\$8,621,265.00	\$2,183.50	10/26/2017	0.03%	\$8,623,448.50
Ave 416 Widening	\$8,621,265.00	\$8,621,265.00	\$3,277.34	10/26/2017	0.04%	\$8,624,542.34
Avenue 416 Widening	\$8,621,265.00	\$8,621,265.00	\$7,536.80	1/31/2018	0.09%	\$8,628,801.80
Ave 416 Widening	\$8,621,265.00	\$8,621,265.00	\$33,093.96	1/31/2018	0.38%	\$8,654,358.96
Ave 416 Widening	\$8,621,265.00	\$8,621,265.00	\$1,595.00	1/31/2018	0.02%	\$8,622,860.00
Ave 416 Widening	\$8,621,265.00	\$8,621,265.00	\$16,756.52	2/14/2018	0.19%	\$8,638,021.52
Ave 416 Widening	\$8,621,265.00	\$8,621,265.00	\$37,422.00	3/28/2018	0.43%	\$8,658,687.00
Ave 416 Widening	\$8,621,265.00	\$8,621,265.00	\$96,800.00	3/28/2018	1.12%	\$8,718,065.00
Ave 416 Widening	\$8,621,265.00	\$8,621,265.00	\$10,112.50	4/5/2018	0.12%	\$8,631,377.50
Ave 416 Widening	\$8,621,265.00	\$8,621,265.00	\$27,214.00	4/5/2018	0.32%	\$8,648,479.00
Ave 280 Widening Segment 1	\$12,518,000.00	\$10,051,865.68	\$198,097.00	3/15/2018	1.97%	\$10,249,962.68
Ave 280 Widening Segment 1	\$12,518,000.00	\$10,051,865.68	\$3,000.00	3/27/2018	0.03%	\$10,054,865.68
Ave 280 Widening Segment 1	\$12,518,000.00	\$10,051,865.68	\$23,000.00	3/27/2018	0.23%	\$10,074,865.68
Ave 280 Widening Segment 1	\$12,518,000.00	\$10,051,865.68	\$12,500.00	3/27/2018	0.12%	\$10,064,365.68
Ave 280 Widening Segment 1	\$12,518,000.00	\$10,051,865.68	\$17,000.00	6/27/2018	0.17%	\$10,068,865.68
Ave 280 Widening Segment 1	\$12,518,000.00	\$10,051,865.68	\$15,513.62	6/27/2018	0.15%	\$10,067,379.30
Ave 280 Widening Segment 1	\$12,518,000.00	\$10,051,865.68	\$4,180.00	4/12/2019	0.04%	\$10,056,045.68
Ave 280 Widening Segment 1	\$12,518,000.00	\$10,051,865.68	\$19,175.00	7/29/2019	0.19%	\$10,071,040.68
Ave 280 Widening Segment 1	\$12,518,000.00	\$10,051,865.68	\$5,575.00	7/29/2019	0.06%	\$10,057,440.68
Ave 280 Widening Segment 1	\$12,518,000.00	\$10,051,865.68	\$11,817.00	7/29/2019	0.12%	\$10,063,682.68
Ave 280 Widening Segment 1	\$12,518,000.00	\$10,051,865.68	\$16,718.00	7/29/2019	0.17%	\$10,068,583.68
Ave 280 Widening Segment 1	\$12,518,000.00	\$10,051,865.68	\$11,544.50	7/29/2019	0.11%	\$10,063,410.18
Ave 280 Widening Segment 1	\$12,518,000.00	\$10,051,865.68	\$5,025.00	7/29/2019	0.05%	\$10,056,890.68
Ave 280 Widening Segment 1	\$12,518,000.00	\$10,051,865.68	\$5,932.00	8/30/2019	0.06%	\$10,057,797.68
Ave 280 Widening Segment 1	\$12,518,000.00	\$10,051,865.68	\$0.00	8/30/2019	0.00%	\$10,051,865.68

Note: If the change order is over 5% please explain why

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency: Tulare County Resource Management Agency

Quarter: FY 2020 Quarter 1

Local Programs

Measure R Expenditure Allocation	Project	Description	Limits	Start Date	Completion Date	Amount Spent this Quarter
19/20 Annual Advance \$4,199,499.00 Communities	Alpaugh	REPAIR POTHOLES WITH ROAD PATCHER	AVENUE 56 FROM ROAD 16 TO ROAD 38	8/27/2019	8/27/2019	
	Alpaugh	REPAIR POTHOLES WITH ROAD PATCHER	ROAD 38 FROM KINGMAN TO ROAD 40	8/27/2019	8/27/2019	\$ 680.55
	Alpine Village	Repair road surface by hand patching	Mountain Road 205B from Redwood Drive to Mountain Road 206B	6/25/2019	6/25/2019	\$ 453.52
	Cedar Slope	Repair road surface by hand patching	Mountain Road 199B from Avenue 199* to Mountain Road 200B	8/14/2019	8/15/2019	
	Cedar Slope	Repair road surface by hand patching	Various Locations in Cedar Slope Community	9/9/2019	9/10/2019	\$ 3,763.71
	Cutler/Orosi	Side walk repair, cement work	Avenue 413 at Road 126	6/26/2019	6/27/2019	
	Cutler/Orosi	Repair road surface by hand patching	Avenue 416 from Road 136 to Road 144	7/3/2019	7/3/2019	
	Cutler/Orosi	Repair road surface by hand patching	Lee Road at Avenue 408	7/5/2019	7/5/2019	
	Cutler/Orosi	Repair road surface by hand patching	Avenue 428 from Road 128 to Road 136	7/11/2019	7/11/2019	
	Cutler/Orosi	Repair road surface by hand patching	Avenue 412 from Road 128 to Road 144	7/25/2019	7/25/2019	
	Cutler/Orosi	Repair road surface by hand patching	Road 136 from Avenue 408 to Avenue 416	7/25/2019	7/25/2019	
	Cutler/Orosi	Repair road surface by hand patching	Avenue 408 from Road 120 to Road 144	7/25/2019	7/25/2019	
	Cutler/Orosi	Repair road surface by hand patching	Road 140 from Avenue 404 to Avenue 408	7/26/2019	7/26/2019	
	Cutler/Orosi	Repair road surface by hand patching	Avenue 416 from Road 128 to Road 144	7/30/2019	7/30/2019	
	Cutler/Orosi	Repair road surface by hand patching	Avenue 424 from Road 120 to Road 128	7/30/2019	7/30/2019	
	Cutler/Orosi	Repair road surface by hand patching	Road 124 from Avenue 424 to Avenue 432	8/15/2019	8/15/2019	
	Cutler/Orosi	Repair road surface by hand patching	Avenue 432 at Road 128	8/20/2019	8/20/2019	
	Cutler/Orosi	Repair road surface by hand patching	Avenue 424 from Road 120 to Road 128	8/29/2019	8/29/2019	\$ 8,800.39
	Delft Colony	Repair road surface by hand patching	Avenue 392 at 5362	7/18/2019	7/18/2019	
	Delft Colony	Repair road surface by hand patching	Road 48 from Avenue 400 to Avenue 404	7/26/2019	7/26/2019	
	Delft Colony	Repair road surface by hand patching	Avenue 404 from Road 64 to Road 74	7/26/2019	7/26/2019	
	Delft Colony	Repair road surface by hand patching	Road 68 from Avenue 384 to Avenue 400	8/9/2019	8/9/2019	
	Delft Colony	Repair road surface by hand patching	Road 64 from Avenue 400 to Avenue 408	8/9/2019	8/9/2019	
	Delft Colony	Repair road surface by hand patching	Avenue 408 at Road 64	8/12/2019	8/12/2019	
	Delft Colony	Repair road surface by hand patching	Avenue 408 from Road 56 to Dinuba City Limits	9/13/2019	9/13/2019	\$ 1,268.01
	Doyle Colony	Repair road surface by hand patching	LA146A from LR258A to Road 256	9/11/2019	9/11/2019	\$ 507.52
	Ducor	Chipseal Overlay of large area	Avenue 64 from Road 208 to Road 232	8/26/2019	8/29/2019	
	Ducor	Chip Seal	Avenue 64 from Road 208 to Road 232	8/26/2019	9/4/2019	
	Ducor	Resurface with Chip Rock	Avenue 64 from Road 208 to Road 232	8/26/2019	8/29/2019	
	Ducor	Chip	A064-R208-R232	8/26/2019	8/26/2019	
	Ducor	CHIP SEAL PROGRAM	AVENUE 64 FROM ROAD 208 TO ROAD 232	8/27/2019	8/27/2019	
	Ducor	Chip	A064-R208-R232	8/27/2019	8/27/2019	
	Ducor	Chip	A064-R208-R232	8/28/2019	8/28/2019	
	Ducor	Chip	A056 SR65	8/28/2019	8/28/2019	
	Ducor	Chip	A064-R208-R232	8/29/2019	8/29/2019	
	Ducor	Chip	A064-R208-R232	8/30/2019	8/30/2019	
	Ducor	Chip	A064-R208-R232	8/30/2019	8/30/2019	\$ 17,204.58
	Dutch Colony	Repair road surface by hand patching	Millwood Drive from Road 136 to State Highway 216	7/5/2019	7/5/2019	\$ 177.10
	Earimart	REPAIR POTHOLES WITH ROAD PATCHER	HOWARD (ROAD 128) FROM AVENUE 56 TO AVENUE 40	7/8/2019	7/8/2019	\$ 808.17
	East Kingsburg	Repair road surface by hand patching	Road 28 from Avenue 384 to Avenue 390	7/11/2019	7/11/2019	
East Kingsburg	Repair road surface by hand patching	Avenue 390 from Road 28 to Road 40	7/12/2019	7/12/2019		
East Kingsburg	Repair road surface by hand patching	Avenue 390 from Road 28 to Road 40	7/15/2019	7/15/2019		
East Kingsburg	Repair road surface by hand patching	Road 28 at Avenue 390	7/15/2019	7/15/2019		
East Kingsburg	Repair road surface by hand patching	Ward Drive from Avenue 368 to Avenue 384	7/19/2019	7/19/2019		
East Kingsburg	Repair road surface by hand patching	Road 40 from Avenue 384 to Avenue 400	7/22/2019	7/22/2019		

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency: Tulare County Resource Management Agency

Quarter: FY 2020 Quarter 1

Local Programs

East Kingsburg	Repair road surface by hand patching	Road 40 at Avenue 392	7/26/2019	7/26/2019	
East Kingsburg	Repair road surface by hand patching	Avenue 392 from Road 40 to Road 48	7/26/2019	7/26/2019	
East Kingsburg	Repair road surface by hand patching	Avenue 392 at 10th Avenue	8/7/2019	8/7/2019	
East Kingsburg	Repair road surface by hand patching	Road 34 North of Avenue 392	8/13/2019	8/13/2019	
East Kingsburg	Repair road surface by hand patching	Road 34 from Avenue 393 to Avenue 396	8/30/2019	8/30/2019	\$ 1,881.10
East Orosi	Repair road surface by hand patching	Avenue 416 from Road 144 to Road 154	7/3/2019	7/3/2019	
East Orosi	Repair road surface by hand patching	Road 140 at Avenue 420	7/8/2019	7/8/2019	
East Orosi	Repair road surface by hand patching	Road 144 from Avenue 412 to Avenue 416	7/18/2019	7/18/2019	
East Orosi	Repair road surface by hand patching	Road 150 from Avenue 408 to Avenue 412	7/25/2019	7/25/2019	
East Orosi	Repair road surface by hand patching	Avenue 408 from Road 144 to Road 150	7/25/2019	7/25/2019	
East Orosi	Repair road surface by hand patching	Avenue 412 from Road 144 to Road 152	7/25/2019	7/25/2019	
East Orosi	Repair road surface by hand patching	Avenue 416 from Road 144 to Road 154	7/30/2019	7/30/2019	
East Orosi	Repair road surface by hand patching	Road 136 at Avenue 428	8/15/2019	8/15/2019	
East Orosi	Repair road surface by hand patching	Road 136 at 42501	8/15/2019	8/15/2019	
East Orosi	Repair road surface by hand patching	Avenue 432 from Road 136 to Road 144	8/20/2019	8/20/2019	
East Orosi	Repair road surface by hand patching	Avenue 432 from Road 136 to Road 144	8/29/2019	8/29/2019	
East Orosi	Repair road surface by hand patching	Road 152 from Avenue 416 to Diagonal 152	9/6/2019	9/6/2019	
East Orosi	Repair road surface by hand patching	Avenue 428 from Road 142 to Road 144	9/13/2019	9/13/2019	\$ 1,519.83
Goshen	Repair road surface by hand patching	Avenue 308 from Road 44 to Road 68	8/23/2019	8/23/2019	\$ 161.24
Ivanhoe	Repair road surface by hand patching	Heather Avenue from Road 158 to Hawthorne Road	6/24/2019	6/24/2019	
Ivanhoe	Repair road surface by hand patching	Hawthorne Road from Heather Avenue to Avenue 332	6/24/2019	6/24/2019	
Ivanhoe	Repair road surface by hand patching	Road 158 from Wisteria Drive to Depot Drive	6/24/2019	6/24/2019	
Ivanhoe	Repair road surface by hand patching	Avenue 332 at Road 159	6/24/2019	6/24/2019	
Ivanhoe	Repair road surface by hand patching	Buckeye Road from Heather Avenue to Avenue 332	6/24/2019	6/24/2019	
Ivanhoe	Repair road surface by hand patching	Azalea Avenue from Road 159 to Hawthorne Avenue	6/24/2019	6/24/2019	
Ivanhoe	Repair road surface by hand patching	Road 168 at Avenue 328	6/27/2019	6/27/2019	
Ivanhoe	Repair road surface by hand patching	Road 168 at Avenue 324	6/27/2019	6/27/2019	
Ivanhoe	Repair road surface by hand patching	Road 168 from State Highway 216 to Avenue 315	7/5/2019	7/5/2019	
Ivanhoe	Repair road surface by hand patching	Avenue 336 from Road 148 to Road 156	7/5/2019	7/5/2019	
Ivanhoe	Repair road surface by hand patching	Road 160 North of Avenue 320	7/17/2019	7/17/2019	
Ivanhoe	Repair road surface by hand patching	Avenue 336 from Road 144 to Road 172	7/22/2019	7/22/2019	
Ivanhoe	Repair road surface by hand patching	Avenue 328 from Road 148 to Road 156	8/7/2019	8/7/2019	
Ivanhoe	Repair road surface by hand patching	Avenue 328 from Road 148 to Road 160	8/15/2019	8/15/2019	
Ivanhoe	Repair road surface by hand patching	Road 166 South of Avenue 320	8/23/2019	8/23/2019	\$ 1,790.90
Lemon Cove	Repair road surface by hand patching	Avenue 334 from Road 246* to Road 248	9/11/2019	9/12/2019	\$ 443.76
Lindcove	Repair road surface by hand patching	D246B from D246C to Avenue 307*	8/12/2019	8/21/2019	
Lindcove	Repair road surface by hand patching	D246B from D246C to Avenue 307*	8/12/2019	8/21/2019	
Lindcove	Chipseal Overlay of large area	Mehrten Drive from Fritz Drive to State Highway 198	9/9/2019	9/12/2019	
Lindcove	Chip Seal	Digonal 246B from Diagonal 248C to Avenue 307	9/9/2019	9/11/2019	
Lindcove	Resurface with Chip Rock	D246C from Avenue 295* to D246B	9/9/2019	9/13/2019	
Lindcove	Resurface with Chip Rock	D246B from D246C to Avenue 307*	9/9/2019	9/14/2019	
Lindcove	CHIP SEAL PROGRAM	DIAGONAL 246B FROM DIAGONAL 246C TO AVENUE 307	9/10/2019	9/10/2019	
Lindcove	Repair road surface by hand patching	D246B at 30547	9/11/2019	9/11/2019	
Lindcove	Chip	D246B-D246C-A307	9/11/2019	9/11/2019	
Lindcove	Chip	D246B-D246C-A307	9/12/2019	9/12/2019	
Lindcove	Chip	D246B-D246E-A307	9/13/2019	9/13/2019	
Lindcove	Chip	D246B-D246E-A307	9/13/2019	9/13/2019	
Lindcove	Chip	D246B-D246E-A307	9/13/2019	9/13/2019	
Lindcove	Chip	D246B-D246E-A307	9/13/2019	9/13/2019	\$ 10,354.49
London	Repair road surface by hand patching	Avenue 376 from 7393 to Road 80	9/4/2019	9/4/2019	
London	Repair road surface by hand patching	Avenue 368 from Road 60 to Road 76	9/4/2019	9/4/2019	\$ 167.49
Monson	Repair road surface by hand patching	Road 108 from Avenue 368 to Avenue 384	7/5/2019	7/5/2019	

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency: Tulare County Resource Management Agency

Quarter: FY 2020 Quarter 1

Local Programs

Monson	Repair road surface by hand patching	Avenue 384 at Monson Drive	7/17/2019	7/17/2019	
Monson	Repair road surface by hand patching	Avenue 384 at Road 118	7/17/2019	7/17/2019	
Monson	Repair road surface by hand patching	Road 108 from Avenue 368 to Avenue 384	8/7/2019	8/7/2019	
Monson	Repair road surface by hand patching	Road 108 from Avenue 388 to Avenue 392	8/7/2019	8/7/2019	\$ 520.00
Patterson Tract	Repair road surface by hand patching	Avenue 328 from Road 124 to Road 132	7/5/2019	7/5/2019	
Patterson Tract	Repair road surface by hand patching	Avenue 328 from Road 124 to Road 132	7/22/2019	7/22/2019	
Patterson Tract	Repair road surface by hand patching	Avenue 328 from Road 124 to Road 140	8/15/2019	8/15/2019	
Patterson Tract	Repair road surface by hand patching	Avenue 320 at Sierra View Road	8/20/2019	8/20/2019	\$ 618.45
Plainview	Repair road surface by hand patching	Avenue 192 at Road 200	7/3/2019	7/3/2019	
Plainview	Repair road surface by hand patching	Road 204 at Avenue 208	7/22/2019	7/22/2019	
Plainview	Repair road surface by hand patching	Road 208 from Avenue 160 to Avenue 208	7/22/2019	7/22/2019	
Plainview	Repair potholes with Road Patcher	Road 192 from Avenue 196 to Avenue 204	7/31/2019	7/31/2019	
Plainview	Repair road surface by hand patching	Road 196 from Avenue 188 to Avenue 192	8/1/2019	8/1/2019	
Plainview	Repair road surface by hand patching	Road 200 from Avenue 180* to Avenue 192	8/8/2019	8/12/2019	
Plainview	Repair potholes with Road Patcher	Road 204 from Avenue 184 to Avenue 192	8/12/2019	8/12/2019	
Plainview	Resurface with Chip Rock	Road 200 from Avenue 180* to Avenue 192	8/26/2019	9/14/2019	
Plainview	Chipseal Overlay of large area	Road 200 from Avenue 180 to Avenue 192	9/4/2019	9/5/2019	
Plainview	Chip Seal	Road 200 from Avenue 180 to Avenue 192	9/4/2019	9/6/2016	
Plainview	CHIP SEAL PROGRAM	ROAD 200 FROM AVENUE 180 TO AVENUE 192	9/4/2019	9/4/2019	
Plainview	Chip	R224-A180-A192	9/4/2019	9/4/2019	
Plainview	Chip	R200-A180-A192	9/5/2019	9/5/2019	
Plainview	Chip	R200-A180-A192	9/6/2019	9/6/2019	
Plainview	Chip	R200-A180-A192	9/16/2019	9/16/2019	
Plainview	Chip	R200-A180-A192	9/16/2019	9/16/2019	
Plainview	Chip	R200-A180-A192	9/16/2019	9/16/2019	
Plainview	Chip	R200-A180-A192	9/16/2019	9/16/2019	
Plainview	Chip	R200-A180-A192	9/16/2019	9/16/2019	\$ 14,121.68
Porterville	Repair road surface by hand patching	Avenue 170 at Road 231*	8/23/2019	8/23/2019	\$ 286.64
Richgrove	Chipseal Overlay of large area	Ames Drive from Richgrove Drive to Avenue 0	8/26/2019	8/28/2019	
Richgrove	Chip Seal	Diagonal 210 from Diagonal 205 to Avenue 0	8/26/2019	9/7/2019	
Richgrove	CHIP SEAL PROGRAM	DIAGONAL 210 FROM DIAGONAL 205 TO AVENUE 0	8/26/2019	8/26/2019	
Richgrove	Resurface with Chip Rock	Drive 210 from Drive 205 to Avenue 0	8/26/2019	8/28/2019	
Richgrove	Chip	D210-D205-A000	8/26/2019	8/26/2019	
Richgrove	Chip	D210-D205-A000	8/27/2019	8/27/2019	
Richgrove	Chip	D210-D205-A000	8/28/2019	8/28/2019	
Richgrove	Chip	D210-D205-A000	8/30/2019	8/30/2019	
Richgrove	Chip	D210-D205-A000	8/30/2019	8/30/2019	
Richgrove	Chip	D210-D205-A000	9/12/2019	9/12/2019	
Richgrove	Chip	D210-D205-A000	9/12/2019	9/12/2019	
Richgrove	Chip	D210-D205-A000	9/12/2019	9/12/2019	\$ 9,545.49

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency: Tulare County Resource Management Agency

Quarter: FY 2020 Quarter 1

Local Programs

Sequoia Crest	Repair road surface by hand patching	Redwood Drive from Mountain Road 215 to Mountain Road 217	7/2/2019	7/2/2019	
Sequoia Crest	Repair road surface by hand patching	Mountain Road 217 from Mountain Road 216 to End	7/2/2019	7/3/2019	\$ 2,727.58
Seville	Repair road surface by hand patching	Road 164 from Avenue 368 to Avenue 384	7/24/2019	7/24/2019	\$ 318.52
Springville	Repair road surface by hand patching	Mountain Road 194G from Road 320 to Mountain Road 195G	8/7/2019	8/7/2019	
Springville	Repair road surface by hand patching	Mountain Road 176B west of Avenue 320	9/12/2019	9/12/2019	\$ 1,304.88
Strathmore	Repair road surface by hand patching	Avenue 200 from Road 228 to Road 232	6/27/2019	6/27/2019	
Strathmore	Repair road surface by hand patching	Avenue 184 at Road 238	6/27/2019	6/27/2019	
Strathmore	Repair road surface by hand patching	Avenue 184 from Road 216 to Road 220	7/2/2019	7/2/2019	
Strathmore	Repair road surface by hand patching	Road 224 at Avenue 184	7/3/2019	7/3/2019	
Strathmore	Repair road surface by hand patching	Road 228 at Avenue 184	7/3/2019	7/3/2019	
Strathmore	Repair road surface by hand patching	Road 232 south of Avenue 204	7/11/2019	7/11/2019	
Strathmore	Repair road surface by hand patching	Avenue 196 from Road 232 to Road 234	7/11/2019	7/11/2019	
Strathmore	Repair road surface by hand patching	Diagonal 242 from Avenue 176 to Avenue 178	7/11/2019	7/11/2019	
Strathmore	Repair road surface by hand patching	Avenue 184 at Road 232	7/18/2019	7/18/2019	
Strathmore	Repair road surface by hand patching	Road 224 north of Avenue 192	7/19/2019	7/19/2019	
Strathmore	Repair road surface by hand patching	Avenue 196 at Friant Kern Canal	7/19/2019	7/19/2019	
Strathmore	Repair potholes with Road Patcher	Avenue 204 from Road 228 to End	7/25/2019	7/25/2019	
Strathmore	Repair road surface by hand patching	Avenue 196 east of Road 224	8/9/2019	8/9/2019	
Strathmore	Repair road surface by hand patching	Avenue 204 from D242 to Road 240*	8/12/2019	8/12/2019	
Strathmore	Repair road surface by hand patching	Avenue 204 from D242 to Road 240*	8/21/2019	8/30/2019	
Strathmore	Chipseal Overlay of large area	Avenue 204 from Orange Belt Drive to Road 240	9/5/2019	9/9/2019	
Strathmore	Chip Seal	Avenue 204 from Diagonal 242 to Road 240	9/5/2019	9/9/2019	
Strathmore	CHIP SEAL PROGRAM	AVENUE 204 FROM DIAGONAL 242 TO ROAD 240	9/5/2019	9/5/2019	
Strathmore	Resurface with Chip Rock	Avenue 204 from D242 to Road 240*	9/5/2019	9/14/2019	
Strathmore	Chip	A204-D242-R240	9/5/2019	9/5/2019	
Strathmore	Chip	A204-D242-R240	9/6/2019	9/6/2019	
Strathmore	Chip	A204-D242-R240	9/17/2019	9/17/2019	
Strathmore	Chip	A204-D242-R240	9/17/2019	9/17/2019	
Strathmore	Chip	A204-D242-R240	9/17/2019	9/17/2019	\$ 15,169.83
Sultana	Repair road surface by hand patching	Avenue 424 from Road 88 to Road 104	7/5/2019	7/5/2019	
Sultana	Repair road surface by hand patching	Avenue 424 from Road 88 to Road 124	7/11/2019	7/11/2019	
Sultana	Repair road surface by hand patching	Avenue 408 East of Road 96	7/12/2019	7/12/2019	
Sultana	Repair road surface by hand patching	Avenue 408 from Road 96 to Road 108	7/17/2019	7/17/2019	
Sultana	Repair road surface by hand patching	Avenue 408 from Road 92 to Road 120	7/25/2019	7/25/2019	
Sultana	Repair road surface by hand patching	Avenue 424 from Road 88 to Road 120	7/30/2019	7/30/2019	
Sultana	Repair road surface by hand patching	Road 96 from Avenue 416 to Avenue 432	7/30/2019	7/30/2019	
Sultana	Repair road surface by hand patching	Road 112 from Avenue 408 to Avenue 416	8/13/2019	8/13/2019	
Sultana	Repair road surface by hand patching	Avenue 412 from Road 104 to Road 112	8/15/2019	8/15/2019	
Sultana	Repair road surface by hand patching	Road 114 from Avenue 416 to Avenue 424	8/15/2019	8/15/2019	
Sultana	Repair road surface by hand patching	Avenue 424 West of Road 104	8/28/2019	8/28/2019	
Sultana	Repair road surface by hand patching	Avenue 424 from Road 88 to Road 128	8/29/2019	8/29/2019	
Sultana	Repair road surface by hand patching	Road 114 from Avenue 416 to Avenue 432	9/12/2019	9/12/2019	\$ 2,226.07
Terra Bella	Chipseal Overlay of large area	Avenue 92 from Road 236 to Road 240	8/29/2019	9/3/2019	
Terra Bella	Chipseal Overlay of large area	Avenue 84 from Road 236 to Road 240	8/29/2019	9/3/2019	
Terra Bella	Chipseal Overlay of large area	Road 240 from Avenue 80 to Avenue 92	8/29/2019	9/3/2019	
Terra Bella	Chip Seal	Avenue 84 from Road 236 to Road 240	8/29/2019	9/7/2019	
Terra Bella	Chip Seal	Road 240 from Avenue 80 to Avenue 92	8/29/2019	9/7/2019	
Terra Bella	Chip Seal	Avenue 92 from Road 236 to Road 240	8/29/2019	9/7/2019	
Terra Bella	CHIP SEAL PROGRAM	AVENUE 92 FROM ROAD 236 TO ROAD 240	8/29/2019	8/29/2019	
Terra Bella	CHIP SEAL PROGRAM	AVENUE 84 FROM ROAD 236 TO ROAD 240	8/29/2019	8/29/2019	
Terra Bella	CHIP SEAL PROGRAM	ROAD 240 FROM AVENUE 80 TO AVENUE 92	8/29/2019	8/29/2019	
Terra Bella	Resurface with Chip Rock	Avenue 92 from Road 236 to Road 240	8/29/2019	9/4/2019	

Tulare County Association Of Governments
 Quarterly Reporting
 Measure R Programs

Agency:

Quarter:

Local Programs

Terra Bella	Resurface with Chip Rock	Avenue 84 from Road 236 to Road 240	8/29/2019	9/4/2019	
Terra Bella	Resurface with Chip Rock	Road 240 from Avenue 80 to Avenue 92	8/29/2019	9/4/2019	
Terra Bella	Chip	A84-R236-R240	8/29/2019	8/29/2019	
Terra Bella	Chip	R240-A080-A092	8/29/2019	8/29/2019	
Terra Bella	Chip	A096-R236-R240	8/29/2019	8/29/2019	
Terra Bella	Chip	A084-R236-R240	8/30/2019	8/30/2019	
Terra Bella	Chip	R240-A080-A092	8/30/2019	8/30/2019	
Terra Bella	Chip	A092-R236-R240	8/30/2019	8/30/2019	
Terra Bella	Chip	A084-R236-R240	9/3/2019	9/3/2019	
Terra Bella	Chip	R240-A080-A092	9/3/2019	9/3/2019	
Terra Bella	Chip	A092-R236-R240	9/3/2019	9/3/2019	
Terra Bella	Chip	R240-A080-A092	9/4/2019	9/4/2019	
Terra Bella	Chip	A092-R236-R240	9/11/2019	9/11/2019	
Terra Bella	Chip	A092-R236-R240	9/11/2019	9/11/2019	
Terra Bella	Chip	A092-R236-R240	9/11/2019	9/11/2019	
Terra Bella	Chip	A092-R236-R240	9/11/2019	9/11/2019	
Terra Bella	Chip	A092-R236-R240	9/11/2019	9/11/2019	
Terra Bella	Chip	A092-R236-R240	9/11/2019	9/11/2019	
Terra Bella	Chip	A092-R236-R240	9/11/2019	9/11/2019	
Terra Bella	Chip	A092-R236-R240	9/11/2019	9/11/2019	
Terra Bella	Chip	A092-R236-R240	9/11/2019	9/11/2019	\$ 19,984.58
Teviston	Chipseal Overlay of large area	Avenue 88 from Road 140 to Road 151	8/28/2019	8/30/2019	
Teviston	Chip Seal	Avenue 88 from Road 140 to Road 151	8/28/2019	9/8/2019	
Teviston	CHIP SEAL PROGRAM	AVENUE 88 FROM ROAD 140 TO ROAD 151	8/28/2019	8/28/2019	
Teviston	Resurface with Chip Rock	Avenue 88 from Road 140 to Road 151	8/28/2019	8/30/2019	
Teviston	Chip	A088-R140-R151	8/28/2019	8/28/2019	
Teviston	Chip	A088-R140-R151	8/29/2019	8/29/2019	
Teviston	Chip	A088-R140-R151	8/30/2019	8/30/2019	
Teviston	Chip	A088-R140-R151	9/12/2019	9/12/2019	
Teviston	Chip	A088-R140-R151	9/12/2019	9/12/2019	
Teviston	Chip	A088-R140-R151	9/12/2019	9/12/2019	\$ 9,580.26
Three Rivers	Repair road surface by hand patching	Mountain Road 349 from State Highway 198 to End	7/1/2019	7/1/2019	
Three Rivers	Repair road surface by hand patching	Crest Lane at Sierra King Drive	7/1/2019	7/1/2019	
Three Rivers	Repair road surface by hand patching	Mineral King Drive from State Highway 198 to Mile Post 4	7/1/2019	7/1/2019	
Three Rivers	Repair road surface by hand patching	North Fork Drive at Kaweah Drive	7/1/2019	7/1/2019	
Three Rivers	Repair road surface by hand patching	Mineral King Drive from State Highway 198 to Mile Post 2	7/2/2019	7/2/2019	
Three Rivers	Repair road surface by hand patching	Mineral King Drive from Mile Post 6 to Mile Post 8	7/2/2019	7/2/2019	
Three Rivers	Repair road surface by hand patching	South Fork Drive from State Highway 198 to Mile Post 7	7/29/2019	7/29/2019	
Three Rivers	Repair road surface by hand patching	Mineral King Drive from Kaweah Drive to Mile Post 7	9/3/2019	9/3/2019	
Three Rivers	Repair road surface by hand patching	South Fork Drive at Grouse Valley Road	9/4/2019	9/4/2019	
Three Rivers	Repair road surface by hand patching	South Fork Drive from Mile Post 6.5 to Mile Post 8.5	9/4/2019	9/4/2019	
Three Rivers	Repair road surface by hand patching	North Fork Drive from Mile Post 1 to Mile Post 8	9/5/2019	9/5/2019	\$ 5,809.54
Tipton	REPAIR POTHLES WITH ROAD PATCHER	SPENCER FROM EVANS TO THOMPSON	8/29/2019	8/29/2019	
Tipton	REPAIR POTHLES WITH ROAD PATCHER	KLINDERA FROM ROAD 120 TO THOMPSON	8/29/2019	8/29/2019	
Tipton	REPAIR POTHLES WITH ROAD PATCHER	ELSYD AT KLINDERA	8/29/2019	8/29/2019	
Tipton	REPAIR POTHLES WITH ROAD PATCHER	NEWMAN FROM LERDA TO COOPER	8/29/2019	8/29/2019	
Tipton	REPAIR POTHLES WITH ROAD PATCHER	BURNETT AT KLINDERA	8/29/2019	8/29/2019	\$ 467.88
Tonyville	Repair road surface by hand patching	Avenue 256 east of Road 204	6/24/2019	6/24/2019	
Tonyville	Repair road surface by hand patching	Avenue 256 wst of Road 204	6/24/2019	6/24/2019	
Tonyville	Repair road surface by hand patching	Avenue 250 from Road 216 to Road 224	6/27/2019	6/27/2019	
Tonyville	Repair road surface by hand patching	25114 Road 204	8/1/2019	8/1/2019	
Tonyville	Repair road surface by hand patching	Avenue 240 from Road 204 to Road 216	8/9/2019	8/9/2019	
Tonyville	Repair road surface by hand patching	Road 224 from Avenue 238 to Avenue 250	8/13/2019	8/13/2019	
Tonyville	Resurface with Chip Rock	Avenue 264 from Road 200* to Road 204	8/28/2019	9/14/2019	

Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs

Agency: Tulare County Resource Management Agency

Quarter: FY 2020 Quarter 1

Local Programs

Tonyville	Chipseal Overlay of large area	Avenue 264 from Road 200 to Road 204	9/5/2019	9/9/2019	
Tonyville	Chip Seal	Avenue 264 from Road 200 to Road 204	9/5/2019	9/9/2019	
Tonyville	CHIP SEAL PROGRAM	AVENUE 264 FROM RAOD 200 TO ROAD 204	9/5/2019	9/5/2019	
Tonyville	Chip	A264-R200-R204	9/5/2019	9/5/2019	
Tonyville	Chip	A264-R200-R204	9/6/2019	9/6/2019	
Tonyville	Chip	A264-R200-R204	9/18/2019	9/18/2019	
Tonyville	Chip	A264-R200-R204	9/18/2019	9/18/2019	
Tonyville	Chip	A264-R200-R204	9/18/2019	9/18/2019	
Tooileville	Repair road surface by hand patching	Avenue 272 at Road 211	7/11/2019	7/11/2019	
Tooileville	Repair road surface by hand patching	Avenue 280 from Road 204 to D208E	8/12/2019	8/12/2019	
Tooileville	Repair road surface by hand patching	D208E from Avenue 280 to Avenue 280	8/12/2019	8/12/2019	
Tooileville	Resurface with Chip Rock	Avenue 280 from Road 264 to D208E	8/27/2019	9/14/2019	
Tooileville	Resurface with Chip Rock	D208E from Avenue 280 to Avenue 280	8/27/2019	9/14/2019	
Tooileville	Chipseal Overlay of large area	Avenue 280 from Road 204 to Rocky Hill Drive	9/9/2019	9/11/2019	
Tooileville	Chipseal Overlay of large area	Rocky Hill Drive from Mile Post 0 to Mile Post 1.7	9/9/2019	9/11/2019	
Tooileville	Chip Seal	Avenue 280 from Road 204 to Diagonal 208E	9/9/2019	9/11/2019	
Tooileville	Chip Seal	Diagonal 208E from Avenue 280 to Avenue 280	9/9/2019	9/11/2019	
Tooileville	CHIP SEAL PROGRAM	AVENUE 280 FROM ROAD 204 TO DIAGONAL 208E	9/9/2019	9/9/2019	
Tooileville	CHIP SEAL PROGRAM	DIAGONAL 208E FROM AVENUE 280 MP 0 TO AVENUE 280 MP 1.7	9/9/2019	9/9/2019	
Tooileville	Chip	A280-R204-D208E	9/11/2019	9/11/2019	
Tooileville	Chip	D208E-A280-A280	9/11/2019	9/11/2019	
Tooileville	Chip	A280-R204-D208E	9/13/2019	9/13/2019	
Tooileville	Chip	A280-R204-D208E	9/13/2019	9/13/2019	
Tooileville	Chip	A280-R204-D208E	9/13/2019	9/13/2019	
Tooileville	Chip	A280-R204-D208E	9/13/2019	9/13/2019	
Tooileville	Chip	D208E-A280-A280	9/13/2019	9/13/2019	
Tooileville	Chip	D208E-A280-A280	9/13/2019	9/13/2019	
Tooileville	Chip	D208E-A280-A280	9/13/2019	9/13/2019	
Tooileville	Chip	D208E-A280-A280	9/13/2019	9/13/2019	
Tooileville	Chip	M296-SR198-R228	9/13/2019	9/13/2019	
Tooileville	Chip	M296-SR198-R228	9/13/2019	9/13/2019	
Tooileville	Chip	M296-SR198-R228	9/13/2019	9/13/2019	
Tooileville	Chip	M296-SR198-R228	9/13/2019	9/13/2019	
Tooileville	Chip	A280-R204-D208E	9/13/2019	9/13/2019	
Tooileville	Chip	A280-R204-D208E	9/13/2019	9/13/2019	
Tooileville	Chip	A280-R204-D208E	9/13/2019	9/13/2019	
Tooileville	Chip	A280-R204-D208E	9/13/2019	9/13/2019	
Tooileville	Chip	A280-R204-D208E	9/26/2019	9/26/2019	
Tooileville	Chip	D208E-A280-A280	9/26/2019	9/26/2019	\$ 16,820.49
Traver	Repair road surface by hand patching	Avenue 360 from Road 36 to Diagonal 60	6/25/2019	6/25/2019	
Traver	Repair road surface by hand patching	Diagonal 60 from Avenue 352 to Avenue 360	6/25/2019	6/25/2019	
Traver	Repair road surface by hand patching	Road 36 from Avenue 368 to Avenue 384	7/15/2019	7/15/2019	
Traver	Repair road surface by hand patching	Diagonal 60 from Avenue 352 to Avenue 360	7/18/2019	7/18/2019	
Traver	Repair road surface by hand patching	Burke Drive from Avenue 368 to Merritt Drive	7/18/2019	7/18/2019	
Traver	Repair road surface by hand patching	Avenue 368 from Road 36 to Road 40	7/18/2019	7/18/2019	
Traver	Repair road surface by hand patching	Avenue 360 from Burke Drive to Road 52	7/19/2019	7/19/2019	
Traver	Repair road surface by hand patching	Avenue 360 from Road 36 to Diagonal 60	8/12/2019	8/12/2019	
Traver	Repair road surface by hand patching	Diagonal 60 from Avenue 352 to Avenue 360	8/12/2019	8/12/2019	
Traver	Repair road surface by hand patching	Avenue 360 from Road 52 to Burke Drive	9/4/2019	9/4/2019	
Traver	Repair road surface by hand patching	Burke Drive from Avenue 368 to Merritt Drive	9/4/2019	9/4/2019	
Traver	Repair road surface by hand patching	Avenue 368 from Road 40 to Road 60	9/4/2019	9/4/2019	\$ 2,157.10
Western Divide	Repair road surface by hand patching	Mountain Road 107 from Milepost 0.5 to Milepost 13	9/3/2019	9/4/2019	\$ 1,767.65
M216	Repair road surface by hand patching	Road 248 from Avenue 204 to Avenue 208	7/12/2019	7/12/2019	\$ 1,209.82

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency: Tulare County Resource Management Agency

Quarter: FY 2020 Quarter 1

Local Programs

West Exeter	Repair road surface by hand patching	Road 180 at Avenue 288	7/1/2019	7/3/2019	
West Exeter	Repair road surface by hand patching	Avenue 256 from Road 196 to Road 204	8/9/2019	8/9/2019	
West Exeter	Repair road surface by hand patching	Avenue 272 from Road 228 to Drive 211	8/23/2019	8/23/2019	
West Exeter	Repair road surface by hand patching	Avenue 304 from Road 184 to Road 196	9/6/2019	9/6/2019	\$ 3,048.26
Woodville	Repair road surface by hand patching	Road 168 from Avenue 168 to Avenue 172	8/12/2019	8/12/2019	
Woodville	Repair road surface by hand patching	Avenue 176 from Road 152 to Road 168	8/12/2019	8/12/2019	
Woodville	Chipseal Overlay of large area	Road 164 from Camara Street to Avenue 168	9/4/2019	9/4/2019	
Woodville	Chip Seal	Road 164 from LA165B to Avenue 168	9/4/2019	9/7/2019	
Woodville	CHIP SEAL PROGRAM	ROAD 164 FROM CAMARA STREET TO AVENUE 168	9/4/2019	9/4/2019	
Woodville	Resurface with Chip Rock	Road 164 from LA165B to Avenue 168	9/4/2019	9/10/2019	
Woodville	Chip	R164-A168-LA165B	9/4/2019	9/4/2019	
Woodville	Chip	R164-LA165B-A168	9/5/2019	9/5/2019	
Woodville	Chip	R164-LA165B-A168	9/6/2019	9/6/2019	
Woodville	Chip	R164-LA165B-A168	9/16/2019	9/16/2019	
Woodville	Chip	R164-LA165B-A168	9/16/2019	9/16/2019	
Woodville	Chip	R164-LA165B-A168	9/16/2019	9/16/2019	
Woodville	Chip	R164-LA165B-A168	9/16/2019	9/16/2019	\$ 8,990.13
Yetttem	Repair road surface by hand patching	Avenue 384 at Road 132	7/18/2019	7/18/2019	
Yetttem	Repair road surface by hand patching	Road 144 South of Avenue 384	8/23/2019	8/23/2019	
Yetttem	Repair road surface by hand patching	Road 144 from Avenue 364 to Avenue 376	8/29/2019	8/29/2019	\$ 344.17
Yokohl	Repair road surface by hand patching	Avenue 304 at Road 204	7/10/2019	7/10/2019	
Yokohl	Repair road surface by hand patching	Road 248 from Avenue 204 to Avenue 208	7/12/2019	7/12/2019	
Yokohl	Repair road surface by hand patching	Road 292 from Avenue 300 to Avenue 304	7/22/2019	7/22/2019	
Yokohl	Repair potholes with Road Patcher	Avenue 300 east of Road 212	8/1/2019	8/7/2019	
Yokohl	Repair potholes with Road Patcher	Road 212 north of Avenue 300	8/1/2019	8/1/2019	
Yokohl	Repair road surface by hand patching	Road 210 north of Avenue 288	8/7/2019	8/7/2019	
Yokohl	Repair potholes with Road Patcher	Avenue 304 from Road 204 to Road 212	8/7/2019	8/7/2019	
Yokohl	Repair road surface by hand patching	Road 210 from Avenue 300 to Highway 198	8/12/2019	8/13/2019	
Yokohl	Repair road surface by hand patching	Mountain Road 296 from Milepost 0 to Road 228	8/12/2019	8/12/2019	
Yokohl	Repair road surface by hand patching	Avenue 296 from Mountain Road 296 to Road 226*	8/12/2019	8/12/2019	
Yokohl	Repair road surface by hand patching	Avenue 300 east of Road 212	8/13/2019	8/13/2019	
Yokohl	Repair road surface by hand patching	Mountain Road 296 from Milepost 0 to Road 228	8/20/2019	8/20/2019	
Yokohl	Resurface with Chip Rock	Mountain Road 296 from Milepost 0 to Road 228	8/20/2019	9/11/2019	
Yokohl	Resurface with Chip Rock	Avenue 296 from Mountain Road 296 to Road 226*	8/20/2019	9/11/2019	
Yokohl	Chipseal Overlay of large area	Yokohl Drive from Mile Post 0 to Road 228	9/5/2019	9/11/2019	
Yokohl	Chip Seal	Mountain 296 from Mile Post 0 to Road 228	9/5/2019	9/11/2019	
Yokohl	Chip	M296-SH198-R228	9/5/2019	9/5/2019	
Yokohl	Chip	M296-Sh198- R228	9/6/2019	9/6/2019	
Yokohl	Chipseal Overlay of large area	Avenue 296 from Yokohl Drive to Road 226	9/9/2019	9/11/2019	
Yokohl	Chip Seal	Avenue 296 from Mountain 296 to Road 226	9/9/2019	9/11/2019	
Yokohl	CHIP SEAL PROGRAM	MOUNTAIN ROAD 296 FROM STATE HIGHWAY 198 TO ROAD 228	9/9/2019	9/9/2019	
Yokohl	CHIP SEAL PROGRAM	AVENUE 296 FROM MOUNTAIN ROAD 296 TO ROAD 226	9/10/2019	9/10/2019	
Yokohl	Chip	M296-SR198-R228	9/11/2019	9/11/2019	
Yokohl	Chip	A296-M296-R226	9/11/2019	9/11/2019	
Yokohl	Chip	M296-MPO-R228	9/13/2019	9/13/2019	
Yokohl	Chip	M296-MPO-R228	9/13/2019	9/13/2019	
Yokohl	Chip	M296-MPO-R228	9/13/2019	9/13/2019	
Yokohl	Chip	M296-MPO-R228	9/13/2019	9/13/2019	
Yokohl	Chip	M296-MPO-R228	9/13/2019	9/13/2019	
Yokohl	Chip	A296-M296-R226	9/13/2019	9/13/2019	
Yokohl	Chip	A296-M296-R226	9/13/2019	9/13/2019	
Yokohl	Chip	A296-M296-R226	9/13/2019	9/13/2019	
Yokohl	Chip	A296-M296-R226	9/13/2019	9/13/2019	
Yokohl	Chip	M296-MPO-R228	9/13/2019	9/13/2019	

Tulare County Association Of Goverments
 Quarterly Reporting
 Measure R Programs

Agency: Tulare County Resource Management Agency

Quarter: FY 2020 Quarter 1

Local Programs

Yokohl	Chip	M296-MP0-R228	9/13/2019	9/13/2019	
Yokohl	Chip	M296-MP0-R228	9/13/2019	9/13/2019	
Yokohl	Chip	M296-MP0-R228	9/13/2019	9/13/2019	
Yokohl	Chip	M296-MP00-R228	9/27/2019	9/27/2019	
Yokohl	Chip	M296-MP00-R228	9/27/2019	9/27/2019	
Yokohl	Chip	M296-MP00-R228	9/27/2019	9/27/2019	\$ 22,507.36

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency: Tulare County Resource Management Agency

Quarter: FY 2020 Quarter 1

Local Programs

Measure R Expenditure Allocation	Project	Description	Limits	Start Date	Completion Date	Amount Spent this Quarter
	Rural Roads	Repair road surface by hand patching	Avenue 328 from Diagonal 56 to Road 80	6/25/2019	6/25/2019	
	Rural Roads	Repair road surface by hand patching	Diagonal 60 from Avenue 328 to Avenue 352	6/25/2019	6/25/2019	
	Rural Roads	Repair road surface by hand patching	Avenue 368 West of Road 108	6/27/2019	6/27/2019	
	Rural Roads	Repair road surface by hand patching	Avenue 452 from State Highway 63 to Road 132	6/27/2019	6/27/2019	
	Rural Roads	Repair road surface by hand patching	Avenue 396 from Road 84 to Road 88	6/27/2019	6/27/2019	
	Rural Roads	Repair road surface by hand patching	Road 72 at Avenue 432	6/27/2019	6/27/2019	
	Rural Roads	Repair road surface by hand patching	Road 150 at Avenue 352	7/2/2019	7/2/2019	
	Rural Roads	Repair road surface by hand patching	Avenue 416 from Road 154 to Road 168	7/3/2019	7/3/2019	
	Rural Roads	Repair road surface by hand patching	Road 132 North of Avenue 352	7/5/2019	7/5/2019	
	Rural Roads	Repair road surface by hand patching	Avenue 320 from Road 138 to Road 144	7/5/2019	7/5/2019	
	Rural Roads	Repair road surface by hand patching	Avenue 336 from Road 132 to Road 148	7/5/2019	7/5/2019	
	Rural Roads	Repair road surface by hand patching	Avenue 344 from Road 156 to State Highway 216	7/5/2019	7/5/2019	
	Rural Roads	Repair road surface by hand patching	Road 108 from Avenue 320 to Avenue 328	7/5/2019	7/5/2019	
	Rural Roads	Repair road surface by hand patching	Avenue 368 from Road 88 to Road 108	7/5/2019	7/5/2019	
	Rural Roads	Repair road surface by hand patching	Road 168 from Avenue 308 to Avenue 315	7/5/2019	7/5/2019	
	Rural Roads	Repair road surface by hand patching	Johnson Drive from Avenue 432 to Negro Creek Drive	7/8/2019	7/8/2019	
	Rural Roads	Repair road surface by hand patching	Road 164 at Avenue 416	7/8/2019	7/8/2019	
	Rural Roads	Repair road surface by hand patching	Road 160 at Avenue 416	7/8/2019	7/8/2019	
	Rural Roads	Repair road surface by hand patching	Avenue 416 from Road 152 to Road 168	7/8/2019	7/8/2019	
	Rural Roads	Repair road surface by hand patching	Avenue 376 at 7393	7/11/2019	7/11/2019	
	Rural Roads	Repair road surface by hand patching	Road 80 from Avenue 328 to Dinuba City Limits	7/11/2019	7/11/2019	
	Rural Roads	Repair road surface by hand patching	Road 74 at 42615	7/12/2019	7/12/2019	
	Rural Roads	Repair road surface by hand patching	Road 72 from Avenue 424 to Avenue 432	7/12/2019	7/12/2019	
	Rural Roads	Repair road surface by hand patching	Avenue 424 from Road 88 to Road 96	7/12/2019	7/12/2019	
	Rural Roads	Repair road surface by hand patching	Road 108 from Charter Oak Drive to Avenue 312	7/12/2019	7/12/2019	
	Rural Roads	Repair road surface by hand patching	Charter Oak Drive from Road 180 to Road 188	7/12/2019	7/12/2019	
	Rural Roads	Repair road surface by hand patching	Avenue 408 from Road 56 to Dinuba City Limits	7/12/2019	7/12/2019	
	Rural Roads	Repair road surface by hand patching	Road 172 from Avenue 360 to Avenue 370	7/16/2019	7/16/2019	
	Rural Roads	Repair road surface by hand patching	Avenue 352 from Road 124 to Road 132	7/17/2019	7/17/2019	
	Rural Roads	Repair road surface by hand patching	Road 132 North of Avenue 336	7/17/2019	7/17/2019	
	Rural Roads	Repair road surface by hand patching	Avenue 328 from State Highway 99 to Road 80	7/17/2019	7/17/2019	
	Rural Roads	Repair road surface by hand patching	Diagonal 56 from Avenue 328 to Diagonal 60	7/18/2019	7/18/2019	
	Rural Roads	Repair road surface by hand patching	Avenue 368 at Road 112	7/18/2019	7/18/2019	
	Rural Roads	Repair road surface by hand patching	Diagonal 60 from Avenue 328 to Avenue 352	7/18/2019	7/18/2019	
	Rural Roads	Repair road surface by hand patching	Avenue 352 from Road 20 to Road 36	7/19/2019	7/19/2019	
	Rural Roads	Repair road surface by hand patching	Avenue 360 from Road 52 to Road 80	7/19/2019	7/19/2019	
	Rural Roads	Repair road surface by hand patching	Avenue 336 from Road 132 to Road 144	7/22/2019	7/22/2019	
	Rural Roads	Repair road surface by hand patching	Road 196 from Saint Johns River to Lort Drive	7/22/2019	7/22/2019	
	Rural Roads	Repair road surface by hand patching	Road 196 from Avenue 344 to Millwood Drive	7/22/2019	7/22/2019	
	Rural Roads	Repair road surface by hand patching	Avenue 336 from Road 172 to State Highway 216	7/22/2019	7/22/2019	
	Rural Roads	Repair road surface by hand patching	Avenue 336 from State Highway 216 to Road 196	7/23/2019	7/23/2019	
	Rural Roads	Repair road surface by hand patching	Road 188 from State Highway 216 to Road 180	7/23/2019	7/23/2019	
	Rural Roads	Repair road surface by hand patching	Avenue 344 at Road 152	7/23/2019	7/23/2019	
	Rural Roads	Repair road surface by hand patching	Road 144 from Avenue 313 to Visalia City Limit	7/23/2019	7/23/2019	
	Rural Roads	Repair road surface by hand patching	Road 164 from Avenue 344 to Avenue 368	7/24/2019	7/24/2019	
	Rural Roads	Repair road surface by hand patching	Avenue 368 at State Highway 63	7/26/2019	7/26/2019	
	Rural Roads	Repair road surface by hand patching	Avenue 432 from Road 64 to Road 96	7/30/2019	7/30/2019	
	Rural Roads	Repair road surface by hand patching	Avenue 416 from Road 154 to Road 168	7/30/2019	7/30/2019	
	Rural Roads	Repair road surface by hand patching	Avenue 452 from Road 100 to State Highway 63	8/1/2019	8/1/2019	
	Rural Roads	Repair road surface by hand patching	Road 100 from Avenue 352 to Avenue 360	8/1/2019	8/1/2019	
	Rural Roads	Repair road surface by hand patching	Road 74 from Avenue 384 to Avenue 392	8/1/2019	8/1/2019	
	Rural Roads	Repair road surface by hand patching	Road 84 from Avenue 396 to Avenue 400	8/1/2019	8/1/2019	
	Rural Roads	Repair road surface by hand patching	Road 72 from Avenue 424 to Avenue 432	8/2/2019	8/2/2019	

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency: Tulare County Resource Management Agency

Quarter: FY 2020 Quarter 1

Local Programs

Rural Roads	Repair road surface by hand patching	Avenue 368 from Road 60 to Road 80	8/6/2019	8/6/2019
Rural Roads	Repair road surface by hand patching	Road 108 from Avenue 328 to Avenue 336	8/7/2019	8/7/2019
Rural Roads	Repair road surface by hand patching	Road 140 from Avenue 352 to Avenue 368	8/7/2019	8/7/2019
Rural Roads	Repair road surface by hand patching	Road 84 at Avenue 406	8/7/2019	8/7/2019
Rural Roads	Repair road surface by hand patching	Road 74 from Avenue 384 to Avenue 408	8/8/2019	8/8/2019
Rural Roads	Repair road surface by hand patching	Avenue 388 from Road 80 to Road 88	8/9/2019	8/9/2019
Rural Roads	Repair road surface by hand patching	Avenue 376 from Road 76 to Road 80	8/9/2019	8/9/2019
Rural Roads	Repair road surface by hand patching	Avenue 430 at Road 76	8/9/2019	8/9/2019
Rural Roads	Repair road surface by hand patching	Road 52 from Avenue 408 to Avenue 416	8/12/2019	8/12/2019
Rural Roads	Repair road surface by hand patching	Avenue 388 West of Road 8	8/12/2019	8/12/2019
Rural Roads	Repair road surface by hand patching	Avenue 328 from State Highway 99 to Road 80	8/12/2019	8/12/2019
Rural Roads	Repair road surface by hand patching	Diagonal 60 from Avenue 328 to Avenue 352	8/12/2019	8/12/2019
Rural Roads	Repair road surface by hand patching	Road 74 from Avenue 384 to Avenue 400	8/13/2019	8/13/2019
Rural Roads	Repair road surface by hand patching	Avenue 328 from State Highway 99 to Road 80	8/13/2019	8/13/2019
Rural Roads	Repair road surface by hand patching	Avenue 328 from Road 140 to Road 148	8/15/2019	8/15/2019
Rural Roads	Repair road surface by hand patching	Road 124 from Avenue 432 to Avenue 440	8/15/2019	8/15/2019
Rural Roads	Repair road surface by hand patching	Avenue 440 at Road 120	8/20/2019	8/20/2019
Rural Roads	Repair road surface by hand patching	Avenue 444 from Road 120 to Road 128	8/21/2019	8/21/2019
Rural Roads	Repair road surface by hand patching	Avenue 430 from Road 56 to Road 64	8/22/2019	8/22/2019
Rural Roads	Repair road surface by hand patching	Road 80 South of Avenue 360	8/22/2019	8/22/2019
Rural Roads	Repair road surface by hand patching	Avenue 426 from Road 56 to Road 64	8/22/2019	8/22/2019
Rural Roads	Repair road surface by hand patching	Avenue 320 from Road 68 to Road 80	8/22/2019	8/22/2019
Rural Roads	Chipseal Overlay of large area	Road 108 from Avenue 249 to Avenue 275	8/19/2019	8/23/2019
Rural Roads	Repair road surface by hand patching	Road 52 from State Highway 198 to Avenue 308	8/23/2019	8/23/2019
Rural Roads	Repair road surface by hand patching	Road 140 from Avenue 352 to Avenue 368	8/23/2019	8/23/2019
Rural Roads	Repair road surface by hand patching	Avenue 368 from Road 132 to Road 140	8/23/2019	8/23/2019
Rural Roads	Chipseal Overlay of large area	Avenue 232 from Road 20 to Road 84	8/20/2019	8/26/2019
Rural Roads	Chipseal Overlay of large area	Road 168 from Avenue 40 to Avenue 56	8/22/2019	8/27/2019
Rural Roads	Chipseal Overlay of large area	Road 160 from Avenue 32 to Avenue 40	8/26/2019	8/28/2019
Rural Roads	Chipseal Overlay of large area	Avenue 2 from Road 232 to Road 244	8/26/2019	8/28/2019
Rural Roads	Repair road surface by hand patching	Road 132 from Avenue 336 to Avenue 352	8/28/2019	8/28/2019
Rural Roads	Repair road surface by hand patching	Road 176 from Avenue 384 to Avenue 390	8/28/2019	8/28/2019
Rural Roads	Repair road surface by hand patching	Avenue 390 from Road 172 to Road 176	8/28/2019	8/28/2019
Rural Roads	Repair road surface by hand patching	Road 172 from Avenue 384 to Avenue 394	8/28/2019	8/28/2019
Rural Roads	Repair road surface by hand patching	Road 184 from Avenue 384 to Avenue 388	8/28/2019	8/28/2019
Rural Roads	Repair road surface by hand patching	Avenue 388 from Road 176 to Road 184	8/28/2019	8/28/2019
Rural Roads	Repair road surface by hand patching	Road 180 at Avenue 384	8/28/2019	8/28/2019
Rural Roads	Repair road surface by hand patching	Road 132 North of Avenue 352	8/28/2019	8/28/2019
Rural Roads	Chipseal Overlay of large area	Avenue 88 from Road 176 to Road 192	8/27/2019	8/29/2019
Rural Roads	Repair road surface by hand patching	Avenue 444 from Road 120 to Road 128	8/29/2019	8/29/2019
Rural Roads	Repair road surface by hand patching	Avenue 440 at Road 120	8/29/2019	8/29/2019
Rural Roads	Repair road surface by hand patching	Avenue 364 from Road 140 to Road 148	8/29/2019	8/29/2019
Rural Roads	Repair road surface by hand patching	Road 84 from Avenue 368 to Avenue 384	8/29/2019	8/29/2019
Rural Roads	Repair road surface by hand patching	Road 176 from Avenue 384 to Avenue 394	8/29/2019	8/29/2019
Rural Roads	Chipseal Overlay of large area	Avenue 120 from Road 144 to Road 152	8/28/2019	8/30/2019
Rural Roads	Chipseal Overlay of large area	Avenue 112 from Road 192 to Road 208	8/28/2019	8/30/2019
Rural Roads	Chipseal Overlay of large area	Road 261 from Avenue 104 to Avenue 107	8/29/2019	8/30/2019
Rural Roads	Repair road surface by hand patching	Road 52 from Avenue 424 to Avenue 432	8/30/2019	8/30/2019
Rural Roads	Repair road surface by hand patching	Avenue 352 from Road 20 to Road 36	8/30/2019	8/30/2019
Rural Roads	Repair road surface by hand patching	Road 144 at Saint Johns River	8/30/2019	8/30/2019
Rural Roads	Repair road surface by hand patching	Road 132 North of Avenue 336	8/30/2019	8/30/2019
Rural Roads	Repair road surface by hand patching	Avenue 368 from Road 132 to Road 140	8/30/2019	8/30/2019
Rural Roads	Chipseal Overlay of large area	Avenue 128 from Road 264 to Road 268	8/29/2019	9/4/2019
Rural Roads	Chipseal Overlay of large area	Road 268 from Avenue 120 to Avenue 128	8/29/2019	9/4/2019
Rural Roads	Repair road surface by hand patching	Avenue 313 from Road 144 to Road 148	9/4/2019	9/4/2019
Rural Roads	Repair road surface by hand patching	Road 76 from Avenue 368 to Avenue 376	9/4/2019	9/4/2019

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency: Tulare County Resource Management Agency

Quarter: FY 2020 Quarter 1

Local Programs

Rural Roads	Repair road surface by hand patching	Avenue 360 from Road 52 to Road 112	9/4/2019	9/4/2019
Rural Roads	Repair road surface by hand patching	Avenue 368 from Road 76 to Road 80	9/4/2019	9/4/2019
Rural Roads	Repair road surface by hand patching	Avenue 352 from Road 164 to Road 172	9/4/2019	9/4/2019
Rural Roads	Chipseal Overlay of large area	Avenue 160 from Road 301 to Success Valley	9/3/2019	9/5/2019
Rural Roads	Chipseal Overlay of large area	Balch Park Road from Mile Post 0 to Road 228	9/5/2019	9/5/2019
Rural Roads	Chipseal Overlay of large area	Road 224 from Avenue 176 to Avenue 192	9/4/2019	9/6/2019
Rural Roads	Repair road surface by hand patching	Avenue 313 from Road 144 to Road 148	9/6/2019	9/6/2019
Rural Roads	Repair road surface by hand patching	Road 148 from Avenue 313 to Avenue 320	9/6/2019	9/6/2019
Rural Roads	Repair road surface by hand patching	Negro Creek Drive from Road 152 to Mile Post 5	9/6/2019	9/6/2019
Rural Roads	Chipseal Overlay of large area	Road 228 from Avenue 234 to Avenue 238	9/5/2019	9/9/2019
Rural Roads	Chipseal Overlay of large area	Avenue 238 from Road 224 to Road 228	9/5/2019	9/9/2019
Rural Roads	Chipseal Overlay of large area	Avenue 280 from Rocky Hill Drive to Yokohi Drive	9/9/2019	9/11/2019
Rural Roads	Chipseal Overlay of large area	Fritz Drive from Avenue 295 to Mehrtens Drive	9/9/2019	9/11/2019
Rural Roads	Chipseal Overlay of large area	Road 80 from Avenue 328 to Avenue 400	9/3/2019	9/12/2019
Rural Roads	Chipseal Overlay of large area	Avenue 124 from Road 264 to Road 268	9/4/2019	9/12/2019
Rural Roads	Chipseal Overlay of large area	Mentz Avenue from Leggett Street to Crestview Street	9/10/2019	9/12/2019
Rural Roads	Repair road surface by hand patching	Road 80 from Avenue 320 to Avenue 400	9/12/2019	9/13/2019
Rural Roads	Repair road surface by hand patching	Road 42 from Avenue 416 to Avenue 424	9/13/2019	9/13/2019
Rural Roads	Repair road surface by hand patching	Road 48 at Avenue 428	9/13/2019	9/13/2019
Rural Roads	Repair road surface by hand patching	Road 44 at Avenue 428	9/13/2019	9/13/2019
Rural Roads	Repair Road Surface by Hand Patching	Avenue 2 from State Highway 65 east to end	6/26/2019	7/23/2019
Rural Roads	Repair Road Surface by Hand Patching	Avenue 64 from Road 208 to Road 272	6/27/2019	7/23/2019
Rural Roads	Repair Road Surface by Hand Patching	Road 176 from Avenue 96 to Avenue 152	7/23/2019	7/23/2019
Rural Roads	Repair Road Surface by Hand Patching	Road 176 from Avenue 128 to Avenue 0	7/26/2019	7/26/2019
Rural Roads	Repair Road Surface by Hand Patching	Avenue 52 from Road 144 to Road 168	7/25/2019	7/25/2019
Rural Roads	Repair Road Surface by Hand Patching	Road 168 from Avenue 8 to Avenue 32	7/25/2019	7/31/2019
Rural Roads	Repair Road Surface by Hand Patching	Mountain 109 from Avenue 56 to Avenue 88	7/25/2019	7/25/2019
Rural Roads	Repair Road Surface by Hand Patching	Avenue 160 from Road 152 to Road 160	7/29/2019	7/29/2019
Rural Roads	Repair Road Surface by Hand Patching	Avenue 124 from Road 248 to Road 252	7/29/2019	8/9/2019
Rural Roads	Repair Road Surface by Hand Patching	Road 152 from Avenue 40 to Avenue 48	7/31/2019	7/31/2019
Rural Roads	Large area Patching with grader "Blade Patch"	Road 48 from Avenue 228 to Avenue 232	8/7/2019	8/7/2019
Rural Roads	Haul Material for Measure R	Jaxon Baker to Rankin Pit	8/7/2019	8/7/2019
Rural Roads	Repair Road Surface by Hand Patching	Avenue 120 from Road 236 to Road 244	8/6/2019	8/9/2019
Rural Roads	Repair Road Surface by Hand Patching	Avenue 152 at Road 152	8/9/2019	8/9/2019
Rural Roads	Chip Seal	Road 108 from Avenue 249 to Avenue 275	8/19/2019	9/20/2019
Rural Roads	Chip Seal Stockpile Location	Avenue 272 at Road 108	8/19/2019	8/20/2019
Rural Roads	Chip Seal Stockpile Location	Avenue 236 at Road 36	8/20/2019	8/22/2019
Rural Roads	Chip Seal	Avenue 232 from Road 20 to Road 84	8/20/2019	8/26/2019
Rural Roads	Chip Seal Stockpile Location	Avenue 236 at Road 68	8/21/2019	8/21/2019
Rural Roads	Chip Seal	Road 168 from Avenue 40 to Avenue 56	8/21/2019	9/6/2019
Rural Roads	Chip Seal Stockpile Location	Road 160 North of A56	8/22/2019	8/26/2019
Rural Roads	Chip Seal	Road 160 from Avenue 32 to Avenue 40	8/26/2019	8/28/2019
Rural Roads	Chip Seal	Avenue 2 from Road 232 to Road 244	8/26/2019	8/28/2019
Rural Roads	Chip Seal Stockpile Location	Highway 65 north of Avenue 12	8/26/2019	8/26/2019
Rural Roads	Chip Seal Stockpile Location	Avenue 56 east of Highway 65	8/26/2019	8/28/2019
Rural Roads	Chip Seal	Avenue 88 from Road 176 to Road 192	8/27/2019	8/29/2019
Rural Roads	Chip Seal	Avenue 120 from Road 144 to Road 152	8/28/2019	9/6/2019
Rural Roads	Chip Seal	Avenue 112 from Road 192 to road 208	8/28/2019	9/6/2019
Rural Roads	Chip Seal Stockpile Location	Road 124 at Avenue 128	8/28/2019	8/28/2019
Rural Roads	Chip Seal Stockpile Location	Avenue 112 Pit north of Avenue 112 at alignment of Road 232	8/28/2019	8/29/2019
Rural Roads	Chip Seal Stockpile Location	Tulare County Road Yard 5	8/29/2019	9/10/2019
Rural Roads	Chip Seal	Avenue 124 from Road 264 to Road 268	8/29/2019	9/12/2019
Rural Roads	Chip Seal	Road 261 from Avenue 104 to Avenue 107	8/29/2019	9/7/2019
Rural Roads	Chip Seal	Avenue 128 from Road 264 to Road 208	8/29/2019	9/7/2019
Rural Roads	Chip seal	Road 268 from Avenue 120 to Avenue 128	8/29/2019	9/6/2019
Rural Roads	Repair Road Surface by Hand Patching	Avenue 48 at Road 148	8/29/2019	8/29/2019

Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs

Agency: Tulare County Resource Management Agency

Quarter: FY 2020 Quarter 1

Local Programs

Rural Roads	Water Chip Rock Stockpile Location	Mountain 137 at Mountain 160	8/30/2019	8/30/2019
Rural Roads	Water Chip Rock Stockpile Location	Mountain 160 at State Highway 190	8/30/2019	8/31/2019
Rural Roads	Chip Seal	Avenue 160 from Road 301 to Mountain 160	9/3/2019	9/16/2019
Rural Roads	Chip Seal Stockpile Location	Avenue 160 east of State Highway 190	9/3/2019	9/3/2019
Rural Roads	Chip Seal	Road 224 from Avenue 176 to Avenue 192	9/4/2019	9/5/2019
Rural Roads	Chip Seal Stockpile Location	Avenue 216 at road 220	9/4/2019	9/5/2019
Rural Roads	Chip Seal Stockpile Location	Avenue 196 west of Road 208	9/4/2019	9/4/2019
Rural Roads	Chip Seal	Avenue 238 from Road 224 to Road 228	9/5/2019	9/9/2019
Rural Roads	Chip Seal Stockpile Location	Mountain 296 at Highway 198	9/5/2019	9/9/2019
Rural Roads	Chip Seal	Road 228 from Avenue 234 to Avenue 238	9/5/2019	9/9/2019
Rural Roads	Chip Seal	Avenue 280 from Diagonal 208E to Mountain 296	9/9/2019	9/11/2019
Rural Roads	Chip Seal Stockpile Location	R204 south of Avenue 280	9/9/2019	9/9/2019
Rural Roads	Chip Seal Stockpile Location	Mehrten Drive at Highway 198	9/9/2019	9/10/2019
Rural Roads	Chip Seal	Diagonal 246C from Avenue 295 to Diagonal 246B	9/10/2019	9/12/2019
Rural Roads	Chip Seal	Avenue 132 from Road 256 to R258	9/10/2019	9/12/2019
Rural Roads	REPAIR POTHLES WITH ROAD PATCHER	AVENUE 56 FROM ROAD 136 TO ROAD 88	6/27/18	6/27/18
Rural Roads	REPAIR POTHLES WITH ROAD PATCHER	ROAD 120 FROM AVENUE 120 TO AVENUE 112	6/28/2019	6/28/2019
Rural Roads	REPAIR POTHLES WITH ROAD PATCHER	HOWARD (ROAD 128) FROM AVENUE 40 TO AVENUE 0	7/10/2019	7/11/2019
Rural Roads	REPAIR POTHLES WITH ROAD PATCHER	ROAD 128 FROM AVENUE 56 TO AVENUE 40	7/15/19	7/15/19
Rural Roads	REPAIR POTHLES WITH ROAD PATCHER	ROAD 120 FROM AVENUE 96 TO AVENUE 56	7/18/19	7/18/19
Rural Roads	REPAIR POTHLES WITH ROAD PATCHER	ROAD 120 FROM AVENUE 96 TO AVENUE 88	7/18/2019	7/18/2019
Rural Roads	REPAIR POTHLES WITH ROAD PATCHER	ROAD 120 FROM AVENUE 96 TO AVENUE 56	7/22/19	7/22/19
Rural Roads	REPAIR POTHLES WITH ROAD PATCHER	ROAD 120 FROM AVENUE 96 TO AVENUE 72	7/22/2019	7/22/2019
Rural Roads	LARGE AREA PATCHING WITH GRADER (BLADE Patch	ROAD 48 FROM AVENUE 232 TO AVENUE 228	7/24/19	7/24/19
Rural Roads	LARGE AREA PATCHING WITH GRADER (BLADE Patch	ROAD 44 FROM AVENUE 228 TO AVENUE 232	7/24/19	7/24/19
Rural Roads	REPAIR POTHLES WITH ROAD PATCHER	AVENUE 272 FROM ROAD 140 TO ROAD 128	7/30/19	7/30/19
Rural Roads	REPAIR POTHLES WITH ROAD PATCHER	ROAD 124 FROM AVENUE 271 TO AVENUE 264	7/30/19	7/30/19
Rural Roads	REPAIR POTHLES WITH ROAD PATCHER	ROAD 124 FROM AVENUE 271 TO AVENUE 264	7/31/19	7/31/19
Rural Roads	REPAIR POTHLES WITH ROAD PATCHER	AVENUE 264 FROM ROAD 140 TO ROAD 156	7/31/19	7/31/19
Rural Roads	REPAIR POTHLES WITH ROAD PATCHER	AVENUE 264 FROM ROAD 156 TO ROAD 176	7/31/2019	7/31/2019
Rural Roads	LARGE AREA PATCHING WITH GRADER (BLADE Patch	ROAD 48 FROM AVENUE 232 TO AVENUE 228	8/7/2019	8/7/2019
Rural Roads	REPAIR POTHLES WITH ROAD PATCHER	ROAD 120 FROM AVENUE 120 TO AVENUE 88	8/14/2019	8/14/2019
Rural Roads	REPAIR POTHLES WITH ROAD PATCHER	AVENUE 96 FROM MAIN TO ROAD 112	9/12/19	9/12/19
Rural Roads	REPAIR POTHLES WITH ROAD PATCHER	AVENUE 96 FROM ROAD 120 TO ROAD 112	9/13/19	9/13/19
Rural Roads	CHIP SEAL PROGRAM	ROAD 108 FROM AVENUE 249 TO AVENUE 275	8/19/19	8/20/19
Rural Roads	CHIP SEAL PROGRAM	AVENUE 232 FROM ROAD 20 TO ROAD 84	8/21/19	8/22/19
Rural Roads	CHIP SEAL PROGRAM	AVENUE 2 FROM STATE HIGHWAY 65 TO ROAD 244	8/26/19	8/26/19
Rural Roads	CHIP SEAL PROGRAM	ROAD 160 FROM AVENUE 32 TO AVENUE 40	8/26/19	8/26/19
Rural Roads	CHIP SEAL PROGRAM	ROAD 168 FROM AVENUE 40 TO AVENUE 56	8/26/19	8/26/19
Rural Roads	CHIP SEAL PROGRAM	AVENUE 88 FROM ROAD 176 TO ROAD 192	8/27/19	8/27/19
Rural Roads	CHIP SEAL PROGRAM	AVENUE 120 FROM ROAD 144 TO ROAD 152	8/28/19	8/28/19
Rural Roads	CHIP SEAL PROGRAM	AVENUE 112 FROM ROAD 196 TO ROAD 208	8/28/19	8/28/19
Rural Roads	CHIP SEAL PROGRAM	ROAD 268 FROM AVENUE 120 TO AVENUE 128	8/29/19	8/28/19
Rural Roads	CHIP SEAL PROGRAM	AVENUE 124 FROM ROAD 264 TO ROAD 268	8/29/19	8/29/19
Rural Roads	CHIP SEAL PROGRAM	AVENUE 128 FROM ROAD 264 TO ROAD 268	8/29/19	8/29/19
Rural Roads	CHIP SEAL PROGRAM	ROAD 261 FROM AVENUE 104 TO AVENUE 107	8/29/19	8/29/19
Rural Roads	CHIP SEAL PROGRAM	AVENUE 160 FROM ROAD 301 TO MOUNTAIN ROAD 160	9/3/19	9/3/19
Rural Roads	CHIP SEAL PROGRAM	ROAD 224 FROM AVENUE 176 TO AVENUE 192	9/4/19	9/4/19
Rural Roads	CHIP SEAL PROGRAM	ROAD 228 FROM AVENUE 234 TO AVENUE 238	9/5/19	9/5/19
Rural Roads	CHIP SEAL PROGRAM	AVENUE 238 FROM ROAD 224 TO ROAD 228	9/5/19	9/5/19
Rural Roads	CHIP SEAL PROGRAM	AVENUE 280 FROM DIAGONAL 208E TO MOUNTAIN 296	9/9/19	9/9/19
Rural Roads	CHIP SEAL PROGRAM	DIAGONAL 246C FROM AVENUE 295 TO DIAGONAL 246B	9/10/19	9/10/19
Rural Roads	CHIP SEAL PROGRAM	ROAD 80 FROM AVENUE 320 TO AVENUE 405	9/16/19	9/19/19
Rural Roads	Repair road surface by hand patching	Avenue 212 from Road 220 to Road 236	6/26/2019	6/26/2019
Rural Roads	Repair road surface by hand patching	Road 236 at Avenue 226	6/27/2019	6/27/2019
Rural Roads	Repair road surface by hand patching	Avenue 224 from Road 236 to Road 244	6/27/2019	6/27/2019

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency: Tulare County Resource Management Agency

Quarter: FY 2020 Quarter 1

Local Programs

Rural Roads	Repair road surface by hand patching	Mountain Road 296 at Road 228	7/3/2019	7/3/2019
Rural Roads	Repair road surface by hand patching	Road 224 south of Avenue 184	7/3/2019	7/3/2019
Rural Roads	Repair road surface by hand patching	Avenue 212 from Road 236 to Road 256	7/8/2019	7/8/2019
Rural Roads	Repair road surface by hand patching	Avenue 304 at Road 204	7/10/2019	7/10/2019
Rural Roads	Repair potholes with Road Patcher	Avenue 212 from Friant Kern Canal to Road 228	7/10/2019	7/10/2019
Rural Roads	Repair road surface by hand patching	Diagonal 242 from Avenue 169 to Avenue 170	7/11/2019	7/11/2019
Rural Roads	Repair road surface by hand patching	Road 224 south of Avenue 248	7/11/2019	7/11/2019
Rural Roads	Repair road surface by hand patching	Road 256 north of Avenue 200	7/11/2019	7/11/2019
Rural Roads	Repair road surface by hand patching	Road 224 from Avenue 220 to Avenue 224	7/11/2019	7/11/2019
Rural Roads	Repair road surface by hand patching	Avenue 178 at Road 232	7/15/2019	7/15/2019
Rural Roads	Repair road surface by hand patching	Road 232 at Avenue 178	7/15/2019	7/15/2019
Rural Roads	Repair road surface by hand patching	Avenue 224 from Road 228 to Road 244	7/19/2019	7/19/2019
Rural Roads	Repair road surface by hand patching	Avenue 178 at Friant Kern Canal	7/19/2019	7/19/2019
Rural Roads	Repair potholes with Road Patcher	Diagonal 236 from Road 236 to Avenue 228	7/25/2019	7/25/2019
Rural Roads	Repair potholes with Road Patcher	Avenue 220 from Road 254 to Road 260	7/31/2019	7/31/2019
Rural Roads	Repair potholes with Road Patcher	Road 256 from Avenue 196 to Avenue 204	7/31/2019	7/31/2019
Rural Roads	Repair potholes with Road Patcher	Road 248 from Avenue 208 to Avenue 212	7/31/2019	7/31/2019
Rural Roads	Repair potholes with Road Patcher	Avenue 224 from Road 196 to Road 216	8/5/2019	8/5/2019
Rural Roads	Repair road surface by hand patching	Road 224 from Avenue 182 to Avenue 192	8/7/2019	8/7/2019
Rural Roads	Large area Patching with grader "Blade Patch"	Road 48 from Avenue 228 to Avenue 232	8/7/2019	8/7/2019
Rural Roads	Repair road surface by hand patching	Avenue 174 west of Road 232	8/7/2019	8/7/2019
Rural Roads	Repair road surface by hand patching	Road 224 from Avenue 176 to Avenue 182	8/7/2019	8/7/2019
Rural Roads	Repair road surface by hand patching	Avenue 280 from D208E to Mountain Road 296	8/12/2019	8/12/2019
Rural Roads	Repair road surface by hand patching	D246C from Avenue 295* to D246B	8/12/2019	8/12/2019
Rural Roads	Repair potholes with Road Patcher	Avenue 220 from Road 196 to Road 212	8/12/2019	8/12/2019
Rural Roads	Repair road surface by hand patching	Road 188 from Avenue 192 to Avenue 232	8/15/2019	8/15/2019
Rural Roads	Resurface with Chip Rock	Avenue 238 from Road 224 to Road 228	8/19/2019	9/14/2019
Rural Roads	Resurface with Chip Rock	Road 108 North and South from Avenue 249 to Avenue 275	8/19/2019	9/14/2019
Rural Roads	Resurface with Chip Rock	Road 228 from Avenue 234 to Avenue 238	8/19/2019	9/14/2019
Rural Roads	Resurface with Chip Rock	Road 224 from Avenue 176 to Avenue 182	8/19/2019	9/14/2019
Rural Roads	Resurface with Chip Rock	Avenue 232 from Road 20* to Road 84	8/20/2019	9/14/2019
Rural Roads	Resurface with Chip Rock	Road 168 from Avenue 40 to Avenue 56	8/22/2019	9/14/2019
Rural Roads	Resurface with Chip Rock	Avenue 2 from Road 232 to Road 244*	8/26/2019	9/14/2019
Rural Roads	Resurface with Chip Rock	Road 160 from Avenue 32 to Avenue 40	8/26/2019	9/14/2019
Rural Roads	Resurface with Chip Rock	Avenue 88 from Road 176 to Road 192	8/27/2019	9/14/2019
Rural Roads	Resurface with Chip Rock	Avenue 120 from Road 144 to Road 152	8/28/2019	9/14/2019
Rural Roads	Resurface with Chip Rock	Avenue 112 from Road 192 to Road 208	8/28/2019	9/14/2019
Rural Roads	Resurface with Chip Rock	Road 268 from Avenue 120 to Avenue 128	8/29/2019	9/14/2019
Rural Roads	Resurface with Chip Rock	Avenue 124 from Road 264 to Road 268	8/29/2019	9/14/2019
Rural Roads	Resurface with Chip Rock	Avenue 128 from Road 264 to Road 268	8/29/2019	9/14/2019
Rural Roads	Resurface with Chip Rock	Road 261 from Avenue 104 to Avenue 107*	8/29/2019	9/14/2019
Rural Roads	Repair road surface by hand patching	Road 200 at Avenue 192	9/3/2019	9/3/2019
Rural Roads	Resurface with Chip Rock	Avenue 160 from Road 301* to Mountain Road 160	9/3/2019	9/14/2019
Rural Roads	Resurface with Chip Rock	Road 224 from Avenue 176 to Avenue 192	9/4/2019	9/14/2019
Rural Roads	Resurface with Chip Rock	Road 228 from Avenue 234 to Avenue 238	9/5/2019	9/14/2019
Rural Roads	Resurface with Chip Rock	Avenue 238 from Road 224 to Road 228	9/5/2019	9/14/2019
Rural Roads	Resurface with Chip Rock	Avenue 280 from D208E to Mountain Road 296	9/9/2019	9/14/2019
Rural Roads	Resurface with Chip Rock	D246C from Avenue 295* to D246B	9/10/2019	9/14/2019
Rural Roads	Repair road surface by hand patching	Road 168 from Avenue 192 to Avenue 200	9/13/2019	9/13/2019
Rural Roads	Chip	R108-V.C.L. -T.C.L.	8/19/2019	8/19/2019
Rural Roads	Chip	R108-V.C.L. -T.C.L.	8/20/2019	8/20/2019
Rural Roads	Chip	A232-R020-R036	8/20/2019	8/20/2019
Rural Roads	Chip	R108-A249-A275	8/21/2019	8/21/2019
Rural Roads	Chip	A232-R020-R084	8/21/2019	8/21/2019
Rural Roads	Chip	A232-R020-R084	8/22/2019	8/22/2019
Rural Roads	Chip	R168-A040-A056	8/22/2019	8/22/2019

Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs

Agency: Tulare County Resource Management Agency

Quarter: FY 2020 Quarter 1

Local Programs

Rural Roads	Chip	A232-R020-R084	8/23/2019	8/23/2019
Rural Roads	Chip	R168-A040-A056	8/23/2019	8/23/2019
Rural Roads	Chip	R108-A249-A275	8/23/2019	8/23/2019
Rural Roads	Chip	R108-A249-A275	8/23/2019	8/23/2019
Rural Roads	Chip	R108-A249-A275	8/23/2019	8/23/2019
Rural Roads	Chip	R108-A249-A275	8/23/2019	8/23/2019
Rural Roads	Chip	R108-A249-A275	8/23/2019	8/23/2019
Rural Roads	Chip	R108-A249-A275	8/23/2019	8/23/2019
Rural Roads	Chip	R108-A249-A275	8/23/2019	8/23/2019
Rural Roads	Chip	R160-A032-A040	8/26/2019	8/26/2019
Rural Roads	Chip	R168-A040-A056	8/26/2019	8/26/2019
Rural Roads	Chip	A232-R020-R084	8/26/2019	8/26/2019
Rural Roads	Chip	A002-R232-R244	8/26/2019	8/26/2019
Rural Roads	Chip	R160-A032-A040	8/27/2019	8/27/2019
Rural Roads	Chip	A088-R192-R176	8/27/2019	8/27/2019
Rural Roads	Chip	A002-R232-R244	8/27/2019	8/27/2019
Rural Roads	Chip	A088-R192-R176	8/27/2019	8/27/2019
Rural Roads	Chip	R108-A249-A275	8/27/2019	8/27/2019
Rural Roads	Chip	R108-A249-A275	8/27/2019	8/27/2019
Rural Roads	Chip	R108-A249-A275	8/27/2019	8/27/2019
Rural Roads	Chip	R108-A249-A275	8/27/2019	8/27/2019
Rural Roads	Chip	R108-A249-A275	8/27/2019	8/27/2019
Rural Roads	Chip	R108-A249-A275	8/27/2019	8/27/2019
Rural Roads	Chip	R108-A249-A275	8/27/2019	8/27/2019
Rural Roads	Chip	R108-A249-A275	8/27/2019	8/27/2019
Rural Roads	Chip	R108-A249-A275	8/28/2019	8/28/2019
Rural Roads	Chip	R108-A249-A275	8/28/2019	8/28/2019
Rural Roads	Chip	R108-A249-A275	8/28/2019	8/28/2019
Rural Roads	Chip	R160-A032-A040	8/28/2019	8/28/2019
Rural Roads	Chip	A002-R232-R244	8/28/2019	8/28/2019
Rural Roads	Chip	A088-R192-R176	8/28/2019	8/28/2019
Rural Roads	Chip	A120-R140-R151	8/28/2019	8/28/2019
Rural Roads	Chip	A088-R176-192	8/29/2019	8/29/2019
Rural Roads	Chip	A120-R144-R152	8/29/2019	8/29/2019
Rural Roads	Chip	A112-R192-R208	8/29/2019	8/29/2019
Rural Roads	Chip	R268-A120-A128	8/29/2019	8/29/2019
Rural Roads	Chip	A128R264-A269	8/29/2019	8/29/2019
Rural Roads	Chip	R161-A104-A107	8/29/2019	8/29/2019
Rural Roads	Chip	A232-R020-R084	8/29/2019	8/29/2019
Rural Roads	Chip	A232-R020-R084	8/29/2019	8/29/2019
Rural Roads	Chip	A232-R020-R084	8/29/2019	8/29/2019
Rural Roads	Chip	A120-R144-R152	8/30/2019	8/30/2019
Rural Roads	Chip	A112-R192-R208	8/30/2019	8/30/2019
Rural Roads	Chip	R168-A040-A056	8/30/2019	8/30/2019
Rural Roads	Chip	R168-A040-A056	8/30/2019	8/30/2019
Rural Roads	Chip	A088-R176-R192	8/30/2019	8/30/2019
Rural Roads	Chip	A088-R176-R192	8/30/2019	8/30/2019
Rural Roads	Chip	A232-R020-084	9/3/2019	9/3/2019
Rural Roads	Chip	A232-R020-084	9/3/2019	9/3/2019
Rural Roads	Chip	A232-R020-084	9/3/2019	9/3/2019
Rural Roads	Chip	A002-R232-R242	9/3/2019	9/3/2019
Rural Roads	Chip	A002-R232-R242	9/3/2019	9/3/2019
Rural Roads	Chip	A120-R144-R152	9/3/2019	9/3/2019
Rural Roads	Chip	A120-R144-R152	9/3/2019	9/3/2019
Rural Roads	Chip	A112-R192-R208	9/3/2019	9/3/2019

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency: Tulare County Resource Management Agency

Quarter: FY 2020 Quarter 1

Local Programs

Rural Roads	Chip	A112-R192-R208	9/3/2019	9/3/2019
Rural Roads	Chip	R161-A104-A107	9/3/2019	9/3/2019
Rural Roads	Chip	A128-R264-R268	9/3/2019	9/3/2019
Rural Roads	Chip	R268-A120-A128	9/3/2019	9/3/2019
Rural Roads	Chip	A160-R301-M160	9/3/2019	9/3/2019
Rural Roads	Chip	A160-M160-R301	9/4/2019	9/4/2019
Rural Roads	Chip	R168-A040-A056	9/4/2019	9/4/2019
Rural Roads	Chip	A160-R301-M160	9/5/2019	9/5/2019
Rural Roads	Chip	R224-A176-A192	9/6/2019	9/6/2019
Rural Roads	Chip	R228-A234-A238	9/6/2019	9/6/2019
Rural Roads	Chip	A238-R224-R228	9/6/2019	9/6/2019
Rural Roads	Chip	A160-R301-M160	9/9/2019	9/9/2019
Rural Roads	Chip	A160-R301-M160	9/9/2019	9/9/2019
Rural Roads	Chip	A160-R301-M160	9/9/2019	9/9/2019
Rural Roads	Chip	A160-R301-M160	9/9/2019	9/9/2019
Rural Roads	Chip	M160-A160-M160	9/9/2019	9/9/2019
Rural Roads	Chip	M160-A160-M160	9/9/2019	9/9/2019
Rural Roads	Chip	M160-A160-M160	9/9/2019	9/9/2019
Rural Roads	Chip	M160-A160-M160	9/9/2019	9/9/2019
Rural Roads	Chip	M160-A160-M160	9/9/2019	9/9/2019
Rural Roads	Chip	A160-R301-M160	9/10/2019	9/10/2019
Rural Roads	Chip	A160-R301-M160	9/10/2019	9/10/2019
Rural Roads	Chip	A160-R301-M160	9/10/2019	9/10/2019
Rural Roads	Chip	A160-R301-M160	9/10/2019	9/10/2019
Rural Roads	Chip	A160-R301-M160	9/10/2019	9/10/2019
Rural Roads	Chip	A160-R301-M160	9/10/2019	9/10/2019
Rural Roads	Chip	A160-R301-M160	9/10/2019	9/10/2019
Rural Roads	Chip	A160-R301-M160	9/10/2019	9/10/2019
Rural Roads	Chip	A160-R301-M160	9/10/2019	9/10/2019
Rural Roads	Chip	A280-D208E-M296	9/11/2019	9/11/2019
Rural Roads	Chip	D246C-A295-D246B	9/11/2019	9/11/2019
Rural Roads	Chip	A124-R264-R268	9/11/2019	9/11/2019
Rural Roads	Chip	A132-R256-R258	9/11/2019	9/11/2019
Rural Roads	Chip	A088-R176-R192	9/12/2019	9/12/2019
Rural Roads	Chip	A088-R176-R192	9/12/2019	9/12/2019
Rural Roads	Chip	A088-R176-R192	9/12/2019	9/12/2019
Rural Roads	Chip	A128-R264-R268	9/12/2019	9/12/2019
Rural Roads	Chip	D246C-A295-D246B	9/12/2019	9/12/2019
Rural Roads	Chip	A124-R264-R268	9/12/2019	9/12/2019
Rural Roads	Chip	A132-R256-R258	9/12/2019	9/12/2019
Rural Roads	Chip	A280-D208E-M296	9/13/2019	9/13/2019
Rural Roads	Chip	A280-D208E-M296	9/13/2019	9/13/2019
Rural Roads	Chip	A280-D208E-M296	9/13/2019	9/13/2019
Rural Roads	Chip	A280-D208E-M296	9/13/2019	9/13/2019
Rural Roads	Chip	A280-D208E-M296	9/13/2019	9/13/2019
Rural Roads	Chip	A280-D208E-M296	9/13/2019	9/13/2019
Rural Roads	Chip	A280-D208E-M296	9/13/2019	9/13/2019
Rural Roads	Chip	A280-D208E-M296	9/13/2019	9/13/2019
Rural Roads	Chip	A160-M160-R301	9/16/2019	9/16/2019
Rural Roads	Chip	M160-A160-M137	9/16/2019	9/16/2019
Rural Roads	Chip	R108-A249-A275	9/16/2019	9/16/2019
Rural Roads	Chip	R080-A320-A405	9/16/2019	9/16/2019
Rural Roads	Chip	R224-A176-A192	9/16/2019	9/16/2019
Rural Roads	Chip	R224-A176-A192	9/16/2019	9/16/2019
Rural Roads	Chip	R224-A176-A192	9/16/2019	9/16/2019
Rural Roads	Chip	R224-A176-A192	9/16/2019	9/16/2019
Rural Roads	Chip	R224-A176-A192	9/16/2019	9/16/2019
Rural Roads	Chip	R224-A176-A192	9/16/2019	9/16/2019

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency: Tulare County Resource Management Agency

Quarter: FY 2020 Quarter 1

Local Programs

Rural Roads	Chip	R080-A320-A405	9/17/2019	9/17/2019
Rural Roads	Chip	R080-A320-A405	9/17/2019	9/17/2019
Rural Roads	Chip	A124-R264-R268	9/17/2019	9/17/2019
Rural Roads	Chip	A124-R264-R268	9/17/2019	9/17/2019
Rural Roads	Chip	A124-R264-R268	9/17/2019	9/17/2019
Rural Roads	Chip	R080-A320-A405	9/18/2019	9/18/2019
Rural Roads	Chip	R080-A320-A405	9/18/2019	9/18/2019
Rural Roads	Chip	A238-R224-R228	9/18/2019	9/18/2019
Rural Roads	Chip	A238-R224-R228	9/18/2019	9/18/2019
Rural Roads	Chip	A238-R224-R228	9/18/2019	9/18/2019
Rural Roads	Chip	R080-A320-A405	9/19/2019	9/19/2019
Rural Roads	Chip	R080-A320-A405	9/20/2019	9/20/2019
Rural Roads	Chip	R108-A249-A275	9/20/2019	9/20/2019
Rural Roads	Chip	R080-A320-A405	9/23/2019	9/23/2019
Rural Roads	Chip	A120-R144-R152	9/23/2019	9/23/2019
Rural Roads	Chip	A120-R144-R152	9/23/2019	9/23/2019
Rural Roads	Chip	A120-R144-R152	9/23/2019	9/23/2019
Rural Roads	Chip	A120-R144-R152	9/23/2019	9/23/2019
Rural Roads	Chip	A112-R192-A208	9/23/2019	9/23/2019
Rural Roads	Chip	A112-R192-A208	9/23/2019	9/23/2019
Rural Roads	Chip	A112-R192-A208	9/23/2019	9/23/2019
Rural Roads	Chip	A112-R192-A208	9/23/2019	9/23/2019
Rural Roads	Chip	A128-R264-R268	9/23/2019	9/23/2019
Rural Roads	Chip	A128-R264-R268	9/23/2019	9/23/2019
Rural Roads	Chip	A128-R264-R268	9/23/2019	9/23/2019
Rural Roads	Chip	A128-R264-R268	9/23/2019	9/23/2019
Rural Roads	Chip	R108-A249-A275	9/26/2019	9/26/2019
Rural Roads	Chip	A280-D208E-M296	9/26/2019	9/26/2019
Rural Roads	Chip	R080-A320-A400	9/26/2019	9/26/2019
Rural Roads	Chip	R080-A320-A400	9/26/2019	9/26/2019
Rural Roads	Chip	R080-A320-A400	9/26/2019	9/26/2019
Rural Roads	Chip	R080-A320-A400	9/26/2019	9/26/2019
Rural Roads	Chip	R080-A320-A400	9/26/2019	9/26/2019
Rural Roads	Chip	R224-A176-A192	9/27/2019	9/27/2019
Rural Roads	Chip	R224-A176-A192	9/27/2019	9/27/2019
Rural Roads	Chip	R224-A176-A192	9/27/2019	9/27/2019
Mountain Roads				
Mountain Roads	Repair road surface by hand patching	Eshom Valley Drive at Mile Post 5	7/3/2019	7/3/2019
Mountain Roads	Repair road surface by hand patching	Cemetery Road from Mile Post .5 to End	7/8/2019	7/8/2019
Mountain Roads	Repair road surface by hand patching	Cemetery Road from Eshom Valley Drive to Mile Post .5	7/16/2019	7/16/2019
Mountain Roads	Repair road surface by hand patching	Eshom Valley Drive from Mile Post 4 to Mile Post 4.5	7/16/2019	7/16/2019
Mountain Roads	Repair road surface by hand patching	Dry Creek Drive from State Highway 216 to Mile Post 9	7/30/2019	7/30/2019
Mountain Roads	Repair road surface by hand patching	Dry Creek Drive from Mile Post 8 to Mile Post 9.5	8/2/2019	8/2/2019
Mountain Roads	Chipseal Overlay of large area	Success Valley from Reservation Road to Avenue 160	9/3/2019	9/5/2019
Mountain Roads	Repair road surface by hand patching	Dry Creek Drive from Mile Post 0 to Mile Post 11	9/11/2019	9/11/2019
Mountain Roads	Repair road surface by hand patching	Mountain 56 from Mountain 50 to Avenue 56	7/1/2019	9/12/2019
Mountain Roads	Repair road surface by hand patching	Mountain 56 at Road 416 Pine Mountain Ranch #2	8/7/2019	9/12/2019
Mountain Roads	Large area Patching with grader "Blade Patch"	Mountain 56 at Road 416 Tract 454	8/7/2019	8/8/2019

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency: Tulare County Resource Management Agency

Quarter: FY 2020 Quarter 1

Local Programs

Mountain Roads	Chip Seal	Mountain 160 from Avenue 160 to Mountain 137	9/3/2019	9/12/2019
Mountain Roads	CHIP SEAL PROGRAM	MOUNTAIN ROAD 160 FROM RESERVATION ROAD TO AVNEUE 160	9/3/19	9/3/19
Mountain Roads	Repair road surface by hand patching	Mountain Road 296 from Milepost 23 to Milepost 25	6/25/2019	6/25/2019
Mountain Roads	Repair road surface by hand patching	Mountain Road 296 from Milepost 27.5 to Milepost 34	6/26/2019	6/26/2019
Mountain Roads	Repair road surface by hand patching	Mountain Road 276 from Milepost 3 to Milepost 4.5	7/3/2019	7/3/2019
Mountain Roads	Repair road surface by hand patching	Mountain Road 296 from Milepost 29 to Milepost 33	7/5/2019	7/5/2019
Mountain Roads	Repair road surface by hand patching	Harris Road from Mountain Road 239 to Avenue 240*	7/17/2019	7/17/2019
Mountain Roads	Repair road surface by hand patching	Mountain Road 296 from Mountain Road 239 to Milepost 25	7/17/2019	7/17/2019
Mountain Roads	Repair road surface by hand patching	Mountain Road 220 from Mountain 239 to Milepost 3.5	7/26/2019	9/13/2019
Mountain Roads	Repair road surface by hand patching	Mountain Road 220 from Milepost 3 to Milepost 8	8/2/2019	8/2/2019
Mountain Roads	Repair road surface by hand patching	Mountain Road 220 from Milepost 10 to Milepost 12	8/16/2019	8/16/2019
Mountain Roads	Repair road surface by hand patching	Mountain Road 296 from Milepost 32 to Milepost 34	8/16/2019	8/16/2019
Mountain Roads	Resurface with Chip Rock	Mountain Road 160 from Mountain Road 137 to Avenue 160	9/3/2019	9/5/2019
Mountain Roads	Chip	Flagging for Broom	9/3/2019	9/3/2019
Mountain Roads	Chip	Flagging for Broom	9/4/2019	9/4/2019
Mountain Roads	Chip	Flagging for Broom	9/5/2019	9/5/2019
Mountain Roads	Chip	Stenciling	9/10/2019	9/10/2019
Mountain Roads	Chip	Stenciling	9/10/2019	9/10/2019
Mountain Roads	Chip	Stenciling	9/10/2019	9/10/2019
Mountain Roads	Chip	Stenciling	9/10/2019	9/10/2019
Mountain Roads	Chip	Stenciling	9/10/2019	9/10/2019
Mountain Roads	Chip	Striping	9/10/2019	9/10/2019
Mountain Roads	Chip	Striping	9/10/2019	9/10/2019
Mountain Roads	Chip	Striping	9/10/2019	9/10/2019
Mountain Roads	Chip	Striping	9/10/2019	9/10/2019
Mountain Roads	Chip	Stenciling	9/11/2019	9/11/2019
Mountain Roads	Chip	Stenciling	9/11/2019	9/11/2019
Mountain Roads	Chip	Stenciling	9/11/2019	9/11/2019
Mountain Roads	Chip	Stenciling	9/11/2019	9/11/2019
				\$ 815,989.84

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency: Tulare County Resource Management Agency

Quarter: FY 2020 Quarter 1

Local Programs

Measure R Expenditure Allocation	Project	Description	Limits	Start Date	Completion Date	Amount Spent this Quarter
AC Sidewalk MR (AB 720)		Construction/design	Avenue 280 County Line to State Route 99 Farm to Market	6/26/2017	ongoing	
		Preliminary Engineering/ Design	Ivanhoe R159 and Azalea Improvements	7/11/2017	ongoing	\$ 22.72
		Preliminary Engineering/ Design	Orosi A416 Crossing	7/12/2017	ongoing	\$ 84,007.08
		Preliminary Engineering/ Design	Poplar Crossing R192 and A146	8/1/2017	ongoing	\$ 96,319.35
		Preliminary Engineering/ Design	Strathmore A196 & R228 Intersection	8/1/2017	ongoing	\$ 106,445.97
		Preliminary Engineering/ Design	Allensworth Sidewalk & Crosswalk Improvements	8/2/2017	ongoing	\$ 1,388.56
		Preliminary Engineering/ Design	Alpaugh Center Street Improvements	8/2/2017	ongoing	\$ 14,031.72
		Preliminary Engineering/ Design	Strathmore ADA Ramp	7/1/2019	ongoing	\$ 9,597.22
		Preliminary Engineering/ Design	2nd St. Orosi Dr. Intersection Improvement	7/1/2019	ongoing	\$ 124.22
		Preliminary Engineering/ Design	Community Accessibility Enhancement Project	7/22/2019	ongoing	\$ 13,376.25
						\$ 1,341,907.56

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency:

Quarter:

Regional Projects

Measure R Expenditure Allocation	Project	Description	Limits	Start Date	Completion Date	Amount Spent this Quarter
\$ 16,996,409.00	Ave. 416 : Widening from 2 Lanes to 4	Continue Right of way acquisition and Design	On Ave 416 : Rd 32 to Rd56	4/12/2011	in progress	\$ -
\$ 106,327.00	Ave 416 Kings River Bridge Revegetation Restoration	Establishment of riparian vegetation, to mitigate for impacts associated with the construction of Kings River Bridge.	Kings River Bridge	6/20/2014 due to retroactive language	in progress	\$ 4,596.40
\$ 10,066,000.00	State Route 99 and Betty Drive Interchange Improvement Project	Right of Way acquisition and utility relocation for the Betty Drive Interchange	State Route 99 and Betty Drive interchange	9/17/2013	in progress	\$ 249.30
\$ 3,200,000.00	Ave. 280 Widening-Segment 1	Final engineering design; widening from 2 lanes to 4 lanes, and will include a median, turn lanes, signalization of Shirk Road intersection, roadside drainage facilities and other associated improvements.	Avenue 280 from State Route 99 to Akers Road.	12/2/2014	in progress	\$ 300,538.78
\$ 44,619.00	D112 over Bates Slough	Tulare County will acquire consultants to initiate the environmental documentation and preliminary design for either rehabilitation or replacement of the existing bridge on D112 over Bates Slough.	D112 Bates Slough Bridge Project	8/30/2016	in progress	\$ 6,746.56
						\$ 312,131.04

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency: Tulare County Resource Management Agency

Quarter: FY 2020 Q1

Transit

Measure R Expenditure Allocation	Project	Description	Limits	Start Date	Completion Date	Amount Spent this Quarter
Qtrly Distribution: N/A	Transit Expansion	Routes 10, 20, 30 and 40	Increased Hours Include weekends: Revenue Hours: 4,396.04 Goshen, Ivanhoe, Visalia, Cutler/Orosi, New London & Dinuba. Revenue Hrs: 247.76	7/1/2019	9/30/2019	175,319.41
	Loop Bus	Youth Bus Operations		7/1/2019	9/30/2019	15,019.07
	Fuel Expense	Measure R Fuel Expense		7/1/2019	9/30/2019	23,345.40
	Loop Fuel Expense	Fuel Expense for Youth Bus Operations		7/1/2019	9/30/2019	660.24
Total						\$ 214,344.12

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency:

Quarter:

Bike/Environmental

Measure R Expenditure Allocation	Project	Description	Limits	Start Date	Completion Date	Amount Spent this Quarter
\$ 20,000.00	Bartlett Park	Design and environmental of one mile of 8ft wide temporary asphalt sidewalks.	Within Bartlett Park, west of Porterville	9/10/2013	in progress	\$ 21.34
\$ 25,000.00	Balch Park	Design of 2,500 ft. of 8 ft wide temporary asphalt path	Within Balch Park	9/10/2013	in progress	\$ 21.34
\$ 25,000.00	Alpaugh Elementary School	Design of 2,800 ft. of 8 ft. wide temporary asphalt pathways	Along Church Avenue, Avenue 54, Tulae Rd; in the vicinity of Alpaugh Elementary School in the unincorporated community of Alpaugh.	9/10/2013	in progress	\$ 21.34
						\$ 64.02

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency: Tulare County Resource Management Agency

Quarter: FY 2020 Quarter 2

Local Programs

Measure R Expenditure Allocation	Project	Description	Limits	Start Date	Completion Date	Amount Spent this Quarter
19/20 Annual Advance \$4,199,499.00 Communities	Alpaugh	Repair road surface by hand patching	Avenue 56, Road 120 to Road 96	10/30/19	10/30/19	
	Alpaugh	Repair road surface by hand patching	Avenue 56, SH43 to Borchardt	10/30/19	10/30/19	
	Alpaugh	Repair road surface by hand patching	Borchardt, Avenue 54 to Avenue 16	10/30/2019	10/30/2019	
	Alpaugh	Repair road surface by hand patching	Road 120 at Avenue 64	10/30/19	10/30/19	
	Alpaugh	Repair road surface by hand patching	Avenue 54, Borchardt to Road 42	12/16/19	12/16/19	
	Alpaugh	Repair road surface by hand patching	Avenue 56, Road 112 to Borchardt	12/16/19	12/16/19	
	Alpaugh	Repair road surface by hand patching	Avenue 56, Borchardt to Road 128	12/17/19	12/17/19	\$ 2,080.23
	Pixley	Repair potholes with Kat Patcher	Davis, Ash to Main	12/10/19	12/10/19	
	Pixley	Repair potholes with Kat Patcher	Ash, Ellsworth to Avenue 96	12/10/19	12/10/19	
	Pixley	Repair potholes with Kat Patcher	Bradbury, Center to Main	12/10/19	12/10/19	
	Pixley	Repair potholes with Kat Patcher	Park, Avenue 96 to Howard	12/10/19	12/10/19	
	Pixley	Repair potholes with Kat Patcher	Howard, Park to Elm	12/10/19	12/10/19	
	Pixley	Repair potholes with Kat Patcher	Maple, Avenue 96 to Court	12/10/19	12/10/19	
	Pixley	Repair potholes with Kat Patcher	Davis, Elm to Main	12/10/19	12/10/19	
	Pixley	Repair potholes with Kat Patcher	Road 136, Stanform to Court	12/11/19	12/11/19	
	Pixley	Repair potholes with Kat Patcher	Elm, Avenue 96 to Avenue 72	12/11/19	12/11/19	
	Pixley	Repair potholes with Kat Patcher	451 North Park	12/18/19	12/18/19	\$ 2,730.85
	Cutler/Orosi	Repair road surface by hand patching	Avenue 416 from State Highway 63 to Road 144	10/2/2019	10/2/2019	
	Cutler/Orosi	Repair road surface by hand patching	Road 124 from Railroad Drive to Avenue 416	10/14/2019	10/14/2019	
	Cutler/Orosi	Repair road surface by hand patching	Avenue 416 at Ione Road	10/14/2019	10/14/2019	
	Cutler/Orosi	Repair road surface by hand patching	Avenue 407 from Road 124 to Eddy Road	10/14/2019	10/14/2019	
	Cutler/Orosi	Repair road surface by hand patching	Avenue 416 from Road 124 to Road 144	10/16/2019	10/16/2019	
	Cutler/Orosi	Repair road surface by hand patching	Avenue 416 from Road 120 to Road 124	10/22/2019	10/22/2019	
	Cutler/Orosi	Repair road surface by hand patching	Avenue 412 from Road 130 to Road 144	10/31/2019	10/31/2019	
	Cutler/Orosi	Repair road surface by hand patching	Avenue 416 from Road 130 to Road 144	10/31/2019	10/31/2019	
	Cutler/Orosi	Repair road surface by hand patching	Avenue 416 from Road 120 to Road 130	11/8/2019	11/8/2019	
	Cutler/Orosi	Repair road surface by hand patching	Avenue 404 from Mueller Road to Road 130	11/15/2019	11/15/2019	
	Cutler/Orosi	Repair road surface by hand patching	Road 126 from Avenue 419 to Avenue 424	11/18/2019	11/18/2019	
	Cutler/Orosi	Repair road surface by hand patching	Avenue 424 from Road 120 to Road 124	11/18/2019	11/18/2019	
	Cutler/Orosi	Repair road surface by hand patching	Avenue 416 from Road 124 to Road 144	12/2/2019	12/2/2019	
	Cutler/Orosi	Repair road surface by hand patching	Railroad Drive from Road 124 to State Highway 63	12/5/2019	12/5/2019	
	Cutler/Orosi	Repair road surface by hand patching	Avenue 424 from Road 120 to State Highway 63	12/9/2019	12/9/2019	
	Cutler/Orosi	Repair road surface by hand patching	Road 124 from Avenue 408 to Avenue 432	12/9/2019	12/9/2019	
	Cutler/Orosi	Repair road surface by hand patching	School Avenue from State Highway 63 to Mueller Road	12/10/2019	12/10/2019	
	Cutler/Orosi	Repair road surface by hand patching	Avenue 428 from State Highway 63 to Road 136	12/10/2019	12/10/2019	
	Cutler/Orosi	Repair road surface by hand patching	Avenue 412 from State Highway 63 to Road 130	12/13/2019	12/13/2019	
	Cutler/Orosi	Repair road surface by hand patching	Avenue 412 from Road 136 to Road 144	12/13/2019	12/13/2019	
	Cutler/Orosi	Repair road surface by hand patching	Avenue 413 from Road 124 to State Highway 63	12/19/2019	12/19/2019	
	Cutler/Orosi	Repair road surface by hand patching	Road 127 from Avenue 413 to Avenue 416	12/20/2019	12/20/2019	
	Cutler/Orosi	Repair road surface by hand patching	Avenue 416 from State Highway 63 to Road 144	12/20/2019	12/20/2019	
	Cutler/Orosi	Repair road surface by hand patching	Road 126 from Avenue 414 to Ella Avenue	12/20/2019	12/20/2019	
	Cutler/Orosi	Repair road surface by hand patching	Avenue 406 from Lincoln Road to George Road	12/20/2019	12/20/2019	
Cutler/Orosi	Repair road surface by hand patching	Rufus Drive from State Highway 63 to Orosi Drive	12/20/2019	12/20/2019		
Cutler/Orosi	Repair road surface by hand patching	Avenue 404 from Road 118 to Road 120	12/20/2019	12/20/2019	\$ 3,734.86	

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency: Tulare County Resource Management Agency

Quarter: FY 2020 Quarter 2

Local Programs

Delft Colony	Repair road surface by hand patching	Road 48 from Avenue 384 to Avenue 392	10/9/2019	10/9/2019	
Delft Colony	Repair road surface by hand patching	Avenue 392 West of Road 64	10/11/2019	10/11/2019	
Delft Colony	Repair road surface by hand patching	Road 48 from Avenue 400 to Avenue 416	10/15/2019	10/15/2019	
Delft Colony	Repair road surface by hand patching	Road 48 from Avenue 400 to Avenue 410	12/3/2019	12/3/2019	
Delft Colony	Repair road surface by hand patching	Road 56 from Avenue 384 to Avenue 400	12/3/2019	12/3/2019	
Delft Colony	Repair road surface by hand patching	Lawrence Avenue from Road 57 to End	12/19/2019	12/19/2019	
Delft Colony	Repair road surface by hand patching	Avenue 392 from Road 68 to Road 74	12/19/2019	12/19/2019	
Delft Colony	Repair road surface by hand patching	Avenue 396 from Road 64 to Road 74	12/19/2019	12/19/2019	
Delft Colony	Repair road surface by hand patching	Avenue 392 West of Road 74	12/20/2019	12/20/2019	\$ 1,572.02
East Orosi	Repair road surface by hand patching	Avenue 416 from Road 144 to Road 154	10/2/2019	10/2/2019	
East Orosi	Repair road surface by hand patching	Avenue 432 from Road 142 to Road 144	10/16/2019	10/16/2019	
East Orosi	Repair road surface by hand patching	Avenue 416 from Road 144 to Road 154	10/16/2019	10/16/2019	
East Orosi	Repair road surface by hand patching	Avenue 432 from Road 136 to Road 144	10/17/2019	10/17/2019	
East Orosi	Repair road surface by hand patching	Road 144 from Avenue 412 to Avenue 416	10/31/2019	10/31/2019	
East Orosi	Repair road surface by hand patching	Avenue 416 from Road 144 to Road 154	10/31/2019	10/31/2019	
East Orosi	Repair road surface by hand patching	Avenue 428 from Road 136 to Road 144	11/21/2019	11/21/2019	
East Orosi	Repair road surface by hand patching	Avenue 416 from Road 144 to Road 154	12/2/2019	12/2/2019	
East Orosi	Repair road surface by hand patching	Road 144 from Avenue 428 to Avenue 432	12/5/2019	12/5/2019	
East Orosi	Repair road surface by hand patching	Avenue 428 from Road 136 to Road 144	12/11/2019	12/11/2019	
East Orosi	Repair road surface by hand patching	Avenue 420 from Road 144 to Road 152	12/13/2019	12/13/2019	
East Orosi	Repair road surface by hand patching	Road 152 from Avenue 416 to Friant Canal	12/13/2019	12/13/2019	
East Orosi	Repair road surface by hand patching	Avenue 416 from Road 144 to Road 154	12/20/2019	12/20/2019	\$ 1,964.09
Doyle Colony	Repair road surface by hand patching	Avenue 150 at LR269B (Baxley)	10/3/2019	10/3/2019	\$ 85.67
Goshen	Repair road surface by hand patching	Avenue 308 from Road 72 to Road 76	11/2/2019	11/2/2019	
Goshen	Repair road surface by hand patching	Avenue 310 from Road 71 to Commercial Road	11/2/2019	11/2/2019	\$ 1,045.68
Ivanhoe	Repair road surface by hand patching	Avenue 328 from Road 144 to Road 156	10/3/2019	10/3/2019	
Ivanhoe	Repair road surface by hand patching	Avenue 328 from Road 144 to Road 156	11/1/2019	11/1/2019	
Ivanhoe	Repair road surface by hand patching	Avenue 328 from Road 140 to Road 156	11/12/2019	11/12/2019	
Ivanhoe	Repair road surface by hand patching	Road 166 from Avenue 324 to Avenue 328	11/21/2019	11/21/2019	
Ivanhoe	Repair road surface by hand patching	Avenue 336 from Road 148 to Road 160	11/26/2019	11/26/2019	
Ivanhoe	Repair road surface by hand patching	Road 160 South of Avenue 336	11/26/2019	11/26/2019	
Ivanhoe	Repair road surface by hand patching	Avenue 328 from Road 148 to Road 156	12/3/2019	12/3/2019	
Ivanhoe	Repair road surface by hand patching	Avenue 336 at 16484	12/5/2019	12/5/2019	
Ivanhoe	Repair road surface by hand patching	Avenue 336 East of Road 162	12/5/2019	12/5/2019	
Ivanhoe	Repair road surface by hand patching	Road 164 from Avenue 320 to Avenue 328	12/17/2019	12/17/2019	\$ 1,376.62
Lemoncove	Chipseal Overlay of large area	Mehrten Drive from Fritz Drive to State Highway 198	10/8/2019	10/8/2019	\$ 81.69
Lindcove	Chip Seal	Diagonal 246B from Diagonal 246C to Avenue 307	10/8/2019	10/8/2019	
Lindcove	Re-sweeping Chip Seals	Diagonal 296B, Diagonal 246C - Avenue 307	10/8/2019	10/8/2019	
Lindcove	Re-sweeping Chip Seals	Diagonal 246C, Diagonal 246B - Avenue 295	10/8/2019	10/8/2019	
Lindcove	Flagging for Broom	D246B-D246C-A307	10/8/2019	10/8/2019	
Lindcove	Resurface with Chip Rock	D246B from D246C to Avenue 307*	9/9/2019	10/8/2019	
Lindcove	Repair road surface by hand patching	Avenue 220 west of Road 260	10/2/2019	10/2/2019	
Lindcove	Repair road surface by hand patching	Diagonal 219 from Road 204 to Road 228	10/4/2019	10/4/2019	
Lindcove	Repair road surface by hand patching	Road 220 from Avenue 314 to Avenue 328	10/4/2019	10/4/2019	
Lindcove	Repair road surface by hand patching	Avenue 324 east of Road 236	12/6/2019	12/6/2019	\$ 1,786.42
London	Repair road surface by hand patching	Road 44 South of Avenue 384	10/25/2019	10/25/2019	\$ 240.34
Monson	Repair road surface by hand patching	Avenue 392 at Road 92	10/15/2019	10/15/2019	
Monson	Repair road surface by hand patching	Avenue 384 from Road 118 to Road 120	10/15/2019	10/15/2019	
Monson	Repair road surface by hand patching	Avenue 388 from Road 104 to State Highway 63	11/1/2019	11/1/2019	
Monson	Repair road surface by hand patching	Road 108 from Avenue 388 to Avenue 400	11/1/2019	11/1/2019	\$ 334.00
Seville	Repair road surface by hand patching	Road 164 from Avenue 364 to Avenue 384	10/11/2019	10/11/2019	
Seville	Repair road surface by hand patching	Road 162 at Avenue 392	10/15/2019	10/15/2019	\$ 217.56

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency: Tulare County Resource Management Agency

Quarter: FY 2020 Quarter 2

Local Programs

Sultana	Repair road surface by hand patching	Avenue 424 from Road 88 to Road 108	10/4/2019	10/4/2019	
Sultana	Repair road surface by hand patching	Avenue 424 from Road 100 to Road 104	10/9/2019	10/9/2019	
Sultana	Repair road surface by hand patching	Avenue 416 from Road 92 to Road 120	10/22/2019	10/22/2019	
Sultana	Repair road surface by hand patching	Avenue 424 from Road 88 to Road 104	10/23/2019	10/23/2019	
Sultana	Repair road surface by hand patching	Avenue 424 East of Road 96	10/25/2019	10/25/2019	
Sultana	Repair road surface by hand patching	Road 104 from Avenue 400 to Avenue 408	11/6/2019	11/6/2019	
Sultana	Repair road surface by hand patching	Avenue 424 from Road 92 to Road 104	11/8/2019	11/8/2019	
Sultana	Repair road surface by hand patching	Avenue 416 from Road 92 to Road 120	11/8/2019	11/8/2019	
Sultana	Repair road surface by hand patching	Avenue 424 from Road 96 to Road 100	11/12/2019	11/12/2019	
Sultana	Repair road surface by hand patching	Avenue 424 from Road 108 to Road 112	11/18/2019	11/18/2019	
Sultana	Repair road surface by hand patching	Avenue 424 from Road 88 to Road 120	12/9/2019	12/9/2019	
Sultana	Repair road surface by hand patching	Road 96 from Avenue 416 to Avenue 424	12/13/2019	12/13/2019	
Sultana	Repair road surface by hand patching	Road 96 from Avenue 416 to Avenue 424	12/17/2019	12/17/2019	
Sultana	Repair road surface by hand patching	Road 104 from Avenue 424 to Avenue 432	12/17/2019	12/17/2019	\$ 1,964.70
Three Rivers	Repair road surface by hand patching	Mineral King Road from State Highway 198 to Mile Post 8.5	10/1/2019	10/2/2019	
Three Rivers	Repair road surface by hand patching	North Fork Drive from State Highway 198 to Mile Post 3	10/24/2019	10/24/2019	
Three Rivers	Repair road surface by hand patching	Kawah Drive from North Fork Drive to End	10/24/2019	10/24/2019	
Three Rivers	Repair road surface by hand patching	Mineral King Road from State Highway 198 to Sierra King Drive	10/24/2019	10/24/2019	
Three Rivers	Repair road surface by hand patching	Pierce Drive from State Highway 198 to State Highway 198	11/22/2019	11/22/2019	
Three Rivers	Repair road surface by hand patching	South Fork Drive from State Highway 198 to Mile Post 8.5	12/16/2019	12/16/2019	
Three Rivers	Repair road surface by hand patching	Sunset Drive at State Highway 198	12/16/2019	12/16/2019	\$ 3,680.61
Traver	Repair road surface by hand patching	Road 44 from Avenue 360 to Avenue 368	10/14/2019	10/15/2019	
Traver	Repair road surface by hand patching	Merritt Drive from Avenue 368 to Burke Drive	11/12/2019	11/12/2019	
Traver	Repair road surface by hand patching	Avenue 360 from Road 52 to Burke Drive	12/6/2019	12/6/2019	
Traver	Repair road surface by hand patching	Burke Drive from Merritt Drive to Avenue 360	12/6/2019	12/6/2019	\$ 587.32
East Kingsburg	Repair road surface by hand patching	Diagonal 16 from Road 12 to Road 16	10/3/2019	10/3/2019	
East Kingsburg	Repair road surface by hand patching	Avenue 393 from Road 34 to End	10/9/2019	10/9/2019	
East Kingsburg	Repair road surface by hand patching	Road 33 South of Avenue 400	10/15/2019	10/15/2019	
East Kingsburg	Repair road surface by hand patching	Road 34 from Avenue 393 to Avenue 396	10/15/2019	10/15/2019	
East Kingsburg	Repair road surface by hand patching	Avenue 393 at Club Road	10/15/2019	10/15/2019	
East Kingsburg	Repair road surface by hand patching	Avenue 384 at State Highway 99	12/2/2019	12/2/2019	
East Kingsburg	Repair road surface by hand patching	Ward Drive from Road 20 to Diagonal 23	12/2/2019	12/2/2019	\$ 599.14
Patterson Tract	Repair road surface by hand patching	Avenue 328 from Road 124 to Road 140	10/3/2019	10/3/2019	
Patterson Tract	Repair road surface by hand patching	Avenue 328 from Road 124 to Road 132	10/29/2019	10/29/2019	
Patterson Tract	Repair road surface by hand patching	Avenue 328 East of Road 132	11/1/2019	11/1/2019	
Patterson Tract	Repair road surface by hand patching	Avenue 328 from Road 132 to Road 140	11/1/2019	11/1/2019	
Patterson Tract	Repair road surface by hand patching	Avenue 328 from State Highway 63 to Road 140	11/12/2019	11/12/2019	
Patterson Tract	Repair road surface by hand patching	Road 132 from Saint Johns River to Avenue 320	11/21/2019	11/21/2019	
Patterson Tract	Repair road surface by hand patching	Avenue 328 East of Road 132	11/21/2019	11/21/2019	
Patterson Tract	Repair road surface by hand patching	Avenue 328 from Road 124 to Road 132	11/22/2019	11/22/2019	
Patterson Tract	Repair road surface by hand patching	Avenue 328 from State Highway 63 to Road 140	12/3/2019	12/3/2019	
Patterson Tract	Repair road surface by hand patching	Road 132 from Avenue 328 to Avenue 336	12/6/2019	12/6/2019	
Patterson Tract	Repair road surface by hand patching	Avenue 328 from Road 108 to Road 132	12/12/2019	12/12/2019	\$ 1,890.37
Porterville	Repair road surface by hand patching	Avenue 184 from Road 216 to Road 224	9/20/2019	9/20/2019	
Porterville	Repair road surface by hand patching	Avenue 164 east of Road 252	9/23/2019	9/23/2019	
Terra Bella	Repair Road Surface by Hand Patching	Avenue 95 from Road 236 to Road 264	12/20/2019	12/20/2019	
Terra Bella	Stenciling	A092-R236-R240	10/1/2019	10/1/2019	
Terra Bella	Stenciling	A092-R236-R240	10/1/2019	10/1/2019	
Terra Bella	Stenciling	A092-R236-R240	10/1/2019	10/1/2019	
Terra Bella	Stenciling	A092-R236-R240	10/1/2019	10/1/2019	
Terra Bella	Stenciling	A092-R236-R240	10/1/2019	10/1/2019	\$ 2,135.81

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency: Tulare County Resource Management Agency

Quarter: FY 2020 Quarter 2

Local Programs

Teviston	Chip Seal	Avenue 88 from Road 140 to Road 151	9/17/2019	9/17/2019	
Teviston	Repair potholes with Kat Patcher	Avenue 72, Raod 128 to Road 136	12/18/19	12/18/19	
Teviston	Repair potholes with Kat Patcher	Road 128, Avenue 72 to Avenue 80	12/18/19	12/18/19	\$ 536.71
Tonyville	Stenciling	A264-R200-R204	9/18/2019	9/18/2019	
Tonyville	Stenciling	A264-R200-R204	9/18/2019	9/18/2019	
Tonyville	Stenciling	A264-R200-R204	9/18/2019	9/18/2019	
Tonyville	Resurface with Chip Rock	Avenue 264 from Road 200 to Road 204	8/5/2019	10/8/2019	
Tonyville	Repair road surface by hand patching	Avenue 250 at Road 216	10/14/2019	10/14/2019	
Tonyville	Repair road surface by hand patching	Road 216 at Avenue 240	10/17/2019	10/17/2019	
Tonyville	Repair road surface by hand patching	Avenue 240 at Road 212	10/17/2019	10/17/2019	
Tonyville	Repair road surface by hand patching	Avenue 268 west of Road 216	12/11/2019	12/11/2019	
Tonyville	Repair road surface by hand patching	Road 216 from Avenue 240 to Avneu 264	12/12/2019	12/12/2019	
Tonyville	Repair road surface by hand patching	Avenue 240 from Road 209 to Road 216	12/12/2019	12/12/2019	\$ 1,221.99
Tooleville	Flagging for Broom	A280-R204-D208E	9/26/2019	9/26/2019	
Tooleville	Flagging for Broom	D208E-A280-A280	9/26/2019	9/26/2019	
Tooleville	Flagging for Broom	A280-R204-D208E	10/8/2019	10/8/2019	
Tooleville	Flagging for Broom	D208E-A280-A280	10/8/2019	10/8/2019	
Tooleville	Chipseal Overlay of large area	Avenue 280 from Road 204 to Rocky Hill Drive	9/26/2019	10/8/2019	
Tooleville	Chipseal Overlay of large area	Rocky Hill Drive from Mile Post 0 to Mile Post 1.7	9/26/2019	10/8/2019	
Tooleville	Chip Seal	Avenue 280 from Road 204 to Diagonal 208E	9/26/2019	10/8/2019	
Tooleville	Chip Seal	Diagonal 208E from Avenue 280 to Avenue 280	9/26/2019	10/8/2019	
Tooleville	Chip Seal	Avenue 296 from Mountain 296 to Road 226	10/8/2019	10/8/2019	
Tooleville	Re-sweeping Chip Seals	Rocky Hill Road 204 - Diagonal 208E	10/8/2019	10/8/2019	
Tooleville	Repair road surface by hand patching	Road 204 from Avenue 232 to Avenue 296	10/2/2019	10/2/2019	
Tooleville	Repair road surface by hand patching	Road 180 south of Avenue 296	10/18/2019	10/18/2019	
Tooleville	Repair road surface by hand patching	Avenue 268 from LR206 to D211B	12/12/2019	12/12/2019	
Tooleville	Repair road surface by hand patching	Road 216 from Avenue 264 to Avenue 268	12/12/2019	12/12/2019	
Tooleville	Repair road surface by hand patching	Avenue 264 from Road 212 to Road 216	12/16/2019	12/16/2019	\$ 3,064.45
Yetttem	Repair road surface by hand patching	Road 136 from Avenue 384 to Avenue 392	10/29/2019	10/29/2019	
Yetttem	Repair road surface by hand patching	Road 136 from Avenue 384 to Avenue 400	12/5/2019	12/6/2019	\$ 685.11
Yokohl	Chipseal Overlay of large area	Avenue 296 from Yokohl Drive to Road 226	10/8/2019	10/8/2019	
Yokohl	Striping	M296-MP00-R228	9/27/2019	9/27/2019	
Yokohl	Striping	M296-MP00-R228	9/27/2019	9/27/2019	
Yokohl	Striping	M296-MP00-R228	9/27/2019	9/27/2019	
Yokohl	Flagging for Broom	A296-M296-R226	10/8/2019	10/8/2019	
Yokohl	Repair road surface by hand patching	Avenue 300 from Road 192 to Road 196	10/4/2019	10/4/2019	\$ 502.14
Plainview	Stenciling	R200-A180-A192	9/16/2019	9/16/2019	
Plainview	Stenciling	R200-A180-A192	9/16/2019	9/16/2019	
Plainview	Stenciling	R200-A180-A192	9/16/2019	9/16/2019	
Plainview	Stenciling	R200-A180-A192	9/16/2019	9/16/2019	
Plainview	Stenciling	R200-A180-A192	9/16/2019	9/16/2019	
Plainview	Repair road surface by hand patching	Road 196 from Avenue 192 to Avenue 196	9/20/2019	9/20/2019	
Plainview	Repair road surface by hand patching	Avenue 200 east of Road 204	9/23/2019	9/23/2019	
Plainview	Repair road surface by hand patching	Avenue 208 from Road 196 to Road 208	9/27/2019	9/27/2019	
Plainview	Repair road surface by hand patching	Road 196 from Avenue 184 to Avenue 192	9/27/2019	9/27/2019	
Plainview	Repair road surface by hand patching	Avenue 192 from Road 152 to Road 196	10/3/2019	10/3/2019	
Plainview	Repair road surface by hand patching	Avenue 208 from Road 180 to Road 196	10/3/2019	10/3/2019	
Plainview	Repair road surface by hand patching	Avenue 184 from Road 168 to Road 220	12/6/2019	12/6/2019	
Plainview	Repair road surface by hand patching	Avenue 184 from Road 152 to Road 164	12/9/2019	12/9/2019	
Plainview	Repair road surface by hand patching	Avenue 184 from Road 184 to Road 208	12/9/2019	12/9/2019	
Plainview	Repair road surface by hand patching	Avenue 200 from Road 180 to Road 196	12/10/2019	12/10/2019	

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency: Tulare County Resource Management Agency

Quarter: FY 2020 Quarter 2

Local Programs

Plainview	Repair road surface by hand patching	Avenue 192 from Road 192 to Road 212	12/11/2019	12/11/2019	\$ 1,992.79
Strathmore	Stenciling	A204-D242-R240	9/17/2019	9/17/2019	
Strathmore	Stenciling	A204-D242-R240	9/17/2019	9/17/2019	
Strathmore	Stenciling	A204-D242-R240	9/17/2019	9/17/2019	
Strathmore	Striping	A204-D242-R244	10/3/2019	10/3/2019	
Strathmore	Striping	A204-D242-R244	10/3/2019	10/3/2019	
Strathmore	Striping	A204-D242-R244	10/3/2019	10/3/2019	
Strathmore	Striping	A204-D242-R240	10/4/2019	10/4/2019	
Strathmore	Striping	A204-D242-R240	10/4/2019	10/4/2019	
Strathmore	Striping	A204-D242-R240	10/4/2019	10/4/2019	
Strathmore	Resurface with Chip Rock	Avenue 204 from D242 to Road 240*	9/5/2019	10/2/2019	
Strathmore	Repair road surface by hand patching	Road 244 north of Avenue 220	9/20/2019	9/20/2019	
Strathmore	Repair potholes with Road Patcher	Avenue 208 east of Road 216	10/16/2019	10/16/2019	
Strathmore	Repair road surface by hand patching	Avenue 200 from Road 230 to Road 232	10/18/2019	10/18/2019	
Strathmore	Repair road surface by hand patching	Avenue 196 at Friant Kern Canal	10/30/2019	10/30/2019	
Strathmore	Repair road surface by hand patching	Road 228 north of Avenue 200	10/30/2019	10/30/2019	
Strathmore	Repair road surface by hand patching	Avenue 200 at Road 232	10/30/2019	10/30/2019	
Strathmore	Repair road surface by hand patching	Avenue 208 from Road 232 to Road 236	11/4/2019	11/4/2019	
Strathmore	Repair potholes with Road Patcher	Avenue 208 from Road 196 to Road 219*	11/12/2019	11/12/2019	
Strathmore	Repair road surface by hand patching	Road 228 from Avenue 228 to Avenue 232	12/6/2019	12/6/2019	
Strathmore	Repair road surface by hand patching	Avenue 200 at Road 230	12/6/2019	12/6/2019	
Strathmore	Repair road surface by hand patching	Avenue 200 at Road 248	12/9/2019	12/9/2019	
Strathmore	Repair road surface by hand patching	Avenue 208 from Road 224 to Road 236	12/9/2019	12/9/2019	
Strathmore	Repair road surface by hand patching	Avenue 176 from Road 192 to Road 216	12/11/2019	12/11/2019	
Strathmore	Repair road surface by hand patching	Road 228 from D242 to Avenue 208	12/11/2019	12/11/2019	
Strathmore	Repair road surface by hand patching	Avenue 192 from Road 212 to Road 224	12/11/2019	12/11/2019	
Strathmore	Repair road surface by hand patching	Road 220 from Avenue 184 to Avenue 188	12/17/2019	12/17/2019	
Strathmore	Repair road surface by hand patching	Avenue 182 east of Road 174	12/20/2019	12/20/2019	\$ 4,604.13
Springville	Repair potholes with Road Patcher	Mountain Road 172A from Mountain Road 161 to Mountain Road 167	10/15/2019	10/15/2019	
Springville	Repair road surface by hand patching	Mountain Road 172A from Mountain Road 161 to Mountain Road 167	10/15/2019	10/21/2019	
Springville	Repair potholes with Road Patcher	Mountain Road 178 from Road 330* to Road 336*	11/7/2019	11/7/2019	
Springville	Repair road surface by hand patching	Avenue 176 from Road 320 to Not Maintained Avenue 176	12/19/2019	12/20/2019	\$ 4,723.38
West Exeter	Repair road surface by hand patching	Road 204 from Avenue 262 to Avenue 296	9/20/2019	9/20/2019	
West Exeter	Repair road surface by hand patching	Avenue 268 from Road 204 to Road 216	9/20/2019	9/20/2019	
West Exeter	Repair road surface by hand patching	Road 176 from Avenue 264 to Avenue 280	10/2/2019	10/2/2019	
West Exeter	Repair road surface by hand patching	Road 180 north of Avenue 280	11/1/2019	11/1/2019	
West Exeter	Repair road surface by hand patching	Road 196 from Avenue 296 to Avenue 344	12/6/2019	12/6/2019	\$ 1,570.81

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency: Tulare County Resource Management Agency

Quarter: FY 2020 Quarter 2

Local Programs

Measure R Expenditure Allocation	Project	Description	Limits	Start Date	Completion Date	Amount Spent this Quarter
	Rural Roads	Repair road surface by hand patching	Avenue 96, Road 120 to Road 112	9/13/2019	9/13/2019	
	Rural Roads	Repair road surface by hand patching	Road 108, Avenue 248 to Avenue 280	10/3/2019	10/3/2019	
	Rural Roads	Chip Seal road	Road 140 at Avenue 256	10/14/2019	10/14/2019	
	Rural Roads	Repair road surface by hand patching	Avenue 184 east of Road 48	10/30/2019	10/30/2019	
	Rural Roads	Repair road surface by hand patching	Road 132, Avenue 224 to Avenue 208	10/30/2019	10/30/2019	
	Rural Roads	Repair road surface by hand patching	Road 120, Avenue 96 to Avenue 80	10/31/2019	10/31/2019	
	Rural Roads	Repair road surface by hand patching	Avenue 184, Road 48 to Road 40	10/31/2019	10/31/2019	
	Rural Roads	Chip Seal road	Road 108, Tulare C.L. to Visalia C.L.	10/31/2019	10/31/2019	
	Rural Roads	Repair road surface by hand patching	Avenue 152, Road 152 to SH99	11/1/2019	11/1/2019	
	Rural Roads	Repair road surface by hand patching	Burnett Street, Avenue 152 to SH99	11/1/2019	11/1/2019	
	Rural Roads	Repair road surface by hand patching	Road 84, Avenue 248 to Avenue 256	11/2/2019	11/2/2019	
	Rural Roads	Repair road surface by hand patching	Road 80, Avenue 120 to Avenue 144	11/2/2019	11/2/2019	
	Rural Roads	Repair road surface by hand patching	Burnett Street, Avenue 152 to SH99	11/4/2019	11/4/2019	
	Rural Roads	Repair road surface by hand patching	Road 120, Avenue 96 to north of Avenue 72	11/4/2019	11/4/2019	
	Rural Roads	Repair road surface by hand patching	Road 92, Avenue 264 to Avenue 256	11/5/2019	11/5/2019	
	Rural Roads	Repair road surface by hand patching	Road 92, Avenue 264 to Tulare C.L.	11/5/2019	11/5/2019	
	Rural Roads	Repair road surface by hand patching	Avenue 256, Road 140 to Road 152	11/5/2019	11/5/2019	
	Rural Roads	Repair road surface by hand patching	Road 156, Avenue 256 to Avenue 296	11/5/2019	11/5/2019	
	Rural Roads	Repair road surface by hand patching	Avenue 288, Visalis C.L. to Farmersville C.L.	11/5/2019	11/5/2019	
	Rural Roads	Repair road surface by hand patching	Avenue 256 at and west of Road 100	11/5/2019	11/5/2019	
	Rural Roads	Repair road surface by hand patching	Road 152, Avenue 232 to Avenue 96	11/5/2019	11/5/2019	
	Rural Roads	Repair road surface by hand patching	Road 120, Avenue 72 to Avenue 68	11/5/2019	11/5/2019	
	Rural Roads	Repair road surface by hand patching	Avenue 56, Road 120 to Road 96	11/5/2019	11/5/2019	
	Rural Roads	Repair road surface by hand patching	Avenue 216, Road 96 to Road 92	11/6/2019	11/6/2019	
	Rural Roads	Repair road surface by hand patching	Avenue 216, Road 84 to West	11/6/2019	11/6/2019	
	Rural Roads	Repair road surface by hand patching	Avenue 288, Road 156 to Farmersville C.L.	11/6/2019	11/6/2019	
	Rural Roads	Repair road surface by hand patching	Avenue 252, Road 112 to Road 108	11/6/2019	11/6/2019	
	Rural Roads	Repair road surface by hand patching	Road 36, Avenue 232 to Avenue 256	11/7/2019	11/7/2019	
	Rural Roads	Repair road surface by hand patching	Road 36, Avenue 256 to Avenue 264	11/7/2019	11/7/2019	
	Rural Roads	Repair road surface by hand patching	Avenue 264, Road 36 to Road 44	11/7/2019	11/7/2019	
	Rural Roads	Repair road surface by hand patching	Avenue 144, Road 72 to SH43	11/7/2019	11/7/2019	
	Rural Roads	Repair road surface by hand patching	Road 80, Avenue 144 to Avenue 152	11/7/2019	11/7/2019	
	Rural Roads	Repair road surface by hand patching	Road 140, Avneue 272 to Avenue 280	11/8/2019	11/8/2019	
	Rural Roads	Repair road surface by hand patching	Road 80, Avenue 184 to north of Avenue 176	11/9/2019	11/9/2019	
	Rural Roads	Repair road surface by hand patching	Road 96, Avenue 196 to Avenue 184	11/12/2019	11/12/2019	
	Rural Roads	Repair road surface by hand patching	Avenue 216, Road 96 to east of Road 84	11/12/2019	11/12/2019	
	Rural Roads	Repair road surface by hand patching	Avenue 216, Road 84 to east of Road 76	11/13/2019	11/13/2019	
	Rural Roads	Repair road surface by hand patching	Avenue 216, Road 76 to Road 68	11/14/2019	11/14/2019	
	Rural Roads	Repair road surface by hand patching	Avenue 216, Road 76 to Road 44	11/14/2019	11/14/2019	
	Rural Roads	Repair road surface by hand patching	Avenue 96, Road 96 to Road 120	11/14/2019	11/14/2019	
	Rural Roads	Repair road surface by hand patching	Avenue 96, Road 96 to Road 112	11/14/2019	11/14/2019	
	Rural Roads	Chip Seal road	Road 108 from VCL to TCL	11/15/2019	11/15/2019	
	Rural Roads	Repair road surface by hand patching	Avenue 216, Road 68 to Road 44	11/15/2019	11/15/2019	
	Rural Roads	Repair road surface by hand patching	Road 124 north of Prosperity	11/15/2019	11/15/2019	
	Rural Roads	Repair road surface by hand patching	Road 52 at Avenue 228	11/15/2019	11/15/2019	
	Rural Roads	Repair road surface by hand patching	Avenue 56, Road 96 to Road 112	11/15/2019	11/15/2019	
	Rural Roads	Repair road surface by hand patching	Road 80, Avenue 184 to Avenue 174	11/18/2019	11/18/2019	
	Rural Roads	Repair road surface by hand patching	Road 80, Avenue 174 to Avenue 168	11/19/2019	11/19/2019	
	Rural Roads	Repair potholes with Kat Patcher	Road 140, Avenue 232 to Avenue 248	11/19/2019	11/19/2019	
	Rural Roads	Repair road surface by hand patching	Avenue 272, end to Road 82	11/20/2019	11/20/2019	
	Rural Roads	Repair road surface by hand patching	Avenue 272, Road 68 to end	11/21/2019	11/21/2019	
	Rural Roads	Chip Seal road	Road 108 from VCL to TCL	11/22/2019	11/22/2019	
	Rural Roads	Repair road surface by hand patching	Road 80, Avenue 176 to Avenue 172	11/22/2019	11/22/2019	

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency: Tulare County Resource Management Agency

Quarter: FY 2020 Quarter 2

Local Programs

Rural Roads	Repair road surface by hand patching	Avenue 96, Road 112 to Road 96	11/22/2019	11/22/2019
Rural Roads	Repair road surface by hand patching	Road 96, Avenue 96 to Avenue 120	11/22/2019	11/22/2019
Rural Roads	Repair road surface by hand patching	Road 96, Avenue 96 to Avenue 104	11/22/2019	11/22/2019
Rural Roads	Repair road surface by hand patching	Road 140 at Avenue 272	11/22/2019	11/22/2019
Rural Roads	Repair road surface by hand patching	Road 36, Avenue 232 to Avenue 228	11/22/2019	11/22/2019
Rural Roads	Repair road surface by hand patching	Road 80 from Avenue 172 to Avenue 168	11/23/2019	11/23/2019
Rural Roads	Chip Seal road	Road 108 from VCL to TCL	11/25/2019	11/25/2019
Rural Roads	Repair potholes with Kat Patcher	Road 140 north and south of Avenue 240	11/25/2019	11/25/2019
Rural Roads	Repair potholes with Kat Patcher	Road 140 south of Avenue 232	11/25/2019	11/25/2019
Rural Roads	Repair road surface by hand patching	Road 80, Avenue 168 to Avenue 164	11/26/2019	11/26/2019
Rural Roads	Repair road surface by hand patching	Avenue 184, Road 112 to Road 88	12/2/2019	12/2/2019
Rural Roads	Repair road surface by hand patching	Avenue 200, Road 124 to Spacer Drive	12/2/2019	12/2/2019
Rural Roads	Repair road surface by hand patching	Road 80, Avenue 168 to Avenue 156	12/2/2019	12/2/2019
Rural Roads	Repair road surface by hand patching	Road 80, Avenue 168 to Avenue 152	12/2/2019	12/2/2019
Rural Roads	Repair road surface by hand patching	Road 128, Avenue 56 to Avenue 0	12/3/2019	12/3/2019
Rural Roads	Repair road surface by hand patching	Road 128, Avenue 56 to Avenue 48	12/3/2019	12/3/2019
Rural Roads	Repair road surface by hand patching	Road 52, Avenue 304 to Avenue 309	12/3/2019	12/3/2019
Rural Roads	Repair road surface by hand patching	Avenue 308, Road 48 to Road 51	12/3/2019	12/3/2019
Rural Roads	Repair road surface by hand patching	Road 124, Avenue 240 to Avenue 271	12/3/2019	12/3/2019
Rural Roads	Repair road surface by hand patching	Road 92, Avenue 264 to Avenue 248	12/3/2019	12/3/2019
Rural Roads	Repair road surface by hand patching	Avenue 248, Road 92 to Road 68	12/3/2019	12/3/2019
Rural Roads	Repair road surface by hand patching	Avenue 248, Road 92 to Road 84	12/3/2019	12/3/2019
Rural Roads	Repair road surface by hand patching	Road 68, Avenue 196 to Avenue 200	12/4/2019	12/4/2019
Rural Roads	Repair road surface by hand patching	Road 140, Avenue 256 to Avenue 260	12/3/2019	12/3/2019
Rural Roads	Repair road surface by hand patching	Spacer Drive, Avenue 200 to Commercial	12/3/2019	12/3/2019
Rural Roads	Repair road surface by hand patching	Road 96, Avenue 216 to Addie	12/3/2019	12/3/2019
Rural Roads	Chip Seal road	Road 108 from VCL to TCL	12/4/2019	12/4/2019
Rural Roads	Repair road surface by hand patching	Avenue 184, Road 128 to Road 96	12/5/2019	12/5/2019
Rural Roads	Repair road surface by hand patching	Avenue 184, Road 48 to Road 56	12/5/2019	12/5/2019
Rural Roads	Repair road surface by hand patching	Road 96, Addie to Avenue 184	12/5/2019	12/5/2019
Rural Roads	Repair road surface by hand patching	Avenue 152, Road 80 to Road 82	12/5/2019	12/5/2019
Rural Roads	Repair road surface by hand patching	Road 68, Avenue 248 to Avenue 240	12/5/2019	12/5/2019
Rural Roads	Repair road surface by hand patching	Road 128, Avenue 40 to Avenue 8	12/5/2019	12/5/2019
Rural Roads	Haul material to pit	112 pit	12/5/2019	12/5/2019
Rural Roads	Chip Seal road	Road 140, Avenue 256 to Avenue 288	12/5/2019	12/5/2019
Rural Roads	Repair road surface by hand patching	Avenue 248, Road 92 to Road 71	12/6/2019	12/6/2019
Rural Roads	Repair road surface by hand patching	Avenue 184, Road 80 to Road 76	12/6/2019	12/6/2019
Rural Roads	Repair road surface by hand patching	Avneue 176, Road 64 to Road 62	12/6/2019	12/6/2019
Rural Roads	Repair road surface by hand patching	Avenue 152, Road 80 to Road 88	12/6/2019	12/6/2019
Rural Roads	Repair road surface by hand patching	Road 128, Avenue 8 to Avenue 0	12/6/2019	12/6/2019
Rural Roads	Repair road surface by hand patching	Avenue 152, Road 88 to Road 104	12/9/1949	12/9/2019
Rural Roads	Repair road surface by hand patching	Avenue 248, Road 76 to Road 48	12/9/2019	12/9/2019
Rural Roads	Repair road surface by hand patching	Road 96, Avneue 96 to Avneue 112	12/9/2019	12/9/2019
Rural Roads	Repair road surface by hand patching	Road 96, Avenue 112 to Avenue 116	12/10/2019	12/10/2019
Rural Roads	Repair road surface by hand patching	Road 96, Avenue 104 to Avenue 112	12/10/2019	12/10/2019
Rural Roads	Repair road surface by hand patching	Avenue 248, Road 36 to Road 44	12/10/2019	12/10/2019
Rural Roads	Repair road surface by hand patching	Avenue 152, Road 104 to Road 120	12/10/2019	12/10/2019
Rural Roads	Repair road surface by hand patching	Avenue 144, Road 72 to SH43	12/10/2019	12/10/2019
Rural Roads	Repair road surface by hand patching	Avenue 144, Road 72 to Road 48	12/10/2019	12/10/2019
Rural Roads	Repair road surface by hand patching	Avenue 184, Road 69 to Road 64	12/10/2019	12/10/2019
Rural Roads	Repair road surface by hand patching	Avenue 144, Road 48 to SR43	12/11/2019	12/11/2019
Rural Roads	Repair road surface by hand patching	Avenue 200 at Laspinia Street	12/11/2019	12/11/2019
Rural Roads	Repair road surface by hand patching	Avenue 184, Road 64 to Road 50	12/11/2019	12/11/2019
Rural Roads	Repair road surface by hand patching	Road 156, Avenue 288 to Avenue 296	12/11/2019	12/11/2019
Rural Roads	Repair road surface by hand patching	Road 96, Avenue 112 to Avenue 120	12/11/2019	12/11/2019
Rural Roads	Repair road surface by hand patching	Avenue 120, Road 64 to Road 104	12/11/2019	12/11/2019

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency: Tulare County Resource Management Agency

Quarter: FY 2020 Quarter 2

Local Programs

Rural Roads	Repair potholes with Kat Patcher	Avenue 120, Road 104 to Road 144	12/12/2019	12/12/2019
Rural Roads	Repair potholes with Kat Patcher	Road 96, Avenue 96 to Avenue 104	12/12/2019	12/12/2019
Rural Roads	Repair road surface by hand patching	Road 68, Avenue 240 to Avenue 210	12/12/2019	12/12/2019
Rural Roads	Repair road surface by hand patching	Avenue 184, Road 58 to Road 48	12/12/2019	12/12/2019
Rural Roads	Repair road surface by hand patching	Avenue 272, Road 68 to Road 60	12/12/2019	12/12/2019
Rural Roads	Repair road surface by hand patching	Road 68, Avenue 248 to Avenue 258	12/12/2019	12/12/2019
Rural Roads	Repair road surface by hand patching	Road 68, Avenue 210 to Avenue 200	12/13/2019	12/13/2019
Rural Roads	Repair road surface by hand patching	Avenue 192, Road 68 to Road 60	12/13/2019	12/13/2019
Rural Roads	Repair road surface by hand patching	Road 96, Avenue 88 to Avenue 120	12/13/2019	12/13/2019
Rural Roads	Repair road surface by hand patching	Road 112, Avenue 96 to Avenue 144	12/13/2019	12/13/2019
Rural Roads	Repair road surface by hand patching	Avenue 184, Road 50 to Road 52	12/13/2019	12/13/2019
Rural Roads	Repair road surface by hand patching	Avenue 184, Road 48 to Road 36	12/13/2019	12/13/2019
Rural Roads	Repair road surface by hand patching	Avenue 272, Road 60 to Road 56	12/13/2019	12/13/2019
Rural Roads	Chip Seal road	Road 108 from VCL to TCL	12/13/2019	12/13/2019
Rural Roads	Repair road surface by hand patching	Avenue 192, Road 68 to Road 52	12/14/2019	12/14/2019
Rural Roads	Repair road surface by hand patching	Avenue 184, Road 38 to Road 24	12/16/2019	12/16/2019
Rural Roads	Repair road surface by hand patching	Road 80, Avenue 184 to Avenue 190	12/16/2019	12/16/2019
Rural Roads	Repair road surface by hand patching	I Street, Avenue 184 to Road 112	12/16/2019	12/16/2019
Rural Roads	Repair road surface by hand patching	Road 112, Avenue 184 to Diagonal 116	12/16/2019	12/16/2019
Rural Roads	Repair road surface by hand patching	Road 80, Avenue 186 to Avenue 192	12/17/2019	12/17/2019
Rural Roads	Repair road surface by hand patching	Road 112, Avenue 160 to Avenue 152	12/17/2019	12/17/2019
Rural Roads	Repair road surface by hand patching	Road 112, I Street to Avenue 120	12/17/2019	12/17/2019
Rural Roads	Repair road surface by hand patching	Road 68, SR198 to Avenue 272	12/17/2019	12/17/2019
Rural Roads	Repair road surface by hand patching	Avenue 272, Road 56 to Road 44	12/17/2019	12/17/2019
Rural Roads	Repair road surface by hand patching	Road 60, Avenue 272 to Avenue 280	12/17/2019	12/17/2019
Rural Roads	Repair road surface by hand patching	Road 92, Avenue 264 to Avenue 248	12/17/2019	12/17/2019
Rural Roads	Repair road surface by hand patching	Avenue 248, Road 92 to Road 84	12/17/2019	12/17/2019
Rural Roads	Repair road surface by hand patching	Road 112, Avenue 152 to Avenue 142	12/18/2019	12/18/2019
Rural Roads	Repair road surface by hand patching	Road 96, Avenue 184 to Avenue 160	12/18/2019	12/18/2019
Rural Roads	Repair road surface by hand patching	Avenue 88, Road 120 to Road 100	12/18/2019	12/18/2019
Rural Roads	Repair road surface by hand patching	Avenue 216, Road 140 to Road 148	12/18/2019	12/18/2019
Rural Roads	Repair road surface by hand patching	Avenue 88, Road 120 to Road 84	12/19/2019	12/19/2019
Rural Roads	Repair road surface by hand patching	Road 120, Orriand to Avenue 120	12/19/2019	12/19/2019
Rural Roads	Repair road surface by hand patching	Road 112, Avenue 144 to Avenue 132	12/19/2019	12/19/2019
Rural Roads	Repair road surface by hand patching	Avenue 216, Road 140 to end	12/19/2019	12/19/2019
Rural Roads	Repair road surface by hand patching	Avenue 176, Road 80 to Road 72	12/19/2019	12/19/2019
Rural Roads	Repair road surface by hand patching	Road 96, Avenue 168 to Avenue 164	12/19/2019	12/19/2019
Rural Roads	Repair road surface by hand patching	Avenue 268, SH43 to end	12/19/2019	12/19/2019
Rural Roads	Chip Seal road	Road 108 from VCL to TCL	12/19/2019	12/19/2019
Rural Roads	Repair road surface by hand patching	Road 96, Avenue 164 to Avenue 160	12/20/2019	12/20/2019
Rural Roads	Repair road surface by hand patching	Avenue 216, Road 96 to Road 44	12/20/2019	12/20/2019
Rural Roads	Repair road surface by hand patching	Road 112, Avenue 132 to Avenue 120	12/20/2019	12/20/2019
Rural Roads	Repair road surface by hand patching	Avenue 176, Road 72 to Road 20	12/20/2019	12/20/2019
Rural Roads	Repair road surface by hand patching	Road 84, Avenue 88 to Avenue 84	12/20/2019	12/20/2019
Rural Roads	Repair road surface by hand patching	Road 84, Avenue 84 to SH43	12/20/2019	12/20/2019
Rural Roads	Repair road surface by hand patching	Road 96, Avenue 160 to Avenue 120	12/21/2019	12/21/2019
Rural Roads	Repair road surface by hand patching	Road 152, Avenue 232 to Avenue 96	12/21/2019	12/21/2019
Rural Roads	Repair road surface by hand patching	Road 8 at Avenue 388	10/1/2019	10/1/2019
Rural Roads	Repair road surface by hand patching	Avenue 468 from Road 120 to Road 124	10/1/2019	10/1/2019
Rural Roads	Repair road surface by hand patching	Avenue 472 from Road 120 to Road 128	10/1/2019	10/1/2019
Rural Roads	Repair road surface by hand patching	Road 128 from Avenue 460 to Avenue 472	10/1/2019	10/1/2019
Rural Roads	Repair road surface by hand patching	Road 124 from Avenue 460 to Avenue 474	10/1/2019	10/1/2019
Rural Roads	Repair road surface by hand patching	Road 140 from Avenue 352 to Avenue 368	10/2/2019	10/2/2019
Rural Roads	Repair road surface by hand patching	Avenue 416 from Road 154 to Road 168	10/2/2019	10/2/2019
Rural Roads	Repair road surface by hand patching	Road 48 from Avenue 408 to Avenue 416	10/3/2019	10/3/2019
Rural Roads	Repair road surface by hand patching	Road 48 North of Avenue 384	10/3/2019	10/3/2019

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency: Tulare County Resource Management Agency

Quarter: FY 2020 Quarter 2

Local Programs

Rural Roads	Repair road surface by hand patching	Avenue 328 from Road 140 to Road 144	10/3/2019	10/3/2019
Rural Roads	Repair road surface by hand patching	Avenue 352 from Road 112 to Road 124	10/4/2019	10/4/2019
Rural Roads	Repair road surface by hand patching	Road 144 from Saint Johns River to Avenue 328	10/4/2019	10/4/2019
Rural Roads	Repair road surface by hand patching	Avenue 336 from Road 188 to Road 196	10/4/2019	10/4/2019
Rural Roads	Repair road surface by hand patching	Road 48 from Avenue 408 to Avenue 416	10/4/2019	10/4/2019
Rural Roads	Repair road surface by hand patching	Avenue 348 at Road 204	10/9/2019	10/9/2019
Rural Roads	Repair road surface by hand patching	Avenue 336 from Road 188 to Road 196	10/9/2019	10/9/2019
Rural Roads	Repair road surface by hand patching	Road 132 from Avenue 336 to Avenue 368	10/9/2019	10/9/2019
Rural Roads	Repair road surface by hand patching	Road 140 from Avenue 360 to Avenue 364	10/9/2019	10/9/2019
Rural Roads	Repair road surface by hand patching	Negro Creek at Mile Post 11.5	10/11/2019	10/11/2019
Rural Roads	Repair road surface by hand patching	Wells Street from State Highway 216 to End	10/11/2019	10/11/2019
Rural Roads	Repair road surface by hand patching	Avenue 368 East of Road 112	10/11/2019	10/11/2019
Rural Roads	Repair road surface by hand patching	Road 140 from Avenue 352 to Avenue 368	10/11/2019	10/11/2019
Rural Roads	Repair road surface by hand patching	Road 164 from Avenue 344 to Avenue 364	10/11/2019	10/11/2019
Rural Roads	Repair road surface by hand patching	Road 64 from Avenue 426 to Avenue 432	10/15/2019	10/15/2019
Rural Roads	Repair road surface by hand patching	Road 40 from Avenue 410 to Avenue 416	10/15/2019	10/15/2019
Rural Roads	Repair road surface by hand patching	Road 88 from Avenue 404 to Avenue 406	10/15/2019	10/15/2019
Rural Roads	Repair road surface by hand patching	Road 84 from Avenue 368 to Avenue 384	10/16/2019	10/16/2019
Rural Roads	Repair road surface by hand patching	Road 92 from Visalia City Limit to Avenue 320	10/16/2019	10/16/2019
Rural Roads	Repair road surface by hand patching	Avenue 348 at Road 204	10/16/2019	10/16/2019
Rural Roads	Repair road surface by hand patching	Avenue 336 from Road 188 to Road 196	10/16/2019	10/16/2019
Rural Roads	Repair road surface by hand patching	Avenue 416 from Road 154 to Road 168	10/16/2019	10/16/2019
Rural Roads	Chipseal Overlay of large area	Road 80 from Avenue 320 to Avenue 400	9/16/2019	10/22/2019
Rural Roads	Chipseal Overlay of large area	Road 108 from Avenue 249 to Avenue 275	9/16/2019	10/22/2019
Rural Roads	Chipseal Overlay of large area	Road 140 from Avenue 248 to Avenue 256	10/16/2019	10/22/2019
Rural Roads	Repair road surface by hand patching	Avenue 432 from Road 80 to Road 88	10/22/2019	10/22/2019
Rural Roads	Repair road surface by hand patching	Avenue 376 from Road 76 to Road 80	10/23/2019	10/23/2019
Rural Roads	Repair road surface by hand patching	Road 132 North of Avenue 352	10/23/2019	10/23/2019
Rural Roads	Repair road surface by hand patching	Avenue 352 from Road 112 to Road 124	10/25/2019	10/25/2019
Rural Roads	Repair road surface by hand patching	Avenue 368 from Road 60 to Road 80	10/26/2019	10/26/2019
Rural Roads	Repair road surface by hand patching	Avenue 328 from Road 80 to Road 92	10/26/2019	10/26/2019
Rural Roads	Repair road surface by hand patching	Road 48 from State Highway 198 to Avenue 304	10/26/2019	10/26/2019
Rural Roads	Repair road surface by hand patching	Avenue 320 from Road 190 to Road 196	10/28/2019	10/28/2019
Rural Roads	Repair road surface by hand patching	Avenue 318 from Fishen Drive to Road 190	10/28/2019	10/28/2019
Rural Roads	Repair road surface by hand patching	Road 48 from Avenue 400 to Avenue 416	10/28/2019	10/28/2019
Rural Roads	Repair road surface by hand patching	Avenue 362 at Road 160	10/29/2019	10/29/2019
Rural Roads	Repair road surface by hand patching	Road 140 from Avenue 352 to Avenue 368	10/29/2019	10/29/2019
Rural Roads	Repair road surface by hand patching	Avenue 416 from Road 154 to Road 168	10/31/2019	10/31/2019
Rural Roads	Repair road surface by hand patching	Road 120 from Avenue 392 to Avenue 400	11/1/2019	11/1/2019
Rural Roads	Repair road surface by hand patching	Avenue 352 from Road 150 to Road 156	11/1/2019	11/1/2019
Rural Roads	Repair road surface by hand patching	Avenue 328 from Road 140 to Road 144	11/1/2019	11/1/2019
Rural Roads	Repair road surface by hand patching	Road 56 from Avenue 272 to Avenue 280	11/2/2019	11/2/2019
Rural Roads	Repair road surface by hand patching	Avenue 328 from Road 92 to Road 108	11/6/2019	11/6/2019
Rural Roads	Repair road surface by hand patching	Charter Oak Drive from Road 180 to Road 188	11/6/2019	11/6/2019
Rural Roads	Repair road surface by hand patching	Road 188 from Charter Oak Drive to Avenue 336	11/6/2019	11/6/2019
Rural Roads	Repair road surface by hand patching	Avenue 336 from Road 108 to Road 112	11/8/2019	11/8/2019
Rural Roads	Repair road surface by hand patching	Avenue 328 West of Road 108	11/8/2019	11/8/2019
Rural Roads	Repair road surface by hand patching	Road 144 from Avenue 312 to Avenue 320	11/8/2019	11/8/2019
Rural Roads	Repair road surface by hand patching	Road 56 from State Highway 198 to Avenue 280	11/9/2019	11/9/2019
Rural Roads	Repair road surface by hand patching	Road 48 from Avenue 424 to Avenue 428	11/12/2019	11/12/2019
Rural Roads	Repair road surface by hand patching	Road 132 from Avenue 340 to Avenue 352	11/12/2019	11/12/2019
Rural Roads	Repair road surface by hand patching	Avenue 328 from State Highway 99 to Road 80	11/13/2019	11/13/2019
Rural Roads	Repair road surface by hand patching	Road 184 from Avenue 312 to Avenue 314	11/13/2019	11/13/2019
Rural Roads	Repair road surface by hand patching	Avenue 352 from Road 180 to Cottonwood Creek	11/15/2019	11/15/2019
Rural Roads	Repair road surface by hand patching	Cottonwood Drive from Avenue 352 to Road 188	11/15/2019	11/15/2019
Rural Roads	Repair road surface by hand patching	Road 188 from Cottonwood Drive to Avenue 344	11/15/2019	11/15/2019

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency: Tulare County Resource Management Agency

Quarter: FY 2020 Quarter 2

Local Programs

Rural Roads	Repair road surface by hand patching	Avenue 320 from Road 138 to Road 144	11/15/2019	11/15/2019
Rural Roads	Repair road surface by hand patching	Road 48 from State Highway 198 to Avenue 280	11/16/2019	11/16/2019
Rural Roads	Repair road surface by hand patching	Avenue 272 from Road 44 to Road 56	11/16/2019	11/16/2019
Rural Roads	Repair road surface by hand patching	Avenue 328 from State Highway 99 to Road 76	11/18/2019	11/18/2019
Rural Roads	Repair road surface by hand patching	Diagonal 60 from Diagonal 56 to Avenue 352	11/18/2019	11/18/2019
Rural Roads	Repair road surface by hand patching	Avenue 336 from State Highway 216 to Road 196	11/19/2019	11/19/2019
Rural Roads	Repair road surface by hand patching	Avenue 328 West of State Highway 99	11/19/2019	11/19/2019
Rural Roads	Repair road surface by hand patching	Diagonal 60 South of Avenue 352	11/19/2019	11/19/2019
Rural Roads	Repair road surface by hand patching	Avenue 352 from Road 20 to Diagonal 60	11/19/2019	11/19/2019
Rural Roads	Repair road surface by hand patching	Road 64 from Avenue 426 to Avenue 430	11/20/2019	11/20/2019
Rural Roads	Repair road surface by hand patching	Avenue 352 from Road 20 to Road 36	11/20/2019	11/20/2019
Rural Roads	Repair road surface by hand patching	Ward Drive from Road 20 to State Highway 99	11/20/2019	11/20/2019
Rural Roads	Repair road surface by hand patching	Road 8 North of Avenue 388	11/21/2019	11/21/2019
Rural Roads	Repair road surface by hand patching	Dry Creek Drive from Mile Post 11 to Mile Post 11.5	11/22/2019	11/22/2019
Rural Roads	Repair road surface by hand patching	Avenue 304 from Road 44 to Road 52	11/23/2019	11/23/2019
Rural Roads	Repair road surface by hand patching	Road 52 from Avenue 304 to Avenue 308	11/23/2019	11/23/2019
Rural Roads	Repair road surface by hand patching	Avenue 328 from Road 76 to Road 80	11/25/2019	11/25/2019
Rural Roads	Repair road surface by hand patching	Road 52 from Avenue 408 to Avenue 416	11/25/2019	11/25/2019
Rural Roads	Repair road surface by hand patching	Road 76 from Avenue 360 to Avenue 384	11/25/2019	11/25/2019
Rural Roads	Repair road surface by hand patching	Road 84 from Avenue 368 to Avenue 384	11/26/2019	11/26/2019
Rural Roads	Repair road surface by hand patching	Avenue 416 from Road 154 to Road 168	12/2/2019	12/2/2019
Rural Roads	Repair road surface by hand patching	Road 196 from Avenue 312 to Avenue 336	12/3/2019	12/3/2019
Rural Roads	Repair road surface by hand patching	Avenue 368 from Road 84 to Road 124	12/3/2019	12/3/2019
Rural Roads	Repair road surface by hand patching	Road 196 from Avenue 336 to Avenue 344	12/3/2019	12/3/2019
Rural Roads	Repair road surface by hand patching	Road 48 from Avenue 410 to Avenue 416	12/3/2019	12/3/2019
Rural Roads	Repair road surface by hand patching	Avenue 328 from Road 140 to Road 148	12/3/2019	12/3/2019
Rural Roads	Repair road surface by hand patching	Avenue 432 from Road 136 to Road 144	12/5/2019	12/5/2019
Rural Roads	Repair road surface by hand patching	Road 196 from Avenue 324 to Avenue 336	12/5/2019	12/5/2019
Rural Roads	Repair road surface by hand patching	Road 132 from Avenue 328 to Avenue 336	12/6/2019	12/6/2019
Rural Roads	Repair road surface by hand patching	Avenue 360 from Road 52 to Road 80	12/6/2019	12/6/2019
Rural Roads	Repair road surface by hand patching	Avenue 376 from Road 76 to Road 80	12/6/2019	12/6/2019
Rural Roads	Repair road surface by hand patching	Avenue 440 from Road 120 to State Highway 63	12/9/2019	12/9/2019
Rural Roads	Repair road surface by hand patching	Road 124 from Avenue 432 to Avenue 440	12/10/2019	12/10/2019
Rural Roads	Repair road surface by hand patching	Avenue 352 from Road 206 to State Highway 245	12/10/2019	12/10/2019
Rural Roads	Repair road surface by hand patching	Road 144 from Avenue 313 to Avenue 328	12/10/2019	12/10/2019
Rural Roads	Repair road surface by hand patching	Dry Creek Drive from Mile Post 0 to Mile Post 17.5	12/11/2019	12/11/2019
Rural Roads	Repair road surface by hand patching	Road 172 at Avenue 344	12/12/2019	12/12/2019
Rural Roads	Repair road surface by hand patching	Road 140 at Avenue 360	12/12/2019	12/12/2019
Rural Roads	Repair road surface by hand patching	Avenue 364 from Road 140 to Road 144	12/12/2019	12/12/2019
Rural Roads	Repair road surface by hand patching	Avenue 360 from Road 80 to Road 112	12/12/2019	12/12/2019
Rural Roads	Repair road surface by hand patching	Avenue 328 from Road 92 to Road 108	12/12/2019	12/12/2019
Rural Roads	Repair road surface by hand patching	Avenue 340 from Road 112 to Road 124	12/13/2019	12/13/2019
Rural Roads	Repair road surface by hand patching	Road 84 from Avenue 368 to Avenue 384	12/17/2019	12/17/2019
Rural Roads	Repair road surface by hand patching	Road 72 from Avenue 424 to Avenue 432	12/17/2019	12/17/2019
Rural Roads	Repair road surface by hand patching	Avenue 432 from Road 76 to Road 80	12/17/2019	12/17/2019
Rural Roads	Repair road surface by hand patching	Avenue 392 West of Road 74	12/18/2019	12/18/2019
Rural Roads	Repair road surface by hand patching	Road 84 from Avenue 368 to Avenue 384	12/18/2019	12/18/2019
Rural Roads	Repair road surface by hand patching	Road 72 from Avenue 424 to Avenue 430	12/19/2019	12/19/2019
Rural Roads	Repair road surface by hand patching	Avenue 416 from Road 154 to Road 168	12/20/2019	12/20/2019
Rural Roads	Chip Seal	Road 108 from Avenue 249 to Avenue 275	9/20/2019	10/22/2019
Rural Roads	Chip Seal	Road 160 from Avenue 32 to Avenue 40	9/18/2019	9/18/2019
Rural Roads	Chip Seal	Avenue 2 from Road 232 to Road 244	8/26/2019	9/17/2019
Rural Roads	Chip Seal	Avenue 88 from Road 176 to Road 192	8/27/2019	9/17/2019
Rural Roads	Chip Seal	Avenue 160 from Road 301 to Mountain 160	9/3/2019	9/16/2019
Rural Roads	Chip Seal	Road 80 from Avenue 320 to Avenue 405	9/19/2019	10/22/2019
Rural Roads	Chip Seal Stockpile Location	Avenue 328 east of Road 80	9/16/2019	9/23/2019

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency: Tulare County Resource Management Agency

Quarter: FY 2020 Quarter 2

Local Programs

Rural Roads	Chip Seal	Avenue 280 from Diagonal 208E to Mountain 296	9/26/2019	10/8/2019
Rural Roads	Chip Seal	Diagonal 246C from Avenue 295 to Diagonal 246B	10/8/2019	10/8/2019
Rural Roads	Chip Seal	Road 140 south of Avenue 256	10/16/2019	10/22/2019
Rural Roads	Repair Road surface by hand patching	Road 176 from Avenue 96 to Avenue 104	10/30/2019	10/31/2019
Rural Roads	Repair Road surface by hand patching	Road 160 from Avenue 104 to Avenue 128	10/31/2019	11/12/2019
Rural Roads	Repair Road surface by hand patching	Road 168 from Avenue 20 to Avenue 24	11/6/2019	11/6/2019
Rural Roads	Repair Road surface by hand patching	Avenue 24 from Road 160 to Road 168	11/6/2019	11/6/2019
Rural Roads	Repair Road surface by hand patching	Road 160 from Avenue 0 to Avenue 24	11/7/2019	11/7/2019
Rural Roads	Repair Road surface by hand patching	Avenue 96 from Road 152 to Road 164	11/7/2019	11/7/2019
Rural Roads	Repair Road surface by hand patching	Avenue 95 from Road 236 to Road 256	11/8/2019	11/8/2019
Rural Roads	Repair Road surface by hand patching	Road 248 from Avenue 92 to Avenue 100	11/8/2019	11/8/2019
Rural Roads	Repair Road surface by hand patching	Avenue 88 west of Road 208	11/8/2019	12/18/2019
Rural Roads	Repair Road surface by hand patching	Road 136 from Avenue 72 to Avenue 88	11/9/2019	11/9/2019
Rural Roads	Repair Road surface by hand patching	Avenue 88 from Road 128 to Road 140	11/9/2019	11/9/2019
Rural Roads	Repair Road surface by hand patching	Avenue 80 from Road 136 to Hwy 99	11/9/2019	11/9/2019
Rural Roads	Repair Road surface by hand patching	Avenue 128 from Road 208 to Road 216	11/12/2019	11/12/2019
Rural Roads	Repair Road surface by hand patching	Road 264 from Avenue 96 to Mountain 109	11/12/2019	11/12/2019
Rural Roads	Repair Road surface by hand patching	Road 232 from Avenue 64 to Avenue 80	11/13/2019	11/13/2019
Rural Roads	Repair Road surface by hand patching	Road 208 from Avenue 144 to Avenue 152	11/13/2019	12/6/2019
Rural Roads	Repair Road surface by hand patching	Avenue 136 from Road 216 to State Hwy 65	11/14/2019	11/14/2019
Rural Roads	Repair Road surface by hand patching	Avenue 56 from Road 120 to Road 88	11/15/2019	11/15/2019
Rural Roads	Repair Road surface by hand patching	Road 232 from Avenue 144 to Avenue 152	11/18/2019	11/18/2019
Rural Roads	Repair Road surface by hand patching	Avenue 136 from Road 232 to Highway 65	11/18/2019	11/18/2019
Rural Roads	Repair Road surface by hand patching	Road 256 from Avenue 96 to Avenue 56	11/18/2019	11/18/2019
Rural Roads	Repair Road surface by hand patching	Avenue 24 from Road 144 to Road 208	11/19/2019	11/19/2019
Rural Roads	Repair Road surface by hand patching	Diagonal 205 from Avenue 32 to Avenue 56	11/21/2019	11/21/2019
Rural Roads	Haul Material for Blade Patch	Deer Creek to Avenue 112 Pit	11/22/2019	11/22/2019
Rural Roads	Repair Road surface by hand patching	Road 208 from Avenue 40 to Avenue 48	11/22/2019	11/22/2019
Rural Roads	Repair Road surface by hand patching	Road 256 north of Avenue 104	11/22/2019	11/22/2019
Rural Roads	Repair Road surface by hand patching	Road 248 from Avenue 104 to Road 128	11/22/2019	11/26/2019
Rural Roads	Repair Road surface by hand patching	Road 112 from Avenue 120 to Avenue 144	11/23/2019	11/23/2019
Rural Roads	Repair Road surface by hand patching	Road 216 from Avenue 152 to Avenue 136	11/25/2019	11/25/2019
Rural Roads	Repair Road surface by hand patching	Avenue 128 From Road 252 to Road 152	11/25/2019	11/26/2019
Rural Roads	Haul Material for Hand Patching	Deer Creek to Avenue 112 Pit	12/4/2019	12/4/2019
Rural Roads	Repair Road surface by hand patching	Avenue 152 from Road 144 to Road 152	12/6/2019	12/6/2019
Rural Roads	Repair Road surface by hand patching	Road 232 from Avenue 56 to Avenue 88	12/6/2019	12/6/2019
Rural Roads	Repair Road surface by hand patching	Road 252 from Avenue 128 to Avenue 140	12/6/2019	12/6/2019
Rural Roads	Repair Road surface by hand patching	Road 236 from Avenue 100 to Avenue 138	12/6/2019	12/6/2019
Rural Roads	Repair Road surface by hand patching	Road 168 from Avenue 24 to Avenue 40	12/9/2019	12/9/2019
Rural Roads	Repair Road surface by hand patching	Road 272 from Avenue 56 to End	12/9/2019	12/9/2019
Rural Roads	Repair Road surface by hand patching	Road 208 west of Avenue 112	12/9/2019	12/9/2019
Rural Roads	Repair Road surface by hand patching	Avenue 96 from Road 152 to Road 192	12/10/2019	12/10/2019
Rural Roads	Repair Road surface by hand patching	Road 152 from Avenue 96 to Avenue 152	12/10/2019	12/27/2019
Rural Roads	Repair Road surface by hand patching	Avenue 72 west of Road 232	12/11/2019	12/11/2019
Rural Roads	Repair Road surface by hand patching	Road 240 from Avenue 56 to End	12/11/2019	12/18/2019
Rural Roads	Repair Road surface by hand patching	Mountain 56 from Mountain 109 to Mountain 50	12/12/2019	12/12/2019
Rural Roads	Repair Road surface by hand patching	Avenue 120 from Road 238 to Road 244	12/12/2019	12/12/2019
Rural Roads	Repair Road surface by hand patching	Avenue 160 west of Road 168	12/13/2019	12/13/2019
Rural Roads	Repair Road surface by hand patching	Avenue 56 from Road 236 to Mountain 109	12/16/2019	12/16/2019
Rural Roads	Repair Road surface by hand patching	Road 160 from Avenue 24 to Avenue 0	12/17/2019	12/19/2019
Rural Roads	Repair Road surface by hand patching	Avenue 140 from Porterville County Line to Road 272	12/20/2019	12/20/2019
Rural Roads	Flagging for Broom	A160-M160-R301	9/16/2019	9/16/2019
Rural Roads	Flagging for Broom	M160-A160-M137	9/16/2019	9/16/2019
Rural Roads	Flagging for Broom	R108-A249-A275	9/16/2019	9/16/2019
Rural Roads	Flagging for Broom	R080-A320-A405	9/16/2019	9/16/2019
Rural Roads	Stenciling	R224-A176-A192	9/16/2019	9/16/2019

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency: Tulare County Resource Management Agency

Quarter: FY 2020 Quarter 2

Local Programs

Rural Roads	Stenciling	R224-A176-A192	9/16/2019	9/16/2019
Rural Roads	Stenciling	R224-A176-A192	9/16/2019	9/16/2019
Rural Roads	Stenciling	R224-A176-A192	9/16/2019	9/16/2019
Rural Roads	Stenciling	R224-A176-A192	9/16/2019	9/16/2019
Rural Roads	Flagging for Broom	R080-A320-A405	9/17/2019	9/17/2019
Rural Roads	Flagging for Broom	R080-A320-A405	9/17/2019	9/17/2019
Rural Roads	Stenciling	A124-R264-R268	9/17/2019	9/17/2019
Rural Roads	Stenciling	A124-R264-R268	9/17/2019	9/17/2019
Rural Roads	Stenciling	A124-R264-R268	9/17/2019	9/17/2019
Rural Roads	Flagging for Broom	R080-A320-A405	9/18/2019	9/18/2019
Rural Roads	Flagging for Broom	R080-A320-A405	9/18/2019	9/18/2019
Rural Roads	Stenciling	A238-R224-R228	9/18/2019	9/18/2019
Rural Roads	Stenciling	A238-R224-R228	9/18/2019	9/18/2019
Rural Roads	Stenciling	A238-R224-R228	9/18/2019	9/18/2019
Rural Roads	Flagging for Broom	R080-A320-A405	9/19/2019	9/19/2019
Rural Roads	Flagging for Broom	R080-A320-A405	9/20/2019	9/20/2019
Rural Roads	Flagging for Broom	R108-A249-A275	9/20/2019	9/20/2019
Rural Roads	Flagging for Broom	R080-A320-A405	9/23/2019	9/23/2019
Rural Roads	Striping	A120-R144-R152	9/23/2019	9/23/2019
Rural Roads	Striping	A120-R144-R152	9/23/2019	9/23/2019
Rural Roads	Striping	A120-R144-R152	9/23/2019	9/23/2019
Rural Roads	Striping	A120-R144-R152	9/23/2019	9/23/2019
Rural Roads	Striping	A112-R192-A208	9/23/2019	9/23/2019
Rural Roads	Striping	A112-R192-A208	9/23/2019	9/23/2019
Rural Roads	Striping	A112-R192-A208	9/23/2019	9/23/2019
Rural Roads	Striping	A112-R192-A208	9/23/2019	9/23/2019
Rural Roads	Striping	A128-R264-R268	9/23/2019	9/23/2019
Rural Roads	Striping	A128-R264-R268	9/23/2019	9/23/2019
Rural Roads	Striping	A128-R264-R268	9/23/2019	9/23/2019
Rural Roads	Striping	A128-R264-R268	9/23/2019	9/23/2019
Rural Roads	Flagging for Broom	R108-A249-A275	9/26/2019	9/26/2019
Rural Roads	Flagging for Broom	A280-D208E-M296	9/26/2019	9/26/2019
Rural Roads	Stenciling	R080-A320-A400	9/26/2019	9/26/2019
Rural Roads	Stenciling	R080-A320-A400	9/26/2019	9/26/2019
Rural Roads	Stenciling	R080-A320-A400	9/26/2019	9/26/2019
Rural Roads	Stenciling	R080-A320-A400	9/26/2019	9/26/2019
Rural Roads	Stenciling	R080-A320-A400	9/26/2019	9/26/2019
Rural Roads	Stenciling	R080-A320-A400	9/26/2019	9/26/2019
Rural Roads	Stenciling	R224-A176-A192	9/27/2019	9/27/2019
Rural Roads	Stenciling	R224-A176-A192	9/27/2019	9/27/2019
Rural Roads	Stenciling	R224-A176-A192	9/27/2019	9/27/2019
Rural Roads	Stenciling	R080-A320-A400	9/30/2019	9/30/2019
Rural Roads	Stenciling	R080-A320-A400	9/30/2019	9/30/2019
Rural Roads	Stenciling	R080-A320-A400	9/30/2019	9/30/2019
Rural Roads	Stenciling	R080-A320-A400	9/30/2019	9/30/2019
Rural Roads	Stenciling	R080-A320-A400	9/30/2019	9/30/2019
Rural Roads	Stenciling	R080-A320-A400	9/30/2019	9/30/2019
Rural Roads	Stenciling	R080-A320-A400	9/30/2019	9/30/2019
Rural Roads	Stenciling	R080-A320-A400	9/30/2019	9/30/2019
Rural Roads	Stenciling	R080-A320-A400	9/30/2019	9/30/2019
Rural Roads	Stenciling	R080-A320-A400	9/30/2019	9/30/2019
Rural Roads	Stenciling	R080-A320-A400	10/2/2019	10/2/2019
Rural Roads	Stenciling	R080-A320-A400	10/2/2019	10/2/2019
Rural Roads	Stenciling	R080-A320-A400	10/2/2019	10/2/2019
Rural Roads	Stenciling	R080-A320-A400	10/2/2019	10/2/2019

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency: Tulare County Resource Management Agency

Quarter: FY 2020 Quarter 2

Local Programs

Rural Roads	Stenciling	R080-A320-A400	10/2/2019	10/2/2019
Rural Roads	Striping	R080-A320- A405	10/2/2019	10/2/2019
Rural Roads	Striping	R080-A320- A405	10/2/2019	10/2/2019
Rural Roads	Striping	R080-A320- A405	10/2/2019	10/2/2019
Rural Roads	Striping	R080-A320- A405	10/2/2019	10/2/2019
Rural Roads	Striping	R228-A234-A238	10/4/2019	10/4/2019
Rural Roads	Striping	R228-A234-A238	10/4/2019	10/4/2019
Rural Roads	Striping	R228-A234-A238	10/4/2019	10/4/2019
Rural Roads	Striping	A238-R224-R228	10/4/2019	10/4/2019
Rural Roads	Striping	A238-R224-R228	10/4/2019	10/4/2019
Rural Roads	Striping	A238-R224-R228	10/4/2019	10/4/2019
Rural Roads	Striping	R108-A249-A275	10/4/2019	10/4/2019
Rural Roads	Striping	R108-A249-A275	10/4/2019	10/4/2019
Rural Roads	Striping	R108-A249-A275	10/4/2019	10/4/2019
Rural Roads	Striping	R108-A249-A275	10/7/2019	10/7/2019
Rural Roads	Striping	R108-A249-A275	10/7/2019	10/7/2019
Rural Roads	Striping	R108-A249-A275	10/7/2019	10/7/2019
Rural Roads	Striping	R108-A249-A275	10/7/2019	10/7/2019
Rural Roads	Striping	R080-A320-A400	10/7/2019	10/7/2019
Rural Roads	Striping	R080-A320-A400	10/7/2019	10/7/2019
Rural Roads	Striping	R080-A320-A400	10/7/2019	10/7/2019
Rural Roads	Stenciling	R108-A249-A275	10/7/2019	10/7/2019
Rural Roads	Stenciling	R108-A249-A275	10/7/2019	10/7/2019
Rural Roads	Stenciling	R108-A249-A275	10/7/2019	10/7/2019
Rural Roads	Flagging for Broom	R108-A249-A275	10/8/2019	10/8/2019
Rural Roads	Flagging for Broom	A280-D208E-M296	10/8/2019	10/8/2019
Rural Roads	Flagging for Broom	A246C-A295-D246B	10/8/2019	10/8/2019
Rural Roads	Flagging for Broom	R080-A320-A400	10/9/2019	10/9/2019
Rural Roads	Supervision	R140- A254-A256	10/18/2019	10/18/2019
Rural Roads	Striping	R140- A254-A256	10/18/2019	10/18/2019
Rural Roads	Striping	R140- A254-A256	10/18/2019	10/18/2019
Rural Roads	Striping	R140- A254-A256	10/18/2019	10/18/2019
Rural Roads	Stenciling	R140- A254-A256	10/18/2019	10/18/2019
Rural Roads	Stenciling	R140- A254-A256	10/18/2019	10/18/2019
Rural Roads	Flagging for Broom	R140-A256-A248	10/22/2019	10/22/2019
Rural Roads	Flagging for Broom	R108-A240-A256	10/22/2019	10/22/2019
Rural Roads	Flagging for Broom	R080-A320-A400	10/22/2019	10/22/2019
Rural Roads	Striping	R140- A254-A256	10/25/2019	10/25/2019
Rural Roads	Striping	R140- A254-A256	10/25/2019	10/25/2019
Rural Roads	Striping	R140- A254-A256	10/25/2019	10/25/2019
Rural Roads	Resurface with Chip Rock	Road 108 North and South from Avenue 249* to Avenue 275*	8/19/2019	10/22/2019
Rural Roads	Resurface with Chip Rock	Avenue 160 from Road 301* to Mountain Road 160	9/3/2019	9/16/2019
Rural Roads	Resurface with Chip Rock	Road 224 from Avenue 176 to Avenue 192	9/4/2019	9/30/2019
Rural Roads	Resurface with Chip Rock	Road 228 from Avenue 234 to Avenue 238	9/5/2019	10/7/2019
Rural Roads	Resurface with Chip Rock	Avenue 238 from Road 224 to Road 228	9/5/2019	10/7/2019
Rural Roads	Resurface with Chip Rock	Avenue 280 from D208E to Mountain Road 296	9/9/2019	10/8/2019
Rural Roads	Resurface with Chip Rock	D246C from Avenue 295* to D246B	9/10/2019	10/8/2019
Rural Roads	Resurface with Chip Rock	Road 80 from Avenue 320 to Avenue 405*	9/16/2019	10/22/2019
Rural Roads	Repair road surface by hand patching	Road 192 south of Avenue 216	9/23/2019	9/23/2019
Rural Roads	Repair road surface by hand patching	Road 196 north of Avenue 228	9/27/2019	11/1/2019
Rural Roads	Repair road surface by hand patching	Road 196 from Avenue 296 to Avenue 332	10/2/2019	10/2/2019
Rural Roads	Repair road surface by hand patching	Avenue 220 at Road 209	10/3/2019	10/3/2019
Rural Roads	Repair road surface by hand patching	Road 256 from Avenue 196 to Diagonal 252	10/3/2019	10/3/2019
Rural Roads	Repair potholes with Road Patcher	Avenue 176 at Road 26	10/3/2019	10/3/2019
Rural Roads	Repair potholes with Road Patcher	Avenue 176 from Road 192 to Road 208	10/7/2019	10/30/2019
Rural Roads	Repair road surface by hand patching	Avenue 240 east of Road 212	10/8/2019	10/8/2019
Rural Roads	Repair road surface by hand patching	Avenue 160 from Road 196 to Drive 208	10/14/2019	10/14/2019

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency: Tulare County Resource Management Agency

Quarter: FY 2020 Quarter 2

Local Programs

Rural Roads	Repair road surface by hand patching	Road 208 from Avenue 160 to Avenue 164	10/14/2019	10/14/2019
Rural Roads	Repair road surface by hand patching	D246A at Avenue 169	10/14/2019	10/14/2019
Rural Roads	Resurface with Chip Rock	Road 140 from Avenue 254 to Avenue 256	10/16/2019	10/22/2019
Rural Roads	Repair road surface by hand patching	Road 208 from Avenue 164 to Avenue 184	10/17/2019	10/17/2019
Rural Roads	Repair potholes with Road Patcher	Road 220 north of Avenue 220	10/21/2019	10/31/2019
Rural Roads	Repair road surface by hand patching	Road 220 from Avenue 220 to Avenue 224	10/22/2019	11/4/2019
Rural Roads	Repair potholes with Road Patcher	Road 284 south of Mountain Road 146	10/31/2019	10/31/2019
Rural Roads	Repair potholes with Road Patcher	Road 212 from Avenue 196 to Avenue 208	11/1/2019	11/1/2019
Rural Roads	Repair road surface by hand patching	Road 196 south of Avenue 300	11/1/2019	11/1/2019
Rural Roads	Repair potholes with Road Patcher	Avenue 188 east of Road 152	11/7/2019	11/7/2019
Rural Roads	Repair potholes with Road Patcher	Avenue 188 from Road 152 to Road 168	11/7/2019	11/7/2019
Rural Roads	Repair potholes with Road Patcher	Avenue 184 from D242 to Road 248	11/8/2019	11/8/2019
Rural Roads	Repair potholes with Road Patcher	Avenue 228 from Road 196 to Road 204	11/12/2019	11/12/2019
Rural Roads	Repair potholes with Road Patcher	Avenue 170 at Road 231*	11/12/2019	11/12/2019
Rural Roads	Repair potholes with Road Patcher	Road 216 from Avenue 208 to Avenue 216	11/13/2019	11/13/2019
Rural Roads	Repair road surface by hand patching	Road 204 at Avenue 248	11/14/2019	11/14/2019
Rural Roads	Haul Measure R Material	Measure R material to Yard1, 2,4, & 5	12/4/2019	12/5/2019
Rural Roads	Repair road surface by hand patching	Avenue 182 from Road 224 to Road 232	12/9/2019	12/9/2019
Rural Roads	Repair road surface by hand patching	Road 188 from Avenue 208 to Avenue 224	12/10/2019	12/10/2019
Rural Roads	Repair road surface by hand patching	Road 208 from Avenue 152 to Avenue 192	12/10/2019	12/10/2019
Rural Roads	Repair road surface by hand patching	Drive 252 from Road 252 to Road 256	12/12/2019	12/12/2019
Rural Roads	Repair road surface by hand patching	Road 256 from Avenue 196 to Diagonal 252	12/12/2019	12/12/2019
Rural Roads	Repair road surface by hand patching	Avenue 242 from Road 188 to Road 196	12/13/2019	12/13/2019
Rural Roads	Repair road surface by hand patching	Road 196 from Avenue 256 to Avenue 268	12/13/2019	12/13/2019
Rural Roads	Repair road surface by hand patching	Avenue 192 from Road 152 to Road 180	12/13/2019	12/13/2019
Rural Roads	Repair road surface by hand patching	Road 216 from Avenue 208 to Avenue 216	12/16/2019	12/16/2019
Rural Roads	Repair road surface by hand patching	Road 216 at Avenue 216	12/17/2019	12/17/2019
Rural Roads	Repair road surface by hand patching	Road 228 north of Avenue 216	12/17/2019	12/17/2019
Rural Roads	Repair road surface by hand patching	Avenue 178 from Road 224 to Road 232	12/20/2019	12/20/2019
Mountain Roads				
Mountain Roads	Chip Seal	Mountain 160 from Avenue 160 to Mountain 137	9/3/2019	9/16/2019
Mountain Roads	Repair Road Surface by Hand Patching	Mountain 56 from Mountain 109 to Mountain 50	9/17/2019	12/17/2019
Mountain Roads	Repair Road Surface by Hand Patching	Mountain 99 from Mountain 50 to Tulare County Line	11/6/2019	11/25/2019
Mountain Roads	Repair Road Surface by Hand Patching	Mountain 137 from Road 284 to End	11/8/2019	12/3/2019
Mountain Roads	Repair Road Surface by Hand Patching	Mountain 109 from Avenue 88 to Mountain 1	11/21/2019	11/21/2019
Mountain Roads	Repair Road Surface by Hand Patching	Mountain 109 from Mountain 56 to Mountain 1	11/26/2019	12/20/2019
Mountain Roads	Repair Road Surface by Hand Patching	Mountain 56 from Mountain 109 to End	12/2/2019	12/10/2019
Mountain Roads	Repair Road Surface by Hand Patching	Mountain 137 from Mile Post 2 to Mile Post 8	12/3/2019	12/5/2019
Mountain Roads	Flagging for Broom	R080-A320-A405	9/16/2019	9/16/2019
Mountain Roads	Stenciling	M160-M137-A160	10/1/2019	10/1/2019
Mountain Roads	Stenciling	M160-M137-A160	10/1/2019	10/1/2019
Mountain Roads	Stenciling	M160-M137-A160	10/1/2019	10/1/2019
Mountain Roads	Stenciling	M160-M137-A160	10/1/2019	10/1/2019
Mountain Roads	Stenciling	M160-M137-A160	10/1/2019	10/1/2019
Mountain Roads	Resurface with Chip Rock	Mountain Road 160 from Mountain Road 137 to Avenue 160	9/3/2019	9/16/2019
Mountain Roads	Repair road surface by hand patching	Mountain Road 208B from Milepost 0 to Milepost 4	9/17/2019	9/17/2019
Mountain Roads	Repair road surface by hand patching	Mountain Road 196 from Avenue 196 to Road 276	11/4/2019	11/4/2019
Mountain Roads	Repair road surface by hand patching	Mountain Road 296 from Milepost 23 to Milepost 25	11/4/2019	12/16/2019
Mountain Roads	Repair road surface by hand patching	Mountain Road 296 from Milepost 25 to Milepost 30	11/6/2019	11/6/2019
Mountain Roads	Repair road surface by hand patching	Mountain Road 296 from Milepost 31 to Milepost 36	11/13/2019	11/13/2019

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency: Tulare County Resource Management Agency

Quarter: FY 2020 Quarter 2

Local Programs

Mountain Roads	Repair road surface by hand patching	Mountain Road 208B at Milepost 3.5	12/6/2019	12/6/2019
Mountain Roads	Repair road surface by hand patching	Mountain Road 239 at Milepost 0	12/6/2019	12/6/2019
Mountain Roads	Repair road surface by hand patching	Mountain Road 296 from Milepost 3 to Milepost 4.5	12/10/2019	12/10/2019
Mountain Roads	Repair road surface by hand patching	Mountain Road 296 from Milepost 4.5 to Milepost 11.5	12/11/2019	12/11/2019
Mountain Roads	Repair road surface by hand patching	Mountain Road 296 from Milepost 11.5 to Milepost 12	12/12/2019	12/12/2019
Mountain Roads	Repair road surface by hand patching	Mountain Road 231 from Mountain Road 239 to Milepost 0.5	12/13/2019	12/13/2019
Mountain Roads	Repair road surface by hand patching	Mountain Road 231 from Milepost 0.5 to Avenue 240*	12/16/2019	12/16/2019
Mountain Roads	Repair road surface by hand patching	Mountain Road 276 from Milepost 3 to Milepost 4.5	12/19/2019	12/19/2019

\$ 341,596.17

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency: Tulare County Resource Management Agency

Quarter: FY 2020 Quarter 2

Local Programs

Measure R Expenditure Allocation	Project	Description	Limits	Start Date	Completion Date	Amount Spent this Quarter
AC Sidewalk MR (AB 720)		Preliminary Engineering/ Design	ADA Ramp Improvements	3/3/2016	ongoing	\$ 24.80
		Preliminary Engineering/ Design	Ivanhoe R159 and Azalea Improvements	7/11/2017	ongoing	\$ 52.32
		Preliminary Engineering/ Design	Orosi A416 Crossing	7/12/2017	ongoing	\$ 980.84
		Preliminary Engineering/ Design	Poplar Crossing R192 and A146	8/1/2017	ongoing	\$ 21,557.47
		Preliminary Engineering/ Design	Strathmore A196 & R228 Intersection	8/1/2017	ongoing	\$ 82,742.58
		Preliminary Engineering/ Design	Allensworth Sidewalk & Crosswalk Improvements	8/2/2017	ongoing	\$ 171.04
		Preliminary Engineering/ Design	Alpaugh Center Street Improvements	8/2/2017	ongoing	\$ 19,047.07
		Preliminary Engineering/ Design	Terra Bella - R192 Rehabilitation	6/28/2017	ongoing	\$ 231.86
		Preliminary Engineering/ Design	Community Accessibility Enhancement Project	7/22/2019	ongoing	\$ 14,806.82

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency:

Quarter:

Regional Projects

Measure R Expenditure Allocation	Project	Description	Limits	Start Date	Completion Date	Amount Spent this Quarter
\$ 16,996,409.00	Ave. 416 : Widening from 2 Lanes to 4	Continue Right of way acquisition and Design	On Ave 416 : Rd 32 to Rd56	4/12/2011	in progress	\$ -
\$ 106,327.00	Ave 416 Kings River Bridge Revegetation Restoration	Establishment of riparian vegetation, to mitigate for impacts associated with the construction of Kings River Bridge.	Kings River Bridge	6/20/2014 due to retroactive language	in progress	\$ 9,507.99
\$ 10,066,000.00	State Route 99 and Betty Drive Interchange Improvement Project	Right of Way acquisition and utility relocation for the Betty Drive Interchange	State Route 99 and Betty Drive interchange	9/17/2013	in progress	\$ 801.27
\$ 3,200,000.00	Ave. 280 Widening-Segment 1	Final engineering design; widening from 2 lanes to 4 lanes, and will include a median, turn lanes, signalization of Shirk Road intersection, roadside drainage facilities and other associated improvements.	Avenue 280 from State Route 99 to Akers Road.	12/2/2014	in progress	\$ 174,761.58
\$ 44,619.00	D112 over Bates Slough	Tulare County will acquire consultants to initiate the environmental documentation and preliminary design for either rehabilitation or replacement of the existing bridge on D112 over Bates Slough.	D112 Bates Slough Bridge Project	8/30/2016	in progress	\$ 16,262.56
						\$ 201,333.40

Agency: Tulare County Resource Management Agency

Quarter: FY 2020 Q2

Transit

Measure R Expenditure Allocation	Project	Description	Limits	Start Date	Completion Date	Amount Spent this Quarter
Qtrly Distribution: N/A	Transit Expansion	Routes 10, 20, 30 and 40	Increased Hours Include weekends: Revenue Hours: Goshen, Ivanhoe, Visalia, Cutler/Orosi, New London & Dinuba. Revenue Hrs:	10/1/2019	12/31/2019	\$181,527.41
	Loop Bus	Youth Bus Operations		10/1/2019	12/31/2019	\$17,098.01
	Fuel Expense	Measure R Fuel Expense		10/1/2019	12/31/2019	\$30,876.97
	Loop Fuel Expense	Fuel Expense for Youth Bus Operations		10/1/2019	12/31/2019	\$1,117.50
Total						\$ 230,619.89

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency:

Quarter:

Bike/Environmental

Measure R Expenditure Allocation	Project	Description	Limits	Start Date	Completion Date	Amount Spent this Quarter
\$ 20,000.00	Bartlett Park	Design and environmental of one mile of 8ft wide temporary asphalt sidewalks.	Within Bartlett Park, west of Porterville	9/10/2013	in progress	\$ 21.34
\$ 25,000.00	Balch Park	Design of 2,500 ft. of 8 ft wide temporary asphalt path	Within Balch Park	9/10/2013	in progress	\$ 21.34
\$ 25,000.00	Alpaugh Elementary School	Design of 2,800 ft. of 8 ft. wide temporary asphalt pathways	Along Church Avenue, Avenue 54, Tulae Rd; in the vicinity of Alpaugh Elementary School in the unincorporated community of Alpaugh.	9/10/2013	in progress	\$ 21.34
						\$ 64.02

Tulare County

1st Qtr FY 19-20

Regional Projects Update

1. Road 80 Widening, from 2 to 4 lanes, combination of state, federal and MR funds.
 - Phase 1, Avenue 304 to Avenue 328
 - Completed 9/29/2009
 - Construction cost \$8.0 million; \$7.9 million STIP (state) funds, \$0.1 million MR funds
 - Widened 3 miles
 - Contractor: Lee's Paving of Visalia, CA
 - Phase 1A, Avenue 328 to St. Johns River, and bridge/culvert extensions throughout Road 80
 - Completed 8/14/2012
 - Construction cost \$8.4 million; \$2.3 million SLPP funds and \$6.1 million MR funds
 - Widened 2 miles and all bridges/culverts
 - Contractor: Teichert Construction of Sacramento, CA
 - Phase 2, Avenue 384 to Avenue 416
 - Completed 2/26/2013
 - Construction cost \$16.8 million, \$16.0 million STIP (federal) and \$0.8 million MR funds
 - Widening 4 miles
 - Contractor: Emmett's Excavation of Clovis, CA
 - Phase 3, South of St. Johns River to Avenue 384 and culvert on Avenue 360
 - Completed February 2/25/2014
 - Construction cost \$20.0 million, \$16.3 million STIP (federal) and \$3.7 million MR funds
 - Widening 5 miles
 - Contractor: Papich Construction of Pismo Beach, CA
 - Phase 4, Avenue 416 and Road 80 intersection upgrade
 - Completed 4/2/2013
 - Construction cost \$2.3 million; \$1.0 million SAFETEA LU and \$1.3 million MR funds
 - Upgrade an existing signalized intersection by adding traffic lanes and coordinate design with Avenue 416 widening.
 - Contractor: Dawson Mauldin Construction of Selma, CA
 - Right-of-way relinquishments completed 2015

Tulare County

1st Qtr FY 19-20

Regional Projects Update, cont.

2. Ave 416 Widening : From 2 to 4 Lanes
 - Completion Scheduled for 2018
 - Design, Right of Way, and Construction cost \$15,560,409
 - Limits are from Rd 32 to Rd 56 on Ave 416
 - Contractor: Yarbs Grading and Paving, Inc Awarded 9/13/2016

3. Road 108 Widening
 - Completed 6/25/2013
 - Construction cost \$12.85 million; SLPP \$2.3 million, City of Tulare \$250,000 \$3.1 million MR funds, \$1.6 million LTF funds, and \$5.6 million Proposition 1B funds
 - Limits are from Leland Avenue (City of Tulare) to Caldwell Avenue (City of Visalia)
 - Widening 4.7 miles
 - Contractor: Teichert of Sacramento, CA

4. Betty Drive Widening from State Route 99 to East of Plaza Drive
 - Phase 2A, Betty Drive/A 312 Alignment to east of Plaza Drive (City of Visalia)
 - Completed 4/17/2012
 - Construction cost \$4.27 million; City of Visalia \$1.55 million, Tulare County Redevelopment Agency funds \$350,000, and \$2.37 million Measure R funds
 - Widening 1.7 miles
 - Contractor: Construction Development Systems, Inc., Fresno, CA

 - Phase 2B, State Route 99 to Robinson Road & Road 67
 - Completed 2/5/2013
 - Construction cost \$14.1 million; HRCSA \$4.9 million, City of Visalia \$1.5 million, RDA \$650,000, \$7 million MR funds
 - Realigning Betty Drive and constructing a new grade separation crossing at the Union Pacific Railroad tracks.
 - Contractor: American Paving Co., Fresno, CA

5. Avenue 416 Kings River Bridge
 - Completed 12/2/2014
 - Construction cost \$21.4 million; Highway Bridge Program \$18.9 million, State Proposition 1B funds \$522,000, and \$1.9 million MR funds
 - Replace existing 2 lane bridge with a new 4 lane, 740 feet long, cast in place box girder concrete bridge
 - Contractor: Viking Construction of Rancho Cordova, CA

Tulare County

1st Qtr FY 19-20

Regional Projects Update, cont.

6. Mountain Road 319 Bridge
 - Completed 6/25/2013
 - Construction cost \$1.5 million; Highway Bridge Program \$1.5 million
 - Replace existing single lane box truss steel bridge with 2 lane, 80 feet long, precast box girder concrete bridge
 - Contractor: Emmett's Excavation of Clovis, CA

7. Avenue 295 and Avenue 296 at Road 156 Signal Intersections
 - Completed 7/28/2015
 - Construction cost \$881,000
 - \$665,000 CMAQ and High Risk Rural Roads Funds, and \$216,000 Measure R Funds
 - Contractor: Lee's Paving of Visalia, CA
 - Project is in final closeout process

8. Avenue 295 and Avenue 296 at Road 156 curb, gutter, sidewalk and bus turnouts at New Signal Intersections
 - Completed 7/28/2015
 - Design and Construction cost \$220,000 Measure R Funds
 - Contractor: Lee's Paving of Visalia, CA
 - Project is in final closeout process

9. Avenue 148 and Road 256 signal Intersection
 - Completed 12/2/2014
 - Construction cost \$485,000: \$436,000 Federal Highway Safety Improvement (HSIPL) fund; \$49,000 Measure R Funds
 - Contractor: Dawson-Mauldin Construction of Selma, CA

10. Avenue 416 Kings River Bridge Riparian Re-vegetation and Restoration
 - Construction in Progress
 - Design and Construction cost \$943,644; \$837,317 Federal funding; \$106,327 Measure R funding
 - Contractor: Sierra View Landscape Inc.
 - Contractor: Sequoia Riverlands Trust

11. Avenue 280 Widening – Segment 1
 - Preliminary Engineering in progress began on December 2, 2014.
 - Preliminary Engineering costs of \$828,500
 - Right-of-way costs of \$2.144 million
 - Construction Engineering costs \$591,000
 - Construction Costs \$11,272,500
 - Contractor: Cal Valley Construction, Inc.

Tulare County

1st Qtr FY 19-20

- Widening Avenue 280 from 2 lanes to 4

12. State Route 99 and Betty Drive Interchange

- Reimbursement to Caltrans for Right of Way acquisition and utility relocation
- Right of Way costs of \$10 million
- Administrative costs of \$66,000

Tulare County

2nd Qtr FY 19-20

Regional Projects Update

1. Road 80 Widening, from 2 to 4 lanes, combination of state, federal and MR funds.
 - Phase 1, Avenue 304 to Avenue 328
 - Completed 9/29/2009
 - Construction cost \$8.0 million; \$7.9 million STIP (state) funds, \$0.1 million MR funds
 - Widened 3 miles
 - Contractor: Lee's Paving of Visalia, CA
 - Phase 1A, Avenue 328 to St. Johns River, and bridge/culvert extensions throughout Road 80
 - Completed 8/14/2012
 - Construction cost \$8.4 million; \$2.3 million SLPP funds and \$6.1 million MR funds
 - Widened 2 miles and all bridges/culverts
 - Contractor: Teichert Construction of Sacramento, CA
 - Phase 2, Avenue 384 to Avenue 416
 - Completed 2/26/2013
 - Construction cost \$16.8 million, \$16.0 million STIP (federal) and \$0.8 million MR funds
 - Widening 4 miles
 - Contractor: Emmett's Excavation of Clovis, CA
 - Phase 3, South of St. Johns River to Avenue 384 and culvert on Avenue 360
 - Completed February 2/25/2014
 - Construction cost \$20.0 million, \$16.3 million STIP (federal) and \$3.7 million MR funds
 - Widening 5 miles
 - Contractor: Papich Construction of Pismo Beach, CA
 - Phase 4, Avenue 416 and Road 80 intersection upgrade
 - Completed 4/2/2013
 - Construction cost \$2.3 million; \$1.0 million SAFETEA LU and \$1.3 million MR funds
 - Upgrade an existing signalized intersection by adding traffic lanes and coordinate design with Avenue 416 widening.
 - Contractor: Dawson Mauldin Construction of Selma, CA
 - Right-of-way relinquishments completed 2015

Tulare County

2nd Qtr FY 19-20

Regional Projects Update, cont.

2. Ave 416 Widening : From 2 to 4 Lanes
 - Completion Scheduled for 2018
 - Design, Right of Way, and Construction cost \$15,560,409
 - Limits are from Rd 32 to Rd 56 on Ave 416
 - Contractor: Yarbs Grading and Paving, Inc Awarded 9/13/2016

3. Road 108 Widening
 - Completed 6/25/2013
 - Construction cost \$12.85 million; SLPP \$2.3 million, City of Tulare \$250,000 \$3.1 million MR funds, \$1.6 million LTF funds, and \$5.6 million Proposition 1B funds
 - Limits are from Leland Avenue (City of Tulare) to Caldwell Avenue (City of Visalia)
 - Widening 4.7 miles
 - Contractor: Teichert of Sacramento, CA

4. Betty Drive Widening from State Route 99 to East of Plaza Drive
 - Phase 2A, Betty Drive/A 312 Alignment to east of Plaza Drive (City of Visalia)
 - Completed 4/17/2012
 - Construction cost \$4.27 million; City of Visalia \$1.55 million, Tulare County Redevelopment Agency funds \$350,000, and \$2.37 million Measure R funds
 - Widening 1.7 miles
 - Contractor: Construction Development Systems, Inc., Fresno, CA

 - Phase 2B, State Route 99 to Robinson Road & Road 67
 - Completed 2/5/2013
 - Construction cost \$14.1 million; HRCSA \$4.9 million, City of Visalia \$1.5 million, RDA \$650,000, \$7 million MR funds
 - Realigning Betty Drive and constructing a new grade separation crossing at the Union Pacific Railroad tracks.
 - Contractor: American Paving Co., Fresno, CA

5. Avenue 416 Kings River Bridge
 - Completed 12/2/2014
 - Construction cost \$21.4 million; Highway Bridge Program \$18.9 million, State Proposition 1B funds \$522,000, and \$1.9 million MR funds
 - Replace existing 2 lane bridge with a new 4 lane, 740 feet long, cast in place box girder concrete bridge
 - Contractor: Viking Construction of Rancho Cordova, CA

Tulare County

2nd Qtr FY 19-20

Regional Projects Update, cont.

6. Mountain Road 319 Bridge
 - Completed 6/25/2013
 - Construction cost \$1.5 million; Highway Bridge Program \$1.5 million
 - Replace existing single lane box truss steel bridge with 2 lane, 80 feet long, precast box girder concrete bridge
 - Contractor: Emmett's Excavation of Clovis, CA

7. Avenue 295 and Avenue 296 at Road 156 Signal Intersections
 - Completed 7/28/2015
 - Construction cost \$881,000
 - \$665,000 CMAQ and High Risk Rural Roads Funds, and \$216,000 Measure R Funds
 - Contractor: Lee's Paving of Visalia, CA
 - Project is in final closeout process

8. Avenue 295 and Avenue 296 at Road 156 curb, gutter, sidewalk and bus turnouts at New Signal Intersections
 - Completed 7/28/2015
 - Design and Construction cost \$220,000 Measure R Funds
 - Contractor: Lee's Paving of Visalia, CA
 - Project is in final closeout process

9. Avenue 148 and Road 256 signal Intersection
 - Completed 12/2/2014
 - Construction cost \$485,000: \$436,000 Federal Highway Safety Improvement (HSIPL) fund; \$49,000 Measure R Funds
 - Contractor: Dawson-Mauldin Construction of Selma, CA

10. Avenue 416 Kings River Bridge Riparian Re-vegetation and Restoration
 - Construction in Progress
 - Design and Construction cost \$943,644; \$837,317 Federal funding; \$106,327 Measure R funding
 - Contractor: Sierra View Landscape Inc.
 - Contractor: Sequoia Riverlands Trust

11. Avenue 280 Widening – Segment 1
 - Preliminary Engineering in progress began on December 2, 2014.
 - Preliminary Engineering costs of \$828,500
 - Right-of-way costs of \$2.144 million
 - Construction Engineering costs \$591,000
 - Construction Costs \$11,272,500
 - Contractor: Cal Valley Construction, Inc.

Tulare County

2nd Qtr FY 19-20

- Widening Avenue 280 from 2 lanes to 4

12. State Route 99 and Betty Drive Interchange

- Reimbursement to Caltrans for Right of Way acquisition and utility relocation
- Right of Way costs of \$10 million
- Administrative costs of \$66,000

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency:

Quarter:

Local Programs

Measure R Expenditure Allocation	Project	Description	Limits	Start Date	Completion Date	Amount Spent this Quarter
\$422,785.00	City Wide Street Improvement	Single chip seal with asphalt rubber binder, roadway edge repair, pavement striping, markers, street reconstruction, slurry seal, micro surfacing, curb and gutter replacement	City Wide			\$ 81,524.02
Total						\$ 81,524.02

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency:

Quarter:

Regional Projects

Measure R Expenditure Allocation	Project	Description	Limits	Start Date	Completion Date	Amount Spent this Quarter
\$ 26,133,791.00	Widening of Ave 416 From Road 80 to Ave 56	Ave 416 Design	Dokken Engineering (Design Firm) Expenses	5/22/2007	3/31/2017	\$ -
		Ave 416 ROW	Right of Way Acquisition / Expenses	12/3/2008	09/31/2018	\$ -
		Ave 416 Construction	Alta Irrigation, Pacific Gas & Electric Expenses - Construction and Misc. Expenses Const. Mang. & Administrative time and legal fees	10/1/2013	09/31/2018	\$ 107.25
TOTAL						\$ -
\$ 2,016,400.00	Alta/Nebraska Roundabout	Alta/Nebraska Roundabout Design	Design - The intersection of Alta Ave. and Nebraska Ave	5/12/2018		\$ 40,579.68
		Alta/Nebraska Roundabout Environmental	Environmental Documents	12/1/2018		\$ 1,771.00
		Alta/Nebraska Roundabout ROW	Right of Way Appraiser, Agent & Acquisition	11/1/2018		\$ 14,244.38
		Alta/Nebraska Roundabout Construction	Construction			
TOTAL						\$ 56,595.06

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency:

Quarter:

Transit

Measure R Expenditure Allocation	Project	Description	Limits	Start Date	Completion Date	Amount Spent this Quarter
\$ 52,500.00	New Route Added Transit Expansion	Added a new route; Dinuba/Reedley New route began 8/11/08	Dinuba/Reedley; 1 hour headways	8/11/2008	On-going	\$ 13,125.00
Total						\$ 13,125.00

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency:

Quarter:

Bike/Environmental

Measure R Expenditure Allocation	Project	Description	Limits	Start Date	Completion Date	Amount Spent this Quarter
\$ 200,000.00	Roosevelt Paseo	Meandering Sidewalk, Landscape, Irrigation, Benches Trash cans, Lighting	Property Between Euclid Ave and Viscaya Park Way	3/1/2019	10/31/2019	\$ 200,000.00
Total						\$ 200,000.00

City of Dinuba
FY 19-20 2nd Qtr
Regional Summary

Regional Projects

1. Ave 416/El Monte Way From Road 56 to Road 80/Alta Avenue, Project No. SLPPFL-5143(024)

- Contractor: Papich Construction, Inc.(PCI)
- Papich Const. was given Notice to Proceed effective March 10, 2014
- SGI Construction Management (CM) Company is providing CM, Inspection, SWPPP QSP and Materials Testing services; SGI was awarded CM contract on December 10, 2013
- Construction completion scheduled for October 2016
- Design, Rights-of-Way and Construction cost \$35,000,000, including Construction Phase cost of \$22.730M consisting of \$7.551M SLPP, \$14.599 Measure R and \$0.580M Local monies
- Traver Canal Relocation completed June, 2014; associated Alta Irrigation District (AID) work ongoing.
- Delayed (October, 2013 original completion commitment) by AT&T Relocation work completed June 2014 (related PG&E, SCG and Comcast was completed in late 2013); AT&T delay caused Contractor to alter work plan to focus on Rd 72 to Alta/Rd 80 segment.
- Active bird nests are no longer an issue and trees with inactive nests in them have been removed.
- Substantial work between Rd 72 and Rd 80 was completed May 2015. Final lift of paving expected to be complete May, 2016.
- Sound wall at Family Tree Farms was completed in June, 2015.
- Storm drains construction between SJVR and Rd 80 completed September 2015.
- Sewer line between SJVR and Rd 80 was found to be too shallow to allow for roadway earthwork activities and had to be replaced; Replacement completed in September 2015.
- Stage 2 of the Traver Canal Box Culvert was completed in December 2015.
- Underground utility work and first 2 paving lifts West of Road 72 completed in August 2016.
- Signalization poles west of Road 72 and basin pump stations are under construction.
- The last City approved PCI Construction Schedule update was July, 2014 and does not account for private utilities delays and an updated completion date.
- Approved weather days and utility delays extend Contract Completion date to June 27, 2016.
- SGI and City Staff are working on punch list items
- SGI has requested back up documentation for T & M Change Order
- SGIs independent update of the PCI Construction Schedule projects completion by March 2017.
- PCI completed repair of the 48" AID pipe on Rd. 72 north of EMW. Landscape and irrigation at Ridge Creek Golf Course frontage is the last contract item that needs completion and should be completed the week of 4/24/2017.

City of Dinuba
FY 19-20 2nd Qtr
Regional Summary

- PDPCM completed Proposed Final Estimate and sent to contractor on July 3, 2017.
- Contractor has 30 days to respond.
- Notice of Completion to Council on July 25, 2017 and filed with the County on July 27th
- Papich Construction Inc., responded to PFE and after review City and CM determined that there was insufficient documentation and back up data.
- On September 28, 2017 PDPCM submitted a Semifinal Pay Estimate to Papich Construction with documented back up of Contract items and CCO items approval. Waiting for their response.
- PDP is preparing the Final Pay Estimate to Papich Construction with documented back up of all Contract items and CCO items approved.
- Alta Irrigation District advised the City that a cut-off wall was not installed at the Traver Canal. Contractor will be returning to complete the work once the nesting birds have moved on.
- RFP for construction of the cut off wall will go out in February 2019.
- Awarded Construction on 2/26/2019 of the Traver Canal at the West El Monte Way for the Widening Project that was not completed by Papich Construction.
- Issued a Notice of Contract Suspension on 3/26/2019 for the Traver Canal Project as AID has released water into the Traver Canal. Construction to start Once the Canal becomes dry.
- Cut off Wall continues to be on hold until the canal dries up.
- Will be contacting AID to start construction on the Traver Canal around late November or early December.
- Traver Canal construction began January 6, 2020. This is the last item required in order to closeout project.

1. Original Construction Cost Estimate used or bid
 - a. \$21,810,000.00
2. Original Contract Amount
 - a. \$16,177,777.77
3. Change Order amount
 - a. \$2,861,480.15
4. Final Contract Amount
 - a. \$19,039,257.92

City of Dinuba
FY 19-20 2nd Qtr
Regional Summary

2. Alta Avenue/Nebraska Avenue Roundabout Project

- Yamabe & Horn Engineering is currently working on the design and environmental phase of the project.
- Yamabe and Horn Engineering has subcontracted the Right of Way appraisal and acquisition. The appraiser has made contact with several of the parcel owners to negotiate the acquisition.
- Negotiations have begun pending acceptance of offers from the Residents.
- Plans are 90% complete with the proposed ROW acquisition, pending negotiations.
- Negotiations are underway two Residents have agreed on amounts taking these two agreements to City Council for approval.
- Engineer presented 5 Right of Way Acquisitions to Council on January 24th in order to issue certificate of acceptance.

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency:

Quarter:

Local Programs

Measure R Local Allocation 2019/20	Project	Description	Limits	Start Date	Completion Date	Amount Spent thru Q1
\$34,459.25	Belmont Road Trail Transportation Administration Palm Avenue Reconstruction Pavement Management Surver	Belmont Road Trail Transportation Administration/Engineering Palm Avenue All streets within the City	Visalia Road south to Chestnut Citywide Filbert Ave to Kaweah Ave Citywide			\$ 205.20 \$ 460.00 \$ 9,662.91 \$ 2,575.00
Total						\$ 12,903.11

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency:

Quarter:

Regional Projects and Air Quality

Measure R Expenditure Allocation	Project	Description	Limits	Start Date	Completion Date	Amount Spent thru Quarter 1
\$4,865,000	Visalia Road	Survey / Map / Design / Bid Preparation	Visalia RD (City Limits to Orange Street)	1/18/2011	2020	\$ 23,991.52
\$255,000	Belmont Road	Design and Construction of Class 1 Trail	Visalia RD to Chestnut Street	7/1/2014	2019/20	\$ 72,079.14
Total						\$ 96,070.66

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency:

Quarter:

Local Programs

Measure R Local Allocation 2019/20	Project	Description	Limits	Start Date	Completion Date	Amount Spent thru Q2
\$69,317.12	Belmont Road Trail Transportation Administration Palm Avenue Reconstruction Pavement Management Surver	Belmont Road Trail Transportation Administration/Engineering Palm Avenue All streets within the City	Visalia Road south to Chestnut Citywide Filbert Ave to Kaweah Ave Citywide			\$ 205.20 \$ 573.83 \$ 15,142.83 \$ 4,087.50
Total						\$ 20,009.36

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency:

Quarter:

Regional Projects and Air Quality

Measure R Expenditure Allocation	Project	Description	Limits	Start Date	Completion Date	Amount Spent thru Quarter 2
\$4,865,000	Visalia Road	Survey / Map / Design / Bid Preparation	Visalia RD (City Limits to Orange Street)	1/18/2011	2020	\$ 59,579.96
\$255,000	Belmont Road	Design and Construction of Class 1 Trail	Visalia RD to Chestnut Street	7/1/2014	2019/20	\$ 198,296.23
					Total	\$ 257,876.19

City of Exeter
2019/20 – Quarter 1
Measure R Regional Update

Visalia Rd. Improvements: The Council consented to segmenting the project into 2 phases: 1) the west end, including improvements at Belmont Road, and 2) Belmont Road to Orange Avenue. The project is funded with \$6 million Measure R Regional (which will include some City cost sharing on a lift station alignment).

Estimates prepared by the design consultant suggest the cost for Phase 1, including 15% for Construction Management, design and Right of Way Acquisition, is approximately \$6 million. The City and consultant City Engineer QK is working with GHD to deliver this project and including alternate bid options so this project can be cut if needed to fit within budget.

The costs for Phase 2, including 15% for Construction Management, the storm drain relocation, and water line relocation, is approximately \$2.5M. This phase will be completed in the future as funding may become available.

GHD, Inc. (formerly Omni-Means) is currently completing final design and certification of Right of Way and Environmental clearance in order to proceed with construction bid. Primary focus is to deliver Visalia Road from Orange Avenue to west of Belmont Road to approximately Jacobs Place. There was previously federal HIP funding included in this project, however, as of April 2019 in coordination with TCAG that funding has been moved to another project sponsored by Caltrans. This project is now 100% Measure R Regional funded.

Awarded Contractor – award in Fall/Winter 2019/20
Construction Management – award in Winter 2019/20
Anticipated Completion – 2020/21

City of Exeter
2019/20 – Quarter 2
Measure R Regional Update

Visalia Rd. Improvements: The Council consented to segmenting the project into 2 phases: 1) the west end, including improvements at Belmont Road, and 2) Belmont Road to Orange Avenue. The project is funded with \$6 million Measure R Regional (which will include some City cost sharing on a lift station alignment).

Estimates prepared by the design consultant suggest the cost for Phase 1, including 15% for Construction Management, design and Right of Way Acquisition, is approximately \$6 million. The City and consultant City Engineer QK is working with GHD to deliver this project and including alternate bid options so this project can be cut if needed to fit within budget.

The costs for Phase 2, including 15% for Construction Management, the storm drain relocation, and water line relocation, is approximately \$2.5M. This phase will be completed in the future as funding may become available.

GHD, Inc. (formerly Omni-Means) is currently completing final design and certification of Right of Way and Environmental clearance in order to proceed with construction bid. Primary focus is to deliver Visalia Road from Orange Avenue to west of Belmont Road to approximately Jacobs Place. There was previously federal HIP funding included in this project, however, as of April 2019 in coordination with TCAG that funding has been moved to another project sponsored by Caltrans. This project is now 100% Measure R Regional funded.

Awarded Contractor – award in Winter 2019/20
Construction Management – award in Winter 2019/20
Anticipated Completion – 2020/21

City of Farmersville

FY 19-20 2nd Qtr

Change Order Report

Regional Project Name/Description	Original Construction Cost Estimate	Original Contract Amount	Total Change Order Amount	Change order Date	Change Order % of Original Contract Amount	Final Contract Amount
--------------------------------------	--	-----------------------------	------------------------------	-------------------	--	--------------------------

None to report

Note: If the change order is over 5% please explain why

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency:

Quarter:

Local Programs

Measure R Expenditure Allocation	Project	Description	Limits	Start Date	Completion Date	Amount Spent this Quarter
\$156,000.00	Various City Transportation Improvements	Contract Staff time toward Transportation/Msr R				\$ -
Total						\$ -

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency:

Quarter:

Regional Projects

Measure R Expenditure Allocation	Project	Description	Limits	Start Date	Completion Date	Amount Spent this Quarter
1,203,362.00	N Farmersville Blvd Widening (ENTRY)	Modifying final design, ROW needed	Walnut Ave to TID Canal at Drive 164	2014	2020	\$ 133,422.14
Total						\$ 133,422.14

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency:

Quarter:

Transit

Measure R Expenditure Allocation	Project	Description	Limits	Start Date	Completion Date	Amount Spent this Quarter
		None to Report				
Total						\$ -

**Tulare County Association Of Goverments
Quarterly Reporting
Measure R Programs**

Agency:

Quarter:

Bike/Environmental

Measure R Expenditure Allocation	Project	Description	Limits	Start Date	Completion Date	Amount Spent this Quarter
306,929.00	East Walnut (EWLNT)	Design is 65%	E Walnut Blvd between Fville	2019	2020/2021	\$ 10,251.17
95,000.00	West Walnut Safe Routes to School (WLNT5)	Topographic Survey complete, design is 60%	Walnut Ave West of Fville B	2016	2019/2020	\$ -
Total						\$ 10,251.17

City of Farmersville FY 19-20 2nd Qtr Regional Summary

Regional Projects Update – FY 19/20 Q2

1. North Farmersville Blvd Widening Project

a. Completion in 2020

- i. A supplemental agreement for additional preliminary engineering and ROW phases was approved by City Council on November 9, 2015.
- ii. A revised scope of work was approved by City Council on January 25, 2016 subject to the City Attorney's development of an acceptable agreement.
- iii. Revisions to Omni-Means' original contract received from City Attorney and forwarded to Omni-Means.
- iv. The Omni-Means contract was approved by Council at the April 24, 2017 City Council meeting.
- v. Kick-off meeting occurred on May 17, 2017 with TCAG, City, and Omni-Means attending. Design upgrades were discussed with and approved by the City and TCAG.
- vi. Received conceptual layout from Omni-Means on October 11, 2017. Original design was 90% complete. However, design modifications were proposed to utilize a larger ROW.
- vii. ROW acquisitions needed. ROW acquisition process has been started.
- viii. 65% PS&E submitted for City review September 27, 2018.
- ix. Preliminary right-of-way exhibits submitted for City review on October 17, 2018
- x. City review comments on 65% plans provided on November 16, 2018.
- xi. Project status meeting held on January 17, 2019.
- xii. R/W acquisition offer letters prepared February/March 2019.
- xiii. Offer letters sent and R/W staking occurred June 2019.
- xiv. R/W acquisition anticipated completion January 2020.
- xv. Project landscape planting and irrigation modifications June/July 2019.
- xvi. 95% Plans and Estimate submitted to the City for review on November 26, 2019.
- xvii. City 95% review comments anticipated January 17, 2020.
- xviii. 100% PS&E anticipated February 28, 2020.
- xix. City 100% review comments anticipated April 3, 2020.
- xx. Final PS&E and Contract Documents anticipated May 1, 2020.

- b. Design Firm: GHD (formerly Omni-Means)
- c. Construction Cost Estimate: \$7,648,000 (95% Estimate)
- d. Contract Amount: To be determined
- e. Change Order Amount: To be determined
- f. Final Contract Amount: To be determined

2. West Walnut Avenue Safe Routes to School (in conjunction with Cycle 2 ATP)

a. Completion in 2019/2020

- i. Approval and authorization to proceed was received on December 10, 2015.
- ii. Plat maps have been requested from the utility agencies.
- iii. Environmental work has been completed. Notice of Exemption was approved by City Council and filed with the County Clerk on May 13, 2016.
- iv. Construction funding scheduled for Fiscal Year 2018/2019.
- v. Hamner, Jewell & Associates closed escrow on additional right of way in December 2018.
- vi. QK finalized design plans in October 2018.

City of Farmersville

FY 19-20 2nd Qtr

Regional Summary

- vii. Submitted extension request to CTC in May 2019 for hearing in June 2019.
- viii. Extension request was approved in July 2019.
- ix. Coordinating with DSA to obtain over-the-counter approval, anticipated to take place in August 2019.
- x. Received approval from DSA on September 23, 2019
- xi. Project will be presented to the City Council to request authorization to bid on October 28, 2019

xii.

- b. Design Firm: QK
- c. Cost Estimate: \$ 301,048
- d. Contract Amount: To be determined
- e. Change Order Amount: To be determined
- f. Final Contract Amount: To be determined

3. East Walnut Avenue SR2S Grant Application

- a. Completion in 2020/2021
 - i. ATP grant application for East Walnut Avenue SR2S project was submitted on June 15, 2016. Total project cost is estimated to be \$3.191M. Farmersville was not recommended for award in the statewide competition. Farmersville received 86 points and the project award cut-off was 89 points.
 - ii. City submitted project phasing and segmentation applications to TCAG for consideration of regional projects in October, 2016. The project scored #1 for the regional projects and was approved at the January 23, 2017 TCAG/TCTA Board Meeting.
 - iii. Award of the project was approved at the CTC meeting on March 15-16, 2017. Project funding for preliminary engineering, design, and right of way is allocated for FY 2019/20 and for construction during FY 2020/21.
 - iv. TCAG recommended approval to TCAG Board Meeting September 18, 2017.
 - v. In order to utilize potential SB1 augmentation funds, the City applied to move the project to FY 2017/2018 and 2018/2019.
 - vi. Based on Caltrans review of the project, right of way was re-allocated for FY 2020/2021.
 - vii. Allocation Request submitted by QK January 19, 2018, approved March 21, 2018.
 - viii. QK selected as preferred consultant for environmental and design.
 - ix. Environmental was completed in April 2018 and the allocation request for right of way and PS&E was approved at the June CTC meeting.
 - x. 65% plans were submitted to the City and returned with comments in December 2018.
 - xi. 90% plans were submitted to the City and under review.
 - xii. CTC allocation for construction funds approved in June 2019.
 - xiii. ATP Progress Report was submitted in July 2019.
 - xiv. Coordinating with DSA to obtain over-the-counter approval, anticipated to take place in August 2019.
 - xv. Received approval from DSA on September 23, 2019
 - xvi. City Council approved the resolution to put the project out to bid on October 14, 2019
- b. Design Firm: QK
- c. Cost Estimate: \$ 608,000 (Final Estimate)
- d. Contract Amount: To be determined

City of Farmersville
FY 19-20 2nd Qtr
Regional Summary

- e. Change Order Amount: To be determined
- f. Final Contract Amount: To be determined

City of Porterville
FY 19-20 2nd Qtr
Change Order Report

Regional Project Name/Description	Original Construction Cost Estimate	Original Contract Amount	Total Change Order Amount	Change order Date	Change Order % of Original Contract Amount	Final Contract Amount	CO Explanation
NONE TO REPORT							

Note: If the change order is over 5% please explain why

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency:

Quarter:

Local Programs

Measure R Expenditure Allocation	Project	Description	Limits	Start Date	Completion Date	Amount Spent this Quarter
\$193,699.86	Street overlay	Overlay project	City Limits	On-Going		\$ 39,618.83
Total						\$ 39,618.83

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency:

Quarter:

Regional Projects

Measure R Expenditure Allocation	Project	Description	Limits	Start Date	Completion Date	Amount Spent this Quarter
\$ 1,265,000.00	SR 190-Near Term Projects PA&ED	Project approval and environmental document (PA&ED)of improvement project.	HWY 190 -Westwood St to Plano St and Plano St @ College Ave	10/1/2013	On-going	\$ -
Total						\$ -

**Tulare County Association Of Goverments
Quarterly Reporting
Measure R Programs**

Agency:

Quarter:

Transit

Measure R Expenditure Allocation	Project	Description	Limits	Start Date	Completion Date	Amount Spent this Quarter
Utilizing previous funding allotment	Transit Transit	Operating Costs Operating Costs Admin Costs	Route 7 Route 8 Route 6		On-going On-going On-going	\$ 26,742.00 \$ 24,557.00 \$ 720.00
Total						\$ 52,019.00

**Tulare County Association Of Goverments
Quarterly Reporting
Measure R Programs**

Agency:

Quarter:

Bike/Environmental

Measure R Expenditure Allocation	Project	Description	Limits	Start Date	Completion Date	Amount Spent this Quarter
\$124,000	Tule River Parkway Bike Path, Phase III	Design bike/pedestrian path	Main to Plano along Tule River			3,346.71
\$53,000	Olive Ave Corridor Lighted Crosswalks	Installing lighted crosswalks @ 6 locations	Olive Avenue			7,064.38
\$35,000	Rails to Trails Corridor Lighted Crosswalks	Installing lighted crosswalks @ 4 locations	Rails to Trails Crossings			5,159.81
Total						\$ 15,570.90

City of Porterville
2nd Quarter Regional Projects - 19/20

SR 190 Near Term Projects: Improvements at Westwood/SR 190 Intersection, Westbound Auxiliary Lane from Jaye St to SR 65, Plano/SR 190 Intersection, Plano/College Intersection, and Main/SR 190 Intersection.

- a. Phase 1, Project Initiation Document (PID)
 - Original construction cost estimate used for bid: N/A
 - Original contract amount (cooperative agreement): \$120,000
 - Change order amounts: N/A
 - Final contract amount (cooperative agreement): \$120,000
 - Completed March 2014

- b. Phase 2, Project Approval-Environmental Document (PA&ED)
 - Original construction cost estimate used for bid: N/A
 - Original contract amount (cooperative agreement): \$680,000
 - Change order amounts: \$585,000
 1. Previous change order explanation: Scope of project has been amended to include intersection improvements at College Avenue and Plano Street
 - Final contract amount (cooperative agreement): \$1,265,000

- c. Phase 3, Plans, Specs, & Engineering (PS&E) and Right of Way (ROW)
 - Original construction cost estimate used for bid: N/A
 - Original contract amount (cooperative agreement): Verify w/TCAG
 - Change order amounts: N/A
 - Final contract amount (cooperative agreement): Verify w/TCAG

City of Tulare
FY 2019/20
Qtr ending: 12-31-2019
Change Order Report

Regional Project Name/Description	Original Construction Cost Estimate	Original Contract Amount	Total Change Order Amount	Change order Date	Change Order % of Original Contract Amount	Final Contract Amount
None to report						

Note: If the change order is over 5% please explain why

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency: City of Tulare

Quarter: 2nd Quarter, 2019/2020

Local Programs

Rec'd 10/1/19 to 12/31/19						
Measure R Expenditure Allocation	Project	Description	Limits	Start Date	Completion Date	Amount Spent this Quarter
\$ 223,424.63	EN0061 - Annual Transportation Expansion	Annual Transportation Expansion Areas. Includes expenses associated with new construction of transportation system facilities that enhance the capacity or reach of the City's transportation system.		7/1/2019	On going Planning Expenses	\$ 2,289.77
	EN0062 - Annual Transportation Studies/Admin	Annual Transportation Studies. Includes performance of required studies for traffic counts, warrant studies, speed zone surveys, traffic signal timing plan updates, pavement management system expenses including software costs and pavement condition evaluations, ADA surveys on City streets, and associated administrative costs.		7/1/2019	On going Studies	\$ -
	EN0083 - Sonora Ave Improvments	Pavement Management System / Utility project on Sonora Avenue. Includes ADA concrete work, Water, Sewer and Storm Drain Facilities. Measure R funding limited to City staff time and future construction costs associated with street improvements.	West Street to E Street	Design 10/11/17, Construction 4/16/19	Construction Phase Ongoing	\$ 65,434.37
	EN0073 - Cartmill/Hillman Corridor Improvements	Pavement Management System / Traffic Safety / Utility project on Cartmill Avenue. Includes widening and median improvements for Cartmill Avenue between the Interchange and Hillman Street; intersection and signal improvements at Hillman Street to allow for dedicated left-turn lanes, additional queuing and enhanced traffic safety; a new traffic signal at Retherford Street; and Water, Sewer and Storm Drain facility improvements along the Cartmill Avenue corridor. Measure R funding limited to City staff time and future construction costs associated with street improvements.	Highway 99 to De La Vina Street Future Measure R Local Funds.	Design & ROW 7/1/2017, Construction 3/28/2019	Construction Phase Ongoing	\$ 1,621,260.05
	EN0074 - Cross Avenue Improvements	Pavement Management System project on Cross Avenue. Includes ADA Concrete work. Measure R funding limited to City staff time and future construction costs associated with street improvements.	Tulare Drive to West Street	Design 07/01/17, Construction Pending	Design Phase Ongoing	\$ -
	EN0088 - Prosperity & West Traffic Signal	Installation of a new traffic signal due to increased traffic volume at the intersection of Prosperity Avenue and West Street. Includes acquisition of necessary right of way to achieve the ultimate alignment of the intersection. The project also addressed ADA concrete work.		Design 07/01/2019	Design Phase Ongoing	\$ 8,166.35
Total						\$ 1,697,150.54

**Tulare County Association Of Goverments
Quarterly Reporting
Measure R Programs**

Agency:

Quarter:

Regional Projects

Measure R Expenditure Allocation	Project	Description	Limits	Start Date	Completion Date	Amount Spent this Quarter
\$ -		NO REGIONAL PROJECTS TO REPORT				
Total						\$ -

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency:

Quarter:

Bike / Environmental

Measure R Expenditure Allocation	Project	Description	Limits	Start Date	Completion Date	Amount Spent this Quarter
\$0.00		NO PROJECTS TO REPORT				\$ -
Total						\$ -

**Tulare County Association Of Goverments
Quarterly Reporting
Measure R Programs**

Agency:

Quarter:

Transit

Measure R Expenditure Allocation	Project	Description	Limits	Start Date	Completion Date	Amount Spent this Quarter
Qtrly Distribution \$ 42,500.01	Transit Expansion	All routes on Sunday Extended Service on Saturday	Increase Hours of Service Increase Hours of Service	8/9/2015 8/8/2014	N/A N/A	\$ 42,500.01
Total						\$ 42,500.01

City of Tulare Regional Projects Update – 2nd Quarter 2019/20

- 1. AgriCenter / Hwy 99 Interchange – Caltrans completed the PA&ED phase of the “South Tulare Interchange Study”, in which the AgriCenter/Hwy 99 interchange was identified as a project alternative, either at the Commercial Avenue or Industrial Avenue alignment. The preferred project alternative selected to move forward to design and ROW acquisition was identified as the Commercial Avenue. Design is currently underway with ROW acquisition activities expected to begin towards the end of the 3rd quarter of 2019/20.**
- 2. Paige Avenue / Hwy 99 Interchange – Project is identified as a future project to be undertaken at such time as funding is available.**

**Tulare County Association of Governments
Quarterly Reporting
Measure R Programs**

Agency:

Quarter:

Bike/Environmental

Measure R Expenditure Allocation	Project	Description	Limits	Start Date	Completion Date	Amount Spent this Quarter
				Construction		
\$375,250	Downtown Phase 1	New curb, gutter sidewalks and streetscaping	Naranjo to Antelope	04/01/2014	10/30/2014	\$ -
\$601,750	Downtown Phase 2-3	New curb, gutter sidewalks and streetscaping	Antelope to Lakeview	04/01/2014	10/30/2014	\$ -
\$213,000	Downtown Phase 4	New curb, gutter sidewalks and streetscaping	Lakeview to Whitney	08/01/2014	6/31/2015	\$ -
\$625,000	Round-a-bout	Round-a-bout at the intersection of SR-245 and SR-216	Naranjo and Valencia	04/01/2015	12/30/2016	\$ -
\$85,700	Magnolia	New curb, gutter sidewalks and streetscaping	Antelope to Lakeview	9/1/2018	8/30/2019	\$ -
\$421,000	South Valencia ADA	ADA and sidewalk improvements	Bravo to City Yard	3/1/2017	9/30/2019	\$ -
\$173,200	North Valencia Extension	ADA and sidewalk improvements	Sierra to Sequoia	9/1/2019	9/30/2020	\$ 55,143.73
\$1,000,000	Transportation Mitigation	Roadside Rec, Trails, and Tree Planting Projects	City-Wide	10/1/2013	NA	\$ -
\$8,000	Castle Rock	New sidewalks and crosswalks	Lakeview to Sierra	8/1/2015	6/15/2016	\$ -
\$130,000	Downtown Plaza	Downtown Plaza	Magnolia St	3/1/2016	12/30/2016	\$ -
\$115,000.00	North Valencia Project	ADA and sidewalk improvements	Whitney to Sierra	11/1/2016	11/30/2018	\$ -
\$180,500.00	Castle Rock/Sierra Roundabout	Roundabout at the intersection of Castle Rock and Sierra	Sierra and Castlerock	7/1/2019	11/30/2021	\$ 23,822.13
Total						\$ 78,965.86

Tulare County Association of Governments

Quarterly Reporting

MEASURE R PROGRAMS

AGENCY: **CITY OF LINDSAY**

QUARTER: **FY 2019-2020 | 2ND QTR (OCT-DEC 2019)**

LOCAL PROGRAMS

Measure R Expenditure Allocation	Project	Description	Limits	Start Date	Completion Date	Amount Spent this Quarter
\$78,301.88	Tulare Road	USDA Loan Payments				\$104,681.58

TOTAL \$104,681.58

Tulare County Association of Governments

Quarterly Reporting

MEASURE R PROGRAMS

AGENCY: **CITY OF LINDSAY**

QUARTER: **FY 2019-2020 | 2ND QTR (OCT-DEC 2019)**

REGIONAL PROJECTS

Measure R Expenditure Allocation	Project	Description	Limits	Start Date	Completion Date	Amount Spent this Quarter
	None					n/a

TOTAL \$0.00

Tulare County Association of Governments
 Quarterly Reporting

MEASURE R PROGRAMS

AGENCY: **CITY OF LINDSAY**

QUARTER: **FY 2019-2020 | 2ND QTR (OCT-DEC 2019)**

TRANSIT PROJECTS

Measure R Expenditure Allocation	Project	Description	Limits	Start Date	Completion Date	Amount Spent this Quarter
	None	City Contracts with County for Transit Services				n/a

TOTAL \$0.00

Tulare County Association of Governments
 Quarterly Reporting

MEASURE R PROGRAMS

AGENCY: **CITY OF LINDSAY**

QUARTER: **FY 2019-2020 | 2ND QTR (OCT-DEC 2019)**

BIKE & ENVIRONMENTAL PROJECTS

Measure R Expenditure Allocation	Project	Description	Limits	Start Date	Completion Date	Amount Spent this Quarter
	None					n/a

TOTAL \$0.00

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency:

Quarter:

Local Programs

Measure R Expenditure Allocation	Project	Description	Limits	Start Date	Estimated Completion Date	Amount Spent 19/20
	Traffic Control (STOP) Installation	New Stop Sign installation		7/1/2018	ongoing	\$ -
	Traffic Control Installation	New Signal Installation	various locations in City	10/1/2015	ongoing	\$ -
	Tower St/Hwy 198 Clearing	Right of Way acquisition for future street	Tower St/Hwy 198	4/1/2017	2019	\$ -
	Riggin Ave/Santa Fe Pedestrian Crossing	Pedestrian crossing signal on Santa Fe Trail	Riggin Ave and Santa Fe	7/1/2018	ongoing	\$ -
	Traffic Singal Optimization Project (TSOP)	Optimize traffic signal operations along various corridors	various locations in City	4/1/2019	ongoing	\$ 1,000.00
	Santa Fe at Tulare Ave Roundabout	Install new roundabout at intersection	Santa Fe and Tulare Ave intersection	7/1/2018	ongoing	\$ -
	Green Acres Middle School Crossing	Safe Routes to School enhanced crosswalk	Connelly Avenue/Mooney Blvd	4/1/2017	2019	\$ -
	Develop Storm Water Management Plan	for street projects in the City	various locations in City	7/1/2016	2018	\$ -
	Central Visalia Traffic Safety Action Plan	traffic safety design changes to City streets/programs	various locations in City	7/1/2018	ongoing	\$ -
	Install Traffic Monitoring Cameras	install monitoring cameras to monitor traffic in real time	various locations in City	7/1/2018	ongoing	\$ 6,224.85
	Shirk Interchange at SR 198 ICE Study	Intersection Control Evaluation to improve intersection	Shirk and SR 198	7/1/2018	ongoing	\$ -
	Traffic Study for One-Way Conversion	Traffic study for Main/Center One-Way Conversion	from Santa Fe to Ben Maddox	7/1/2018	2020	\$ 10,554.24
	Traffic Signal	New Signal Installation	County Center/Houston	2/1/2019	ongoing	\$ -
	Traffic Signal	New Signal Installation	Mooney/Riggin	1/1/2019	ongoing	\$ -
	Major Street Road Rehab	road rehabilitation	Akers - Mineral King to Hillsdale	10/1/2019	ongoing	\$ 509.60
	Burke Street	street construction	Roosevelt to Houston	1/1/2007	2017	\$ -
	School Avenue	street construction	Liberty to Burke	2/1/2008	2Q of 2017	\$ -
	SR2S Chinowth & Tulare Ave	construct sidewalks at Veva Blunt Elementary School	Chinowth St near Viva Blunt Elementary	7/1/2018		\$ -
	Oval Park Traffic Improvements	street improvements	around Oval Park on SR63	4/1/2015	2Q of 2017	\$ -
	Ben Maddox/Douglas Signal	Traffic Signal at intersection	Ben Maddox Way and Douglas Avenue	7/1/2013	2017	\$ -
	Burke Street	street construction	from Mill Creek to Goshen Avenue	1/1/2008	3Q of 2017	\$ -
	Demaree/Goshen Intersection	intersection improvements	proximity to Demaree/Goshen intersection	7/1/2008	2017	\$ -
	Safe Route to School	LED Enhanced Crosswalks	County Center, Tulare Ave, Ferguson Ave.	1/13/2010	2Q of 2016	\$ -
	Safe Route to School	Signal Synchronization	along Akers, Walnut, Caldwell	7/1/2012	2Q of 2016	\$ -
	Plaza Drive Landscaping	landscaping at Plaza Drive/SR 198	at Plaza Drive and SR 198 near Plaza Drive	1/1/2015	2018	\$ -
	Safe Route to School	Sidewalk, pedestrian improvements	La Vida and Victor Street	1/30/2011	2Q of 2017	\$ -
	Safe Route to School	Sidewalk, pedestrian improvements	Mountain View ES, Annie Mitchell ES, Royal O	1/30/2011	2Q of 2017	\$ -
	HSIP 2012 Various Intersection Imp	intersection improvements	five various intersections in City limits	7/1/2015	2Q of 2017	\$ -
	Plaza Drive Widening	widen Plaza Drive and SR 198 auxiliary lanes to SR 99	Goshen Ave to Airport Drive and SR 198 Aux L	7/1/2011	4Q of 2017	\$ -
	Widen Plaza Dr	Widen Plaze Dr. roads to 6 and 4 lanes	Plaza Dr-Hwy 198 to Goshen Ave	7/1/2018		\$ -
	Hurley St./Shirk Rd .Intersection	intersection improvements	at Hurley St. and Shirk Rd.	7/1/2012	2017	\$ -
	Oak Ave. Railroad Improvements	railroad and street improvements	along Oak Ave from Tipton to Burke	7/1/2008	2Q of 2017	\$ -
	Visalia Parkway Culvert	Visalia Parkway culvert crossing	at County Center	7/1/2012	2Q of 2016	\$ -
	Lovers Lane/SR 198 Interchange	Project Study Report/Phase 1 Interchange Imp	Lovers Lane/SR 198 Interchange	7/1/2012	2020	\$ -
	Measure R Administration	Administration and Financial Allocations		7/1/2013	Continuous	\$ -
Total						\$ 18,288.69

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency:

Quarter:

Bike/Environmental

Measure R Expenditure Allocation	Project	Description	Limits	Start Date	Completion Date	Amount Spent 19/20
\$ 29,900	Packwood Creek Trail	Packwood Creek Trail and landscaping	connectivity project McAulif to SF	4/1/2013	4Q of 2016	\$ -
	K Trail - Visalia to Farmersville	Class 1 Trail and landscaping	Visalia to Farmersville	3/2/2015	2Q of 2017	
	Modoc Ditch Trail	trail landscaping	between Giddings and Dinuba	7/1/2014	2Q of 2018	
	Mill Creek Trail	Class 1 Trail along Mill Creek (ATP Grant)	Tipton Street to Burke Street	7/1/2014	4Q of 2017	\$ -
	St. John's Trail	Class 1 Trail and landscaping	north of Sports Park	7/1/2014	4Q of 2017	\$ -
	Mill Creek Trail	Jennings Ditch connection	Burke Street to Goshen Avenue	7/1/2014	4Q of 2017	\$ -
	Santa Fe Trail	Santa Fe Trail pedestrian crossing	Santa Fe St./Riggin Ave.	7/1/2016	4Q of 2019	\$ -
	Mill Creek Trail	Mill Creek pedestrian bridge	North of Mill Creek Trail, East of Sh	7/1/2017	2019	\$ -
	Packwood Creek Trail	Packwood Creek Trail landscaping	Mineral King Ave to McAuliff St	7/1/2017	2019	\$ -
	Santa Fe Trail	Santa Fe Trail and landscaping	Tulare Avenue to Avenue 272	7/1/2010	4Q of 2015	\$ -
\$ 5,000,000	Santa Fe Trail	St. John's River Trail and landscaping	from Houston Avenue to Riggin Ave	1/1/2013	3Q of 2016	\$ -
	Packwood Creek Trail	Class 1 trail and landscaping	from RR to Cedar along Walnut Ave	7/1/2011	2Q of 2015	\$ -
	Packwood Creek Trail	Packwood Creek Trail and landscaping	Paradise to College	7/1/2011	4Q of 2015	\$ -
	Modoc Ditch Trail	Modoc Ditch Trail and landscaping	between Giddings and Dinuba	7/1/2012	2Q of 2017	\$ -
\$ 3,000,000	Goshen Avenue Trail	Goshen Ave. Trail	between Giddings and Akers	7/1/2013	Pending additional funds	\$ 8,004.24
\$ 3,000,000	St. John's Trail	Class 1 Trail and landscaping	Riggin Avenue to Dinuba Blvd	1/1/2012	3Q of 2017	\$ -
\$ 3,000,000	Mill Creek Trail	Mill Creek Trail and landscaping	from Main to Johnson St.	7/1/2013	2019	\$ -
	Modoc Ditch Trail	Modoc Ditch Trail and landscaping	Giddings Street to Demaree Street	1/1/2012	3Q of 2017	\$ -
\$ 3,200,000	Modoc Ditch Trail	Modoc Ditch Trail and landscaping	St. Johns Trail to Court Street	1/1/2012	3Q of 2017	\$ -
	Mill Creek Trail	Mill Creek Trail and landscaping	from Garden Park to Lovers Lane	7/1/2012	Completed	\$ -
Regional	Packwood Creek Trail	Packwood Creek Trail and landscaping	along County Center	7/1/2013	4Q of 2016	\$ -
	Mill Creek Trail	Mill Creek Trail and landscaping	Akers to Marcin	7/1/2012	3Q of 2016	\$ -
	Santa Fe Trail	Santa Fe Trail connectivity	south of city limits	7/1/2013	TCAG project	\$ -
\$ 3,000,000	Packwood Creek Trail	Packwood Creek Trail and landscaping	College Ave to Visalia Parkway ali	1/1/2013	2017	\$ -
	Cameron Creek Trail	Cameron Creek Trail	Sante Fe to Mooney Grove Park	7/1/2013	2017	\$ -
\$ 30,000	Mill Creek Trail	Mill Creek Trail and landscaping	Akers to Crenshaw Road	7/1/2013	4Q of 2019	\$ -
	Greenway Trail	Class 1 Trail under SCE Corridor	St. Johns River to SCE Rector Stat	7/1/2013	2019	\$ -
\$ 5,600,000	Mill Creek Trail	Mill Creek Trail and landscaping	Lovers Lane to Cain Street	7/1/2013	2018	\$ -
	Packwood Creek Trail	Packwood Creek Trail and landscaping	Caldwell Ave to Cameron Ave	7/1/2010	4Q of 2014	\$ -
Total						\$ 8,004.24

**Tulare County Association Of Governments
Quarterly Reporting
Measure R Programs**

Agency:

Quarter:

Regional Projects

Measure R Expenditure Allocation	Project	Description	Limits	Start Date	Completion Date	Amount Spent in 19/20
\$ 402,000	Traffic Management Center (TMC)	equipment and software for traffic management center	for traffic management citywide	4/1/2014	2019	\$ -
\$ 85,864	Walnut Avenue Fiber Synchronization	fiber synchronization project from Akers/Walnut to City TMC	for traffic management citywide	4/1/2014	2018	
\$ 126,300	Signal Interconnection along Acequia	fiber synchronization project between City facilities to TMC	for traffic management citywide	4/1/2014	2018	
\$ 91,600	Downtown/NW ITS Interconnect	fiber synchronization project in downtown area	for traffic management citywide	7/1/2016	2019	\$ -
\$ 285,000	Ben Maddox Signal Interconnect	improve traffic congestion and signal communication	on Ben Maddox Way		2019	
\$ 300,000	Houston Road Rehab	street rehabilitation of 2.17 miles of road	Houston Ave from Demaree to Mooney Blvd.	7/1/2017	2018	
\$ 90,000	Ben Maddox Signal Interconnect	improve traffic congestion and signal communication	on Ben Maddox Way from K ave. to Walnut Ave.	7/1/2019	2019	
\$ 1,100,000	Caldwell Avenue widening	street widening to four lanes (design and right of way)	Lovers Lane to Santa Fe	7/1/2013	2021	\$ 3,638.66
\$ 127,000	Demaree Signal and Synchronization	Install signal at Mill Creek Avenue and signal coordination	Mill Creek Avenue to Riggin Avenue	1/26/2011	Completed Jan 2015	
\$ 388,000	Signal Interconnection	improve traffic congestion and signal communication	on Akers Street, West Street and Tulare Avenue	7/1/2014	4Q of 2015	
\$ 2,931,000	Plaza Drive	Plaza Drive widening and SR 198 improvements with auxiliary ramp	Goshen Avenue to Airport Drive, and to SR-99	July 2006	3Q of 2015	\$ -
\$ 1,217,160	Caldwell Improvements	improve Caldwell Avenue to full four lane street	Akers St. to Shady Lane	7/1/2014	2020	\$ -
\$ 2,500,000	Akers Widening at SR 198	widen Akers Street under SR 198 to improve circulation	Akers St. at SR 198	7/1/2013	2020	\$ -
	Lovers Lane Interchange	Improvements to the existing interchange	At Lovers Lane and State Route 198	7/1/2017	2027	
Total						\$ 3,638.66

**Tulare County Association Of Goverments
Quarterly Reporting
Measure R Programs**

Agency:

Quarter:

Transit

Measure R Expenditure Allocation	Project	Description	Limits	Start Date	Completion Date	Amount Spent Q2 19/20
Qtrly Distribution \$195,800.00	Extend Route 7 Increase Route 1 Increase Sunday svc to 6:30pm Increase Route 2 Increase Route 6 Additonal bus peak times overcrowding			7/1/2015 7/1/2015 7/1/2015 7/1/2015 7/1/2015 7/1/2015	ongoing ongoing ongoing ongoing ongoing ongoing	\$ 82,753.00 \$ 47,250.00 \$ 19,534.50 \$ 28,053.00 \$ 1,959.50 \$ 16,250.00
Total						\$ 195,800.00



MEASURE R REGIONAL PROJECTS

1. Caldwell Avenue from Akers to Shady
 - a. Completion – estimated in 2020
 - b. Preliminary Estimated Costs –\$11.9 million (Akers to Shady), MR Regional and Local Development Impact Fees
 - c. Scope of Work –four travel lanes with medians and sidewalk from Akers to Shady
 - d. Contractor – to be determined, in design (Omni-Means)

2. Caldwell Avenue from Santa Fe to Lovers Lane
 - a. Completion – estimated in 2020/2021 depending on funding availability
 - b. Preliminary Estimated Costs – \$15 million (SF to LL), MR Regional and Local Development Impact Fees
 - c. Scope of Work – widen Caldwell Avenue to four travel lanes from Santa Fe Street to Lovers Lane
 - d. Contractor – to be determined, in design (4 Creeks)

3. Traffic Management Center – equipment and software
 - a. Completion – estimated in 2020, Construction in progress
 - b. Preliminary Estimated Costs – \$1,785,000 (CMAQ - \$1,120,000 and Measure R Regional \$665,000)
 - c. Scope of Work – Install, configure, and integrate the Traffic Management Center with network system equipment and traffic management software for the implementation of traffic management.
 - d. Contractor – Johnson Controls Inc. and Kimley-Horn and Associates Inc.

4. Akers/SR 198 – Akers widening
 - a. Completion – estimated by 2020, design complete, construction contract awarded
 - b. Estimated Costs – \$8.3 million
 - c. Scope of Work – Interchange improvements and widening of Akers Street to include dual lefts
 - d. Contractor - Yarbs Grading and Paving, Inc.

5. Lovers Lane/SR 198 Interchange Operational Improvements
 - a. Completion – estimated by 2027
 - b. Estimated Costs – \$30 million +
 - c. Scope of Work – Near term Interchange operational improvements, were amended to 2018 SHOPP list with R&R project, for PA&ED Phase.

- d. PA&ED (Engineering and Environment Studies) Phase to be complete by June 2021: Initial survey work and biological data collection is on-going.
 - e. Contractor - to be determined
6. Downtown Interconnect Project
- a. Completion – 2019/20, construction in progress
 - b. Estimated Costs – Estimated Costs - \$880,000
 - c. Scope of Work – Replace the existing cooper wire with fiber optic cabling within the downtown area to provide for a more robust signal interconnectivity connecting twelve existing traffic signals into to Traffic Management Center.
 - d. Contractor – A-C Electric Company, Inc.

See attached sheet for further information on Construction Costs